

LAYOUT \_\_\_\_\_ INSP 4 \_\_\_\_\_  
INSP 2 \_\_\_\_\_ INSP 5 \_\_\_\_\_  
INSP 3 \_\_\_\_\_ INSP 6 \_\_\_\_\_

ISSUE DATE: \_\_\_\_\_  
APPROVAL DATE: \_\_\_\_\_

P 22519 \_\_\_\_\_  
A 516702 \_\_\_\_\_

**PERMIT**  
**INDEXED**  
**TAX ID #04-325192**  
**ON-SITE SEWAGE DISPOSAL SYSTEM**  
**HOWARD COUNTY HEALTH DEPARTMENT**  
**BUREAU OF ENVIRONMENTAL HEALTH**

\_\_\_\_\_ IS PERMITTED TO INSTALL  ALTER

ADDRESS: \_\_\_\_\_ PHONE NUMBER: \_\_\_\_\_

SUBDIVISION: Daisy Hill Estates LOT NUMBER: 19-A

ADDRESS: 15916 Meadow Walk PROPERTY OWNER: James Hensley

SEPTIC TANK CAPACITY (GALLONS): \_\_\_\_\_ OUTLET BAFFLE FILTER REQUIRED

PUMP CHAMBER CAPACITY (GALLONS): \_\_\_\_\_ COMPARTMENTED TANK REQUIRED

NUMBER OF BEDROOMS: \_\_\_\_\_

SQUARE FEET PER BEDROOM: \_\_\_\_\_

LINEAR FEET OF TRENCH REQUIRED: \_\_\_\_\_

TRENCHES:	Trench to be _____ feet wide. Inlet _____ feet below original grade. Bottom maximum depth _____ feet below original grade. Effective area begins at _____ feet below original grade. _____ feet of stone below distribution pipe.
LOCATION:	
NOTES:	

PLANS APPROVED: \_\_\_\_\_ DATE: \_\_\_\_\_

- NOTE: PERMIT VOID AFTER 2 YEARS
- NOTE: CONTRACTOR RESPONSIBLE FOR SCHEDULING A PRE-CONSTRUCTION INSPECTION FOR ALL INSTALLATIONS
- NOTE: WATERTIGHT SEPTIC TANKS REQUIRED
- NOTE: ALL PARTS OF SEPTIC SYSTEM SHALL BE 100 FEET FROM ANY WATER WELL
- NOTE: MANHOLE RISERS REQUIRED ON ALL SEPTIC TANKS AND PUMP CHAMBERS UNLESS SPECIFICALLY AUTHORIZED

**NEITHER THE HOWARD COUNTY COUNCIL NOR THE HEALTH DEPARTMENT IS RESPONSIBLE FOR THE SUCCESSFUL OPERATION OF ANY SYSTEM PERMITTEE RESPONSIBLE FOR OBTAINING FINAL APPROVAL ON THIS PERMIT CALL 410-313-2640 FOR INSPECTION OF SEPTIC SYSTEM**

A516702

TAX ID OK 325192

013  
 12/23/75 - posted Gr.S.  
 after 11:00 A.M.  
**PERMIT**  
 SEWAGE DISPOSAL SYSTEM  
 MARYLAND STATE DEPARTMENT OF HEALTH  
 HOWARD COUNTY  
 12/24/75 - final approval F.S.  
 ELICOTT CITY  
 DISTRICT 1th  
 DATE 11/18/75  
 P 22519  
 A 16702

INDEXED

William Hopkins IS PERMITTED TO INSTALL  ALTER  
 ADDRESS Jennings Chapel Road, Woodbine, Md. PHONE 489-4711

A SEWAGE DISPOSAL SYSTEM LOCATED AT \_\_\_\_\_

SUBDIVISION Daisy Hill Estates ROAD 15916 Meadow Walk LOT 19, Blk. A, Sec. 3

PROPERTY OWNER James C. Mensley  
 ADDRESS 952 N. Rochester St., Arlington, Virginia Phone: 926-5505

SPECIFICATIONS 4 bedrooms  
 5 bedrooms (With Garbage Grinder)

DRAIN FIELD \_\_\_\_\_ DEPTH \_\_\_\_\_ FEET, BOTTOM AREA \_\_\_\_\_ SQ. FT.  
 SEEPAGE PITS \_\_\_\_\_ ABSORBENT SIDE-WALL AREA \_\_\_\_\_ SQ. FT.  
 SEPTIC TANK CAPACITY <sup>1250</sup> ~~2250~~ GALLONS

FOR GARBAGE GRINDER, INCREASE DISPOSAL AREA 22% & TANK CAPACITY 50%.

OTHER DRY WELL AND TRENCH - 400 sq. ft. absorbent sidewall area to begin below the first 3 1/2 ft. of original grade. Bring inlet in at 3 ft. below original grade. Maximum depth permitted for dry well is 12 ft. below original grade. Come off dry well 5 ft. solid pipe (5 ft. earth buffer between dry well and trench) and begin trench. Trench to be 50 ft. long, 2 ft. wide, 12 ft. deep with 8 1/2 ft. gravel under pipe. Trench to run across slope. Place dry well 75 ft. from rear lot line and 240 ft. from left sideline as seen when facing from the front. Call for inspection of trench before gravel is installed.  
 NOTE: ALL PIPE FROM HOUSE TO DISPOSAL AREA MUST BE CAST IRON. PERMIT VOID AFTER THREE YEARS. NOTE: INSTALL STAND PIPE ON SEPTIC TANK AND DRY WELL. STAND PIPES MUST BE 6 INCHES IN DIAMETER. CAST IRON, CONCRETE OR TERRA COTTA ACCEPTED.

PLANS APPROVED BY Charles B. Streaker and Donald W. Monaghan DATE 5/15/72 and 6/9/75

FILL SEPTIC TANK AND DISTRIBUTION BOX WITH WATER BEFORE CALLING FOR AN INSPECTION. COVER NO WORK UNTIL INSPECTED AND APPROVED.  
 BLDG. PERMIT SIGNED AND RETURNED 1/20/78

NEITHER THE HOWARD COUNTY COMMISSIONERS NOR THE HEALTH DEPARTMENT IS RESPONSIBLE FOR THE SUCCESSFUL OPERATION OF ANY SYSTEM.  
 Permit # 16801 - Prob

12/22/75 ok for trench soil being 11 1/2' deep: 8' stone under pipe. call for inspection of trench before gravel is installed. Dwyer  
 note from owner re no garbage disposal in kitchen house to be pulled from Mr Hopkins day of trench completion

A 16702  
A516702

