



Bureau of Environmental Health
7178 Columbia Gateway Drive, Columbia, MD 21046-2147
(410) 313-2640 Fax (410) 313-2648
TDD (410) 313-2323 Toll Free 1-866-313-6300
website: www.hchealth.org

Peter L. Beilenson, M.D., M.P.H., Health Officer

April 17, 2009

To: Edgard and Juan Uzcategui, Chief Septic

RE: Percolation Test Report, McCampbell Property, 18235 Penn Shop Road,
A530347

Dear Mr Uzcategui,

Percolation testing was conducted on the subject property on April 10, 2009. Soil profiles were described and infiltrometer test results were recorded for 8 locations. Soil descriptions and the test data collected are shown on Mound Test Data Sheets. These data are maintained in a Health Department file for the subject property.

Infiltrometer tests were conducted at locations A thru H. Locations A, B, C, D, E and G all had measured infiltration rates greater than 1 inch per hour and suitable soil materials to depths of at least 24 inches. Water seeps are notable at depths specified in the recorded descriptions for the respective locations.

A restrictive layer of shale underlies the site and is the cause of the water seeps. The depth of the restriction at location D is about 32 inches, and at A, B, C, E, F and G the restrictive layer ranges from 42 inches to 48 inches depth. This shallow depth to restrictive layer is significant in that the loading rate will be adjusted to the lowest possible infiltration value of 1 inch per hour.

At location H the depth to restrictive later is 20 inches making the location unsuitable for a sand mound. Location F is also unsuitable for a sand mound as the measured infiltration rate is much less than 1 inch per hour.

The slope between areas represented by A, B, C and D, and the area represented by E and G, has a concave shape. Concave slopes are unsuitable locations for sand mounds. Due to the restrictions in potential length and shallow soil, there is likely only enough suitable area to accommodate one system for a 4-bedroom residence.

The existing well meets code requirements. It is located about 100 feet up-gradient of the existing septic tank. The well is about 30 feet east of the house foundation.

The existing septic tank is fitted with a float, assumed to be an alarm float intended to indicate when the tank is full and needing to be pumped. The tank appeared to be full at the time it was observed, the float barely visible in the scum layer.

A linear depression in the soil surface indicates the likely presence of the effluent line, leading from the septic tank downhill about 75 feet. The line ends at a mounded area where lush, dark green grass grows on and about the raised area.

Seeps were not observed, however it is also likely that a dry well is present and that it is receiving 'overflow' from the septic tank. It appears that soil has been mounded over and around a specific area to prevent surface seeps. After connection of a new sewerage treatment system, this area is to be explored. Should a dry well be discovered, it is to be properly abandoned (pumped and filled) prior to approval of the septic system installation permit.

I submitted copies the Sand Mound Data Sheets and location drawing to you on April 14. If you have any questions regarding the results, this report, Percolation Certification Plan requirements or associated procedures, please contact me at the above address or by calling (410) 313-2691.

Respectfully,

A handwritten signature in black ink that reads "Robert Bricker". The signature is written in a cursive, flowing style.

Robert Bricker, RS, CPSS
Well and Septic Program
Development Coordination Section

Copy: file

SANITARY/ENVIRONMENTAL ENG, INC

Consulting Engineers
 1414 Washington Road
 WESTMINSTER, MARYLAND 21157
 (410) 876-7740
 FAX (410) 840-9924

JOB MCCAMPBELL PROPERTY
 SHEET NO. 18235 PENNSHOP OF ROAD
 CALCULATED BY _____ DATE 5/23/09
 CHECKED BY SANDMOUND DATE _____
 SCALE _____

4 BEDROOMS X 150 = 600 GPD 10% SLOPE
 SAND LOADING RATE - 1 GPD / SQ. FT. = 600 SQ. FT.
 BED - 9' X 70' = 630 SQ. FT.

$9' \times 66.67' = 600$ ✓

UP SIDE SAND DEPTH - 24" ✓

DOWN SIDE SAND DEPTH - 24" + (0.1 x 108") = 34.8" (35") ✓

UP SLOPE SETBACK - 24" + 22" (3) (0.77) = 106" = 8'-10" ✓

DOWN SLOPE SETBACK - 35" + 22" (3) (1.44) = 246" = 20'-6" ✓

SIDE SLOPE SETBACK - $\frac{24 + 35}{2} + 28" (3) = 172" = 14'-4"$ ✓

BASAL AREA REQUIRED @ 1" / 60mm = 1,200 SQ. FT.

BASAL AREA PROVIDED = 70' (9' + 20.5') = 2,065 SQ. FT. OK

MOUND WIDTH - 9' + 8'-10" + 20'-6" = 38'-4" ✓

MOUND LENGTH = 70' + 14'-4" + 14'-4" = 98'-8" 75.4' RB

Laterals = $\frac{66.67'}{18}$

PUMP RATE - 40 PERFORATIONS @ 1.63 = 65 GPM

PUMP DOSE - 5 X 4 X 33.25 = 665' - 2" PVC

PLUS - 65' - 2" FORCE MAIN = 730' @ 17.4 GAL / 100' = 7.3 X 17.4 = 127 GAL.
 127 / 7.48 = 17 cu ft / 40 SQ. FT. = 0.42' = 5" ✓

EMERGENCY STORAGE = 40 SQ. FT. X 2.08' = 83.2 cu ft = 622 GAL. OK

→ TDH - ELEVATION DIFFERENCE = 515.66 - 507.25 = 8.41'

DISTAL HEAD

F = 2" PVC @ 65 GPM = 0.0984 $\frac{65 \times 4.85}{2.067 \times 4.87} = 0.0984 \frac{2258}{34.33} = 6.5' / 100'$

F = 6' + VALVE + L + UNION + L + L + 55' + L + 10' + T

6' + 50' + 7' + 2' + 7' + 7' + 55' + 7' + 10' + 10' = 161'

F = 6.5' X 1.61 = 10.46 TDH = 8.41' + 2.0' + 10.46' = 20.87' (21') ✓

Pump To Remove 65 GPM @ 21' - GOULDS

TANK BUOYANCY - 13.25' X 5.25' X 8' X 62.4 lbs = 34,725 lbs

ANTI BUOYANCY - 16,740 lbs + 13.25 X 5.25 X 3 X 135 lbs = 44,913 lbs

Pump BUOYANCY - 8.85' X 5.25' X 8' X 62.4 lbs = 23,194 lbs

ANTI BUOYANCY - 11,250 lbs + 8.85 X 5.25 X 3 X 135 lbs = 30,067 lbs

MOUND TEST DATA SHEETS

Property I.D. 18235 Penn shop Lot # _____ Date 4-10-09
 Sanitarian RB IHS Landscape Position Side Slope
 % Slope 9-10 Soil Type Brinklow Contractor Chief Septic

HOLE # A DEPTH OF TEST 19" START TIME 12:23

12" moderate
brn vsbk & gr cl
 20" yellow brn cl
 1msbk 15% gravel
 30" 7msbk 30%
 yellow brn gr cl
 30" gr cl / red & lt. grey
 2.5" x 4" x 2" x 1/2"
 30% structureless
 seepage @ 3' to 3.5'
 4" restriction **
 vgr / am - brown
 45% dense
 bottom

Hook Gauge Reading	Elapsed Time (min)	Measured Drop	Estimated Rate	% Change
9 16/16	12:23	Begin	—	
9 12/16	12:29	4/16		
9 8/16	12:35	4/16		
9 4/16	12:41	4/16		
8 15/16	12:47	5/16		
8 11/16	12:53	4/16	4 1/16 / 6 min	
8 7/16	12:59	4/16		
8 3/16	1:05	4/16		
			<u>~2.5" / hr</u>	

$\frac{4}{16} \times \frac{60}{6}$ infiltrator
 11 3/4"

Begin equilibration
 11:50

HOLE # B DEPTH OF TEST 19" START TIME _____

10" 7.5" x 4" x 1/2"
 brn gr l
 2" vsbk & 2" gr
 18" 7.5" x 5" x 1/2"
 brn gr cl
 7msbk
 20" 7.5" x 4" x 1/2" brn gr cl
 somewhat dense
 " structureless
 20" 7.5" x 4" x 1/2" x 1/2"
 2" x 10" x 7/8"
 2" x 10" x 1/4"
 brn vgr l
 8" m dense
 40" seep
 72" ↓ 2" x 2" x 2.5" x 7/2"

Hook Gauge Reading	Elapsed Time (min)	Measured Drop	Estimated Rate	% Change
9 16/16	12:29	Begin		
9 10/16	12:39	6/16		
9 4/16	12:49	6/16		
8 15/16	12:59	5/16		
8 10/16	1:09	5/16	5 1/16 / 10 min	
8 5/16	1:19	5/16		
8 —	1:29	5/16		
			<u>~1.87" / hr</u>	

* restrictive at ~42"
 $\frac{5}{16} \times \frac{60}{10}$

Begin equilibration
 11:52

MOUND TEST DATA SHEETS

Property I.D. 18235 Penn Shop Rd Lot # Date 4-10-09

Sanitarian FB/HS Landscape Position Side Slope

% Slope 9-10 Soil Type Brinklow Contractor Chief Septic (Juan)

HOLE # C DEPTH OF TEST 18" START TIME 12:23

8"
18"
23"
27"
42"
66"
72"

brn f/sbk
gr l
 yellow brn grcl
msbk
 yellow brn cl
dense
 vgr yellow brn
cl
 brownish yellow
10% vgr l. am
illuvial mant
mottles
 65% shale
red & gray
sil
 85% shale
Mn+Fe

Hook Gauge Reading	Elapsed Time (min)	Measured Drop	Estimated Rate	% Change
9 16/16	12:32	Begin		
9 14/16	12:38	2/16		
9 12/16	12:44	2/16		
9 9/16	12:50	3/16		
9 6/16	12:56	3/16		
9 3/16	1:02	3/16	} 3 1/16" / 6 min	
9 -	1:08	3/16		
8 13/16	1:14	3/16		

Restrictive at 42"
 $\frac{3}{16} \times \frac{60}{6}$
 Infiltrator diameter 1 1/4"
 Begin equilibration 11:55
 $\approx 1.87 \text{ in/hr}$

HOLE # D DEPTH OF TEST 20" START TIME 12

11"
21"
28"
32"
72"

brn v/sbk
2grcl
 yellow brn
msbk
gr cl
 faint mottles
common / few yellow
gravel 10%-15%
seeps @ 23" cl
 seepage
vgr (course)
dense
 dense grcl
Mn+Fe red c
concretes et
gray cl

Hook Gauge Reading	Elapsed Time (min)	Measured Drop	Estimated Rate	% Change
9 16/16	1:07	Begin		
9 4/16	1:12	12/16		
8 10/16	1:18	10/16		
7 2/16	1:33	11:0/16		
6 8/16	1:41	10/16		
5 5/16	1:49	9/16		
5 4/16	1:57	11/16		
4 12/16	2:05	8/16		
4 4/16	2:13	8/16		
3 14/16	2:21	6/16		
9 16/16	2:23	Reset		
9 7/16	2:29	9/16	} 1/2" / 6 min = 5" / hr	
8 14/16	2:35	9/16		
8 7/16	2:41	7/16		
7 16/16	2:47	7/16		
7 8/16	2:53	8/16		

Restrictive horizon *
 begins at 32"
 Infiltrator diameter 1 3/4"
 Begin equilibration 12:18

MOUND TEST DATA SHEETS

Property I.D. 18235 Penn Shop Rd Lot # _____ Date 4/10/09

Sanitarian RB/HS Landscape Position Side Slope

% Slope 6 Soil Type Brinklow Contractor Chief Septic

HOLE # E DEPTH OF TEST 16" START TIME 2:56

4" dk grey-brn loam
2fsbk & fg

10" brn loam
10% gravel,
2fsbk

15" yel-brn cl, 2fsbk

26" yel-brn cl
2fsbk
slightly sticky

7.5" 10" 40" 48" 72" brown loam
f22 10R 7/2
10% gravel
water seeps
red & pale yellow-brn
loam c2d 10R 7/2
30% clanners
Mn coatings
shale

Hook Gauge Reading	Elapsed Time (min)	Measured Drop	Estimated Rate(ET/MD)	% Change
9 16/16	Begin	—		
9 8/16	3:02	8/16		
9 3/16	3:08	5/16		
8 12/16	3:14	7/16		
8 8/16	3:20	4/16		
7 16/16	3:26	8/16		
7 11/16	3:32	5/16		
7 4/16	3:38	7/16		
6 15/16	3:44	5/16		
6 10/16	3:50	5/16		

} 5/16" / 6min = 2.5 in/hr

Begin equilibration
2:29

* restrictive at 48" 5/16 6/16

HOLE # F DEPTH OF TEST 15" START TIME 3:19

10" brn l
2fsbk gr

20" brn cl
gr 1fsbk

35" yellow brn
cl
Fertkn coatings

40" Faint mottles
dense cl
yellow brn

68" H2O seepage
brn l 75%
shale

Hook Gauge Reading	Elapsed Time (min)	Measured Drop	Estimated Rate(ET/MD)	% Change
9 16/16	Begin	—		
9 10/16	3:25	0		
9 10/16	3:31	0		
9 14/16	3:37	2/16		
9 14/16	3:43	0		
9 13/16	3:49	1/16		

restrictive at 40" to 48"

FAIL

Begin equilibration
2:52

MOUND TEST DATA SHEETS

Property I.D. B235 Penn Shop Rd Lot # _____ Date 4-10-09

Sanitarian RB/HS Landscape Position Sideslope

% Slope 6 Soil Type Brinklow Contractor Chief Septic

HOLE # G DEPTH OF TEST _____ START TIME 3:40

grey-brn loam
2 vsbk to 2'g
10" brn grcl
to yel-brn grcl
1fsbk
18" yel brn grcl
slightly sticky
Ksbk
32" brn vgrl
36" silt grey
45-50% rock
40" water seeps
red & lt grey loam
48" in 60% rock
68" dk brn xgr loam
75-80% rock

Hook Gauge Reading	Elapsed Time (min)	Measured Drop	Estimated Rate	% Change
9 1/16	Begin	—		
9 4/16	3:58	10/16	5 1/16 / 10 min	
8 14/16	4:08	8/16		
8 4 11/16	4:18	10/16		
7 10/16	4:28	10/16		

* restrictive at 48"
 $\frac{5}{16} \frac{60}{10}$
1.87 in/hr
 Began equilibration at 3:18

HOLE # H DEPTH OF TEST 20" Fail START TIME NA.

dk brn loam
2 vsbk & 2'g
4" brn grl, 2fsbk
gradual boundary
dense, structureless
yel-brn loam
& lt grey silt loam
30-35% channers
many Mn coatings
few Fe enrichments
20" abrupt, wavy boundary
* dense vel loam
50-55% channers
dk brn & lt grey

Hook Gauge Reading	Elapsed Time (min)	Measured Drop	Estimated Rate	% Change


42" yel-red & pale yel & black
 dense 65-70% channers
 72" few grey depletions

Fail
 restrictive at 20"

SITE INSPECTION SHEET

OWNER: McC Campbell PHONE #: _____
ADDRESS: 18235 Penn Shop Rd CONTRACTOR: Chief Septic
WELL TAG #: _____
SUBDIVISION: _____ LOT: _____ COUNTY #: Howard
PROPOSAL: Sand Mound (Infiltrometer) Perc Test Sketch

LOCATION DIAGRAM



COMMENTS: A, B, C, D, E & G 'Pass'; F & H 'Fail'
Use lowest permeability rate (~1"/hr) due to
restrictive rock layers within 3 feet of surface

SANITARY/ENVIRONMENTAL ENG., INC.
Consulting Engineers
 1414 Washington Road
 WESTMINSTER, MARYLAND 21157

LETTER OF TRANSMITTAL

(410) 876-7740
 FAX (410) 840-9924

DATE SEPT 1	JOB NO.
ATTENTION ROBERT BRICKER	
RE: 18235 PENN SHOP ROAD SANDMOUND	

TO **HOWARD CO. HEALTH DEPT.**
BUREAU OF ENV. HEALTH
COLUMBIA, MD. 21046

WE ARE SENDING YOU Attached Under separate cover via _____ the following items:

- Shop drawings Prints Plans Samples Specifications
 Copy of letter Change order _____

COPIES	DATE	NO.	DESCRIPTION
2			PRINTS - PLANS + SPECIFICATIONS

THESE ARE TRANSMITTED as checked below:

- For approval Approved as submitted Resubmit _____ copies for approval
 For your use Approved as noted Submit _____ copies for distribution
 As requested Returned for corrections Return _____ corrected prints
 For review and comment _____
 FOR BIDS DUE _____ PRINTS RETURNED AFTER LOAN TO US

REMARKS **AS PER 8/6/09 COMMENTS**

COPY TO **File.**

SIGNED: *Jim Clise*

SANITARY/ENVIRONMENTAL ENGINEERING, INC.
1414 WASHINGTON ROAD
WESTMINSTER, MARYLAND 21157

James D. Clise, PE

(410) 876-7740
Fax (410) 840-9924

August 31, 2009

To: Robert Bricker, RS, CPSS

Re: Campbell Property
18235 Penn Shop Road
Sandmound Design


Dear Mr. Bricker,

This is in response to your August 6 memo concerning the Campbell Property plans.

1. I totally misread a note on the field sheet concerning the test results. The correct test results are now shown on the revised drawings.
2. In the past Howard County has requested diagonal location of lateral end turn-ups as we showed on our plan. They are now shown on all 4 laterals.
3. Protective sleeves have been shown on the lateral turn-ups in place of the alternate choice of design shown in figure 4.3 of the design manual.
4. Observation pipes have been shown on the mound design and on the mound layout drawings. These were left off our drawing because several counties, including Howard County, have experienced problems from mowing due to above grade pipes. However, we have now shown them and will continue to do so on any Howard County plans we may prepare.
5. Field run 1-foot contours are shown and identified. Elevations requested on low corners of the mound and sandbed are shown.

I hope this satisfies your concerns. Upon approval of the plans, our surveyor will stake out the mound and bed.

Respectfully,



Jim Clise, PE



Bureau of Environmental Health
7178 Columbia Gateway Drive, Columbia, MD 21046-2147
(410) 313-2640 Fax (410) 313-2648
TDD (410) 313-2323 Toll Free 1-866-313-6300
website: www.hchealth.org

Peter L. Beilenson, M.D., M.P.H., Health Officer

August 6, 2009

To: Jim Clise, P.E.
S/E Engineering, Inc

RE: Russell Campbell Property, 18235 Penn Shop Road, A530347

Dear Mr. Clise,

I have reviewed the plan for the replacement system sand mound on the subject property. The prepared plan and associated calculations are thorough and organized. The content is primarily correct with few exceptions. The following corrections or additions are required:

1. SOIL TEST. The correct times (min.) by respective test locations: A, 24; B, 32; C, 32; D, 12; E, 24; F, failed; G, 32; H, failed.
2. Lateral End Turn-Ups need to be on all 4 laterals.
3. The turn-ups need to be protected by sleeves as shown in Figure 4.5 of the Sand Mound Design Manual.
4. Observation pipes should be in the mound as indicated in Figure 3.1 of the Sand Mound Design Manual.
5. Concerning the site plan drawing:
 - a. Presentation of field-run elevation contours at 1-foot intervals is required.
 - b. The elevations of the 2 low corners of the sand mound should be presented (and be the same).
 - c. The elevations of the 2 low corners of the gravel bed should be shown.

The corners of the sand mound and the corners of the gravel bed need to be staked for inspection by an Environmental Sanitarian. The septic permit cannot be released until this inspection is conducted with a satisfactory result.

Please contact me at the above address or by calling (410) 313-2691.

Respectfully,

A handwritten signature in black ink, appearing to read 'Robert Bricker', written in a cursive style.

Robert Bricker, RS, CPSS
Well and Septic Program
Development Coordination Section

Copy: Edgard and Juan Uzcategui, Chief Septic
file

-77°9.20"



39°20'30"



39°20'30"


Disclaimer: Howard County, Maryland assumes no responsibility for the accuracy of this report or the information contained herein or derived therefrom. The user assumes all risks and liabilities whatsoever resulting from or arising out of the use of this information. There are no oral agreements or warranties relating to the use of this report.

-77°9.20"




M A R Y L A N D

By:
Office:
Map Width: 910.00 ft.
Print Date: 1/16/2009
Scale: 1 in. = 100 ft.



DESIGN CRITERIA










4 Bed Rooms x 150 = 600 GPD
 Loading Rate: 1.0 GPD/Sq. Ft. = 600 Sq. Ft.
 Bed 9' x 70' = 630 Sq. Ft.
 1 - 1,500 GAL. Compartmented Top Seam Septic Tank
 1 - 1,000 GAL. Top Seam Pump Chamber
 Pump Rate = 40 Perforations @ 1.63 GPM = 65 GPM
 Mound Width = 38'-4"
 Mound Length = 98'-8"

SOIL TEST

- A - 24 min.
- B - 32 min.
- C - 32 min.
- D - 12 min.
- E - 24 min.
- F - Failed
- G - 32 min.
- H - Failed

SPECIFICATIONS

- Tank measurements and elevations are based on septic tanks and pump chambers as manufactured by Mayer Bros., Elkridge, Md. (410) 796-1434.
- All piping to be schedule 40 PVC of sizes shown.
- The force main from the pump chamber to the sand bed is to be installed with a continuous slope back to the chamber to assure complete drainage following each pump cycle.
- A submersible pump to remove 65GPM against 21' TDH to be provided. Pump to be a Goulds Model 3885-WE-07H, or equal.
- A test of the pump system and distribution piping is required prior to covering the system.
- The High Water Alarm is to be on a separate circuit.
- Alarm to be located in the house.
- Stone bed to be 1/2" to 2 1/2" clean gravel. Crushed lime stone is not acceptable.
- Septic tank to be altered for installation of a Model AX-20 Oranco Systems Unit, installed as per manufacturers directions.




Professional Certification
 I hereby certify that these documents were prepared or approved by me, and that I am a duly licensed Professional Engineer under the laws of the State of Maryland, License No. 10086, Expiration Date 11/02/10.

James D. Clise
 REGISTERED PROFESSIONAL ENGINEER
 STATE OF MARYLAND

S/E ENGINEERING, INC.
WESTMINSTER, MARYLAND

SCALE: AS SHOWN	APPROVED: JDC	DRWN: RSK
DATE: MAY, 2009	JDC	DES: JDC
RUSSELL CAMPBELL PROPERTY * 18235 PENN SHOP ROAD		
REPLACEMENT SYSTEM SANDMOUND		DRAWING NO. OF

REVISED: 8/24/09 PER HEALTH DEPT. LETTER DATED 8/6/09 JDC
 9/14/09 PER R. BRICKER, HEALTH DEPT. ROTATE MOUND, ADD SPOT ELEV'S JDC



SITE PLAN
SCALE: 1" = 30'

DESIGN CRITERIA



4 Bed Rooms x 150 = 600 GPD
 Loading Rate: 1.0 GPD/Sq. Ft. = 600 Sq. Ft.
 Bed 9' x 70' = 630 Sq. Ft.
 1 - 1,500 GAL. Compartmented Top Seam Septic Tank
 1 - 1,000 GAL. Top Seam Pump Chamber
 Pump Rate = 40 Perforations @ 1.63 GPM = 65 GPM
 Mound Width = 38'-4"
 Mound Length = 98'-8"

SOIL TEST


- A - 24 min.
- B - 32 min.
- C - 32 min.
- D - 12 min.
- E - 24 min.
- F - Failed
- G - 32 min.
- H - Failed

SPECIFICATIONS


- Tank measurements and elevations are based on septic tanks and pump chambers as manufactured by Mayer Bros., Elkridge, Md. (410) 756-1454.
- All piping to be schedule 40 PVC of sizes shown.
- The force main from the pump chamber to the sand bed is to be installed with a continuous slope back to the chamber to assure complete drainage following each pump cycle.
- A submersible pump to remove 65GPM against 21' TDH to be provided. Pump to be a Goulds Model 3885-WE-07H, or equal.
- A test of the pump system and distribution piping is required prior to covering the system.
- The High Water Alarm is to be on a separate circuit.
- Alarm to be located in the house.
- Stone bed to be 1/2" to 2 1/2" clean gravel. Crushed lime stone is not acceptable.
- Septic tank to be altered for installation of a Model AX-20 Oranco Systems Unit, installed as per manufactures directions.




TOP SEAM 1000 GAL. PUMP CHAMBER
NOT TO SCALE




TOP SEAM 1500 GAL. SEPTIC TANK WITH ADVANTEX UNIT
N.T.S.




LATERAL END TURN-UP
USE ON ALL 4 LATERALS
NOT TO SCALE




SUPPLY LINE - MANIFOLD DETAIL
NOT TO SCALE




MOUND LAYOUT
SCALE: 1" = 10'



LATERAL DETAIL
SCALE: 1/4" = 1'




MOUND DESIGN
NOT TO SCALE



HYDRAULIC PROFILE
SCALE: V: 1/4" = 1' H: N.T.S.

Professional Certification
 I hereby certify that these documents were prepared or approved by me, and that I am a duly licensed Professional Engineer under the laws of the State of Maryland, License No. 10086, Expiration Date 11/02/10.



S/E ENGINEERING, INC.
 WESTMINSTER, MARYLAND

SCALE: AS SHOWN	APPROVED: JDC	DRWN: RSK
DATE: MAY, 2009	DES: JDC	
RUSSELL CAMPBELL PROPERTY		
18235 PENN SHOP ROAD		
REPLACEMENT SYSTEM SANDMOUND		DRAWING NO. OF

REVISED: 6/24/09 PER HEALTH DEPT. LETTER DATED 6/6/09 JDC
 9/14/09 PER R. BRICKER, HEALTH DEPT. ROTATE MOUND, ADD SPOT ELEV'S JDC