



(A)

8" wk sm roots
roots, msbl
Strs Brck
Frickle, low
Furniture
Prop. roots

3'
Br/Rd L,
msbl.

6'
roots
L Br/Y FSL
very possible, prop.
roots, wk pl
micaceous, sm

10'
L Br/Y/R VFSL
consistent, prop

14'

DATE	TEST #	DEPTH	START	BREAK 1" DROP	STOP 2" DROP	TIME OF 2ND INCH	P/F/H
2/10/17	(A)	76 14V	00:38	00:42	00:48	6	P

REMARKS _____

SANITARIAN K. Wolf w/ J.C. BACKHOE Kyle w/ sm contractor (aka Zorich) OTHERS owner

TEST HOLES USED IN SDA 1 AVG. PERC TIME 6 SQ. FT/BR 0.85/ft²

TRENCH WIDTH 8' INLET DEPTH 4 MAX. BOT DEPTH 9' EFFECTIVE SW 6'-9' (.44)

$\frac{450 \text{ gal}}{0.8} = 562.5 \div 2 = 281.25 (.44) = 124 \text{ LF}$

FILE INQUIRY NOTES

DATE	RESULTS OF REVIEW FOR FILE
1/19/16	Call made to owner Mr. Gill. Explained process of .Perc testing for report. No contractor selected @ this point. I explained to Mr. Gill that we need to get moving on this w/ the Nov. owner to call back when contractor is selected. (FAR)
2/10/17	Perc test complete. Will need to confirm groundwater discharge line is connected to ex. septic. Trunkline to be installed slightly off center to pressure area which is located in back of property. Ex. Fence line not matched up w/ property lines. Owner confirms it is though. (FAR)
2/13/17	Called Kyle w/ JM contracting, asked if they were studying Repair system install and that Permit not paid for. Kyle stated owner is going to look for other contractors/prices. (FAR)