

PERMIT

SEWAGE DISPOSAL SYSTEM

DEPARTMENT OF HEALTH AND MENTAL HYGIENE

P 50629C

A _____

DISTRICT _____

DATE 4/5/95

HOWARD COUNTY HEALTH DEPARTMENT
BUREAU OF ENVIRONMENTAL HEALTH
461-9933

two PDA
DS-418879

DATE SYSTEM APPROVED 8/18/85

INSPECTOR [Signature]

INDEXED

Columbia Builders, Inc. IS PERMITTED TO INSTALL ALTER _____

ADDRESS P.O. Box 999, Columbia, MD 21044 PHONE 730-3939

SUBDIVISION Ashleigh Knolls LOT 64 ROAD 7136 Chilton Court

PROPERTY OWNER Columbia Builders, Inc.

ADDRESS 7136 Chilton Court
Clarksville, MD 21029

- House is served by a shared community septic system. As part of the general permit for the community system, items previously installed or under construction include individual septic tank, connection from tank to common effluent line, community system headworks, and shared disposal fields.

- This permit is limited to installation of the individual house sewer line only. Location as per the signed building permit site plan, copy attached.

- As the community system is not yet approved for service, connection to the septic tank is prohibited at this time. Sewer line is to be capped so as to maintain a minimum 2 foot separation from the connecting stub on the inlet side of the septic tank. Contact Health Department for inspection before covering the installation.

BLDG. PERMIT SIGNED

AND RETURNED [Signature]

Serial # 6710835
Sundish

P 50629C

PLANS APPROVED BY _____ DATE _____

7/18/85
Co. House connection pipe
to 2 ft from S.T. already
installed and covered
WPI - Pitless adaptor
& water line to cover
RPP 7/18/85

8/18/85 - Final House Connection
To Septic Tank O.K. RPP

8/18/85
Pump, float,
controls, alarm work ok
DPR approved RPP

