

# HOWARD COUNTY DILP INSPECTION SUMMARY REPORT

## P21003101 - Residential Plumbing Addition Alteration Permit

**File Date:** 08/03/2021

**Site Address:** 3237 BIRCHMEDE DR

**Description:** SFD:// CONVERT SEPTIC TO PUBLIC SEWER CONNECTION// ABANDON SEPTIC SYSTEM

Inspector	Inspection Type	Scheduled Date	Inspection Date	Result
Joel Isaacs	705-Final Plumbing	9/16/2021	9/16/2021	Pass
<b>Inspection Comment</b> Contractor photos are attached and the Triangulation has been forwarded.				
Inspector	Inspection Type	Scheduled Date	Inspection Date	Result
Joel Isaacs	722-Sanitary Sewer Installation	9/15/2021	9/15/2021	Pass w/Conditions
<b>Inspection Comment</b> New add on sanitary sewer is complete and OK to cover. Septic tank has been pumped, collapsed and is being backfilled. * Final scheduled for 09-16-21 to receive photos and triangulation.				
Inspector	Inspection Type	Scheduled Date	Inspection Date	Result
Joel Isaacs	722-Sanitary Sewer Installation	9/14/2021	9/14/2021	Pass w/Conditions
<b>Inspection Comment</b> Add on sewer approx 110' in length w/4" PNC and tracer wire. Conditions; 1) Contractor is going to start at the SHC and backfill and gravel the piping that requires it. Contractor to either submit or have photos on site at next inspection. OK to backfill and cover as needed. * Triangulation to be submitted by Final. ** Contractor is pulling a permit for the damaged water service during excavation.				
Inspector	Inspection Type	Scheduled Date	Inspection Date	Result
Joel Isaacs	728-Add On Sewer	9/14/2021	9/14/2021	Pass
<b>Inspection Comment</b> Add on sewer.				

**Total Inspections:** 4