

3/13/02
10:00
3/14/02
PM

PUB. SEWER STATUS VERIFIED BY SRL

INDEXED PERMIT

ISSUE DATE: 2/26/2002

P P516537

APPROVAL DATE: 3/14/02

A REPAIR

ON-SITE SEWAGE DISPOSAL SYSTEM HOWARD COUNTY HEALTH DEPARTMENT BUREAU OF ENVIRONMENTAL HEALTH

Hatfield's Equipment IS PERMITTED TO INSTALL ALTER

ADDRESS: 13785 Burntwoods Rd, Glenelg PHONE NUMBER: 301-854-6172

SUBDIVISION: CISSELL FARM LOT NUMBER: 41

ADDRESS: 7105 Deer Valley Road PROPERTY OWNER: Petrasek

SEPTIC TANK CAPACITY (GALLONS): ex 750?

PUMP CHAMBER CAPACITY (GALLONS): N/A

NUMBER OF BEDROOMS: 3

SQUARE FEET PER BEDROOM: 240

LINEAR FEET OF TRENCH REQUIRED: 160 3-53' Trenches

TRENCHES:	Trench to be <u>2</u> feet wide. Inlet <u>4.5</u> feet below original grade. Bottom maximum depth <u>9</u> feet below original grade. Effective area begins at <u>4.5</u> feet below original grade. <u>4.5</u> feet of stone below distribution pipe.
LOCATION:	
PURPOSE:	Existing septic system has failed. Call for inspection when ground is opened so sanitarian can recommend repair.

PLANS APPROVED: _____ DATE: _____

- NOTE: PERMIT VOID AFTER 2 YEARS
- NOTE: CONTRACTOR RESPONSIBLE FOR SCHEDULING A PRE-CONSTRUCTION INSPECTION FOR ALL INSTALLATIONS
- NOTE: WATERTIGHT SEPTIC TANKS REQUIRED
- NOTE: ALL PARTS OF SEPTIC SYSTEM SHALL BE 100 FEET FROM ANY WATER WELL
- NOTE: MANHOLE RISERS REQUIRED ON ALL SEPTIC TANKS AND PUMP CHAMBERS

NEITHER THE HOWARD COUNTY COUNCIL NOR THE HEALTH DEPARTMENT IS RESPONSIBLE FOR THE SUCCESSFUL OPERATION OF ANY SYSTEM PERMITTEE RESPONSIBLE FOR OBTAINING FINAL APPROVAL ON THIS PERMIT CALL 410-313-2640 FOR INSPECTION OF SEPTIC SYSTEM

P516537

NOT TO SCALE

Heavy Red Br Loam

or Br Sa Loam

10-15% Rock

Br Sa Loam Very Micaceous

~20% Rock

4.5'

4'-Slow

6'-15min

7.5'-19min

8.5'

13.5-14'

Well-No Tag

43'

23'

4" Cleanout

Septic Tank

50'

ES ES ES

8" cre
6" cre

Deer Valley

ROAD

TRENCH/DRAINFIELD DATA

WIDTH	INLET	BOTTOM
2.0	4.5-5.0	9.0-10.0
NUMBER OF TRENCHES <u>3</u>		
TOTAL LENGTH <u>159</u>		
ABSORPTION AREA <u>715.5 #</u>		
DISTRIBUTION BOX LEVEL <u>Yes</u>		
DISTRIBUTION BOX BAFFLE <u>Yes</u>		
DISTRIBUTION BOX PORT <u>—</u>		

SEPTIC TANK DATA

SEPTIC TANK 1 LEVEL	
CAPACITY	_____ GAL
SEAM LOC	_____
TANK LID DEPTH	_____
BAFFLES	_____
BAFFLE FILTER	_____
MANHOLE LOC	_____
6" PORT LOC	_____
WATERTIGHT TEST	_____
SEPTIC TANK 2 LEVEL	
CAPACITY	_____ GAL
SEAM LOC	_____
TANK LID DEPTH	_____
BAFFLES	_____
BAFFLE FILTER	_____
MANHOLE LOC	_____
6" PORT LOC	_____
WATERTIGHT TEST	_____

PRE-CONSTRUCTION 3/13/02 To come off drywall and place a distribution box so that 3-53' trenches can be installed towards driveway. (SD)


INSTALLATION 3/14/02 OK to cover all work (SD)

FINAL INSPECTOR

John Decker

DATE OF APPROVAL

3/14/02



3525 H Ellicott Mills Drive, Ellicott City, MD 21043
(410) 313-2640 Fax (410) 313-2648
TDD (410) 313-2323 Toll Free 1-866-313-6300
website: www.hchealth.org

Penny E. Borenstein, M.D., M.P.H., Health Officer

October 20, 2004

MEMORANDUM

TO: Winthorpe Incorporated
P.O. Box 279
Highland, MD 20777

FROM: Brian Baker, R.S. *BB*
Well and Septic Program
Bureau of Environmental Health

RE: 7105 Deer Valley Road
Cissel Farm, Lot 41
Tax Map 40, Grid 2, Parcel 235

The Howard County Health Department recommends issuance of the requested demolition permit for the existing dwelling at the referenced property. Winthorpe Inc. has agreed to the following conditions set forth by the Health Department.

Before demolition the well and septic system that served the current house will be properly disconnected and protective devices will be placed around them to prevent any damage to them during the demolition process. The well and septic system for any new residence must meet current regulatory standards before a building permit for the new residence can be issued.

Cc: File