

APPLICATION

PERCOLATION TESTING

A _____

P _____

HOWARD COUNTY HEALTH DEPARTMENT
BUREAU OF ENVIRONMENTAL HEALTH
3525-H ELLICOTT MILLS DRIVE/ELLICOTT CITY, MARYLAND 21043
TELEPHONE: 313-2640

DISTRICT _____

DATE _____

TO: THE COUNTY HEALTH OFFICER
ELLICOTT CITY, MARYLAND

I HEREBY APPLY FOR THE NECESSARY TEST PRIOR TO APPLICATION FOR PERMIT TO CONSTRUCT (OR RECONSTRUCT) A SEWAGE DISPOSAL SYSTEM.

PROPERTY OWNER _____

ADDRESS _____ PHONE _____

AGENT OR PROSPECTIVE BUYER _____

ADDRESS _____ PHONE _____

PROPERTY LOCATION:

SUBDIVISION _____ LOT NO. _____

ROAD AND DESCRIPTION _____

TAX MAP _____ PARCEL # _____

SIZE OF LOT _____ TYPE BLDG. _____
(SINGLE FAMILY DWELLING OR COMMERCIAL)

THE SYSTEM INSTALLED UNDER THIS APPLICATION IS ACCEPTABLE ONLY UNTIL PUBLIC FACILITIES BECOME AVAILABLE. I FULLY UNDERSTAND THE FEE CONNECTED WITH THE FILING OF THIS PERC TEST APPLICATION IS NON-REFUNDABLE UNDER ANY CIRCUMSTANCES. I ALSO AGREE TO COMPLY WITH ALL M.O.S.H.A. REQUIREMENTS IN TESTING THIS LOT. _____
(SIGNATURE OF APPLICANT)

APPROVED BY _____ FOR _____ DATE _____

DISAPPROVED BY _____ FOR _____ DATE _____

HOLD PENDING FURTHER TESTS _____

REASONS FOR REJECTION OR HOLDING _____

PERCOLATION TEST PLAT/PRELIMINARY PLAT - TITLE OR I.D. # _____ DATE _____

SITE DEVELOPMENT PLAN/FINAL PLAT - TITLE OR I.D. # _____ DATE _____

THIS IS NOT A PERMIT

500 501
heavy red siltm
red brown siltm some clay 40-50% Rx
11.0

503
orange red siltm changing to red siltm some clay 30-40% Rx Mg stains
10.0
12.0 60% Rx

504
like 503 but 70% rock beginning @ 8.0'
11.0

505
heavy red siltm 30% Rx
6.0
12.0 70-80% large Rx frags

506
80% Rock frags beginning @ 5.0'
8.0 refusal

507
orange red siltm 40% Rx
4.0
40% Rx
7.5
water @ 9.0

515
red brown siltm 30% Rx
85
60% Rock Mg deposits
100

DATE	TEST NO.	DEPTH	PRE-WET		TEST - 1" DROP		TIME
			START	STOP	START	STOP	
6-5-98	500	7.0 v11.0	10:43	10:54	10:54	11:11	17min
	501	6.0 v12.0	10:47	10:48	10:48	10:49	1min
		repour	10:50	10:51 ⁴⁵	10:51 ⁴⁵	1:53 ⁴⁵	2min
		Marginal @ best - test times < 5min in					
		close to excessive rock conditions Marginal					
	502	3.5' v11.0	10:58 ³⁰	11:12	11:12	11:40	28min
	503	6.0 v12.0	11:12	No movement @ 11:40			
		Deep clay & insufficient depth to bedrock					F
	504	4.0 v11.0	12:43	No movement @ 2:30			
		deep clay & insufficient depth to bedrock					F
	505	2.0 v12.0	12:35	No movement @ 1:10			
		Insufficient depth to bedrock					F
	506	Insufficient depth to bedrock - ecc profile					F
	507	3.0 v9.0	11:53	11:55	11:55	12:00	5min
REMARKS	515	4.0 v10.0	12:15	12:20	12:20	12:30	10min

TESTED BY _____ ALSO PRESENT _____

Williams, Jeffrey

From: Williams, Jeffrey
Sent: Wednesday, June 12, 2013 11:34 AM
To: 'tkeane'
Subject: CSB lot 6

After reviewing the file, I see a letter from June 2012 from Dana stating what we need on a revised site plan:

- 3 well sites
- Perc hole locations and elevations
- 1 foot contours around the sand mound site


In addition we need to have the sand mound area and gravel bed area within the sand mound staked out in the field for our review. It doesn't look like any of that has happened yet. Once we get a revised plan with that info and get word of the areas staked out, we can take a look and move forward towards BP approval.

Jeff Williams
Program Supervisor, Well & Septic Program
Bureau of Environmental Health
Howard County Health Dept.
410-313-4261
jewilliams@howardcountymd.gov

CONFIDENTIALITY NOTICE

This message and the accompanying documents are intended only for the use of the individual or entity to which they are addressed and may contain information that is privileged, confidential, or exempt from disclosure under applicable law. If the reader of this email is not the intended recipient, you are hereby notified that you are strictly prohibited from reading, disseminating, distributing, or copying this communication. If you have received this email in error, please notify the sender immediately and destroy the original transmission.

SMITH PROPERTY - ROUTE 94
PERCOLATION TESTING - 06/05/98



6/5/98
SMITH

505
504
503
502
501

500 OK
heavy red Sicilm 7.0
red brn Sicilm 10:43
some clay 10:54
to 50% Rx 11:11

500

204 OLD

BARN

501 Like 500
Marginal due to test times too fast
6.0
10:47
10:48
10:49
repair 10:50
10:51 45
10:53 45

504 like 503
Test shallow out 70% Rx @ 8:00
6.0
11:25
11:35
11:29
4.0
12:43
slow no mnt @

515 red 4.0
brn 12:15
Sicilm 12:20
30% Rx 12:30
perc's bec. of Rx 60% 8.5
Rx Na deposits 10.0


502 bright red 30% Sicilm 3.5
10:58 30
11:12
red 30% 5.0 11:40
brn Sicilm 40% OK
some clay 9.0 shallow
70% Rx 11.0

505 heavy red shallow Sicilm 30% Rx 6.0
11:29
11:33
11:41
10-80% 1g Rx flags 12.0
2.0
slow no mnt @ 1.10

503 orange red Sicilm 6.0
11:12
red Sicilm some clay 30-40% Rx Mg stains 10.0
60% Rx 12.0
no movement @ 11:40
(F)

506 80% Rx flags sideways sticking out of sidewall @ 5.0


507 orange red 40% Rx Sicilm 4.0 11:53
11:55
40% Rx 1.5 12:00
water 70% Rx @ 9.0




ons throughout MD, DC, VA & worldwide. Visit us
at www.e-arc.com to find your nearest ARC location

PlanWell
CERTIFIED
ishipdocs

Document Solutions





BED LAYOUT SCHEMATIC

1" = 20'

130/10
Revised 5/22/13

7/14/13

60 min)

2/6

3.4 = 21.5'

40.08'

5'

5'

Absorption Bed Width = $7 \times 60' = 420'$
 Base 6 Laterals $60' \times \frac{12}{2} = 360' - 3' = 357'$ From center manifold
 1 1/4" Ø Lateral w/ 5/16" Ø HOLES.
 Spacing of Feet - 4 USE 60' SPACING 5 HOLES/LATERAL

* Rev 7/14/13

Pump System

LENGTH OF LATERAL = 192 LF $1 1/4" \text{ @ } 7.6 \text{ gal}/100' = 14.6 \text{ GAL}$
 LENGTH OF FORCE MAIN/MAINFOLD = 200 LF $3" \text{ @ } 35.4 \text{ gal}/100' = 70.8 \text{ GAL}$
 DOSE = $76.8' + (5)(15.13) = 152.5 \text{ GALLONS}$
 @ 1/6 $\frac{152.5}{100} \text{ GALLONS} = 1.525 \text{ GALLONS}$
 USE 152.5 GALLONS DOSE

OVERFLOW STORAGE = $\frac{600}{152.5} = 3.94 \text{ gallons}$
 DOSE $\frac{140}{740} = 0.189 \text{ gallons}$

System

5 HOLES x 6 LATERALS = 30 HOLES
 Flow $30 \times 1.63 \text{ GPM} = 49.0 \text{ GPM}$ (2' head)

Design Head

Static Head Lateral gradient = 551.5' - 7' = 544.5'
 FRICTION HEAD = 559.16'
 $H_s = 551.5 - 559.16 = -7.66'$ (figure use head)

Friction Head

$100' \times 90' + 15' + 45' + 90' + \text{VALVE}$
 For 1" @ 49.0 GPM Friction Loss is 3.98'

FITTINGS: $90' + 45' + 45' + 90' + \text{VALVE} = 7 + 4 + 4 + 7 + 1 + 3 = 23.3$


HEAD AT DISTAL END OF LATERAL = 3.0' (CONSERVATIVE)

$H_f = 3.98 + 23.3 = 27.28' \text{ @ } 0.93/100' = 25.2' + 3' \text{ HEAD AT END}$

1 1/4" HOLES: $185.3 - 1.1 = 184.2$
 10.4'


* REVISED 7/13/13

NUMBER OF BEDROOMS	3/4
DESIGN FLOW	600 GPD
DESIGN INFILTRATION RATE (SAND)	1.00 GPD/FT ²
SOIL INFILTRATION RATE	0.50 GPD/FT ² (WORST TIME 60 MIN)
DEPTH TO WATER TABLE	24" (MIN ASSUMED) (Z)
DESIGNATED BED	600 GPD / 1.00 GPD = 600 GPD SF
BED LENGTH (D)	71.2' 60.0'
BED WIDTH (A)	10.5' 10'
SLOPE CROSSBEN	10.5%
UPSLOPE SAND FILL DEPTH	48" - 24" = 24" (D)
DOWN-SLOPE SAND FILL DEPTH (E)	$[(12)(0.05)](1.05) + 24 = 37.23" 36.6"$
CO ² TOPSOIL AT BED CENTER (H)	10"
CO ² TOPSOIL AT BED EDGE (G)	12"
TOTAL BED DEPTH (F)	10"
UP-SLOPE SETBACK (K)	$[(D+E)/2 + 28.0] / 3 = 17.58" 17.49"$
UP-SLOPE SETBACK (J)	$(22' + 24) \times 3 \times (0.76) = 104.9' = 8.74'$
DOWN-SLOPE SETBACK (T)	$(22' + 37.23) \times 3 \times (1.47) = 258.4' = 21.5'$
TOTAL WIDTH OF MOUND (W)	$(12)(0.05) + 104.9 + 258.4 = 492.1' = 41.0' 40.88'$
TOTAL LENGTH OF MOUND (L)	$12(71.2) + 1750 + 1750 = 1070" = 89.15'$
BASIC BED PROVIDED	$600 \text{ GPD} / 0.50 \text{ GPD/FT}^2 = 1200 \text{ SF}$
BASIC BED PROVIDED	$[(10.5) + (21.8)] \times 71.2 = 2200 \text{ SF}$
	10.0 21.54 - 60.0 1892
BASIC BED PROVIDED	OK




Turn-Up Flange
Recommended for Use
In All Hard Ground
1/2"

**END PERFORATIONS AND TURN UP DETAIL
FOR LATERALS
NOT TO SCALE**



PERFORATIONS SPACING
NOT TO SCALE
60' (2) 45° VERTICAL BENDS



**LATERAL LAYOUT
N.T.S.**

ROBERT H. VOGEL ENGINEERING, INC

8407 Main Street
Ellicott City, Maryland 21043
410-461-7666
410-461-8961 FAX
<http://www.vogeleng.com>

This email is confidential and intended solely for the use of the individual to whom it is addressed. If you have received this email in error please contact the sender and be advised that any use, dissemination, forwarding, printing, or copying of this email is strictly prohibited.

From: Williams, Jeffrey [<mailto:jewilliams@howardcountymd.gov>]
Sent: Monday, July 8, 2013 4:01 PM
To: Rob Vogel
Cc: Tim Keane
Subject: RE: Tim Keane Chase at Stony Brook 6

There was a miscommunication between myself and Dana. When Robert went out to look at the mound site, he noticed a graded drainage swale off the property nearby downslope. The mound site can be moved up 10' from its approved spot on the perc cert without interfering with the other mound site. We would like to see that site reflected on a revised septic plan to show it on contour and with the proper dimensions, but we don't need to do a revised perc cert. Also, we would need to see the new area staked out for our review prior to septic layout.

From: Rob Vogel [<mailto:rvogel@vogeleng.com>]
Sent: Monday, July 08, 2013 3:51 PM
To: Williams, Jeffrey
Cc: 'Tim Keane'
Subject: FW: Tim Keane Chase at Stony Brook 6

Can you please check the following comment from Dana? It is for Lot 6 Chase at Stony Brook. The sand mound design is within the box established by the signed percolation plat. Computations show 8.75 upslope setback and 21.1 downslope setback. The graphic shows about 7.5'-8' for upslope and about 23' for downslope. We can adjust the graphic slightly but this should not require a perc cert plat revision. Please confirm. Thanks.

From: Tim Keane [<mailto:tkeane@trinityhomes.com>]
Sent: Monday, July 08, 2013 11:40 AM
To: rvogel@vogeleng.com
Subject: FW: Tim Keane

Can we discuss on Wednesday, please

From: Bernard, Dana [<mailto:dbernard@howardcountymd.gov>]
Sent: Wednesday, July 3, 2013 2:37 PM
To: Tim Keane
Subject: RE: Tim Keane

Hello Tim,

The lot was reviewed and approved in accella. However, we will need a revised percolation certification plan to move the lower mound site up the hill 10 feet and show the edges on contour. We will need a revised percolation certification plan and the site will need to be restaked in the new spot prior to the septic layout.

Have a Great Holiday
Dana Bernard

From: Tim Keane [<mailto:tkeane@trinityhomes.com>]

Sent: Monday, July 01, 2013 11:16 AM

To: Bernard, Dana

Cc: Williams, Jeffrey

Subject: Tim Keane

RE: Chase at Stoney Brook

Hi Dana

The lot will be mowed today, and it is staked, could someone please inspect sooner than later, I am trying to get a building permit.

Thx

tim

Williams, Jeffrey

From: Williams, Jeffrey
Sent: Thursday, July 11, 2013 10:05 AM
To: 'Eric Salmi'
Cc: Jeremiah Reynolds; tkeane@trinityhomes.com; Megan Brett
Subject: RE: Tim Keane Chase at Stony Brook 6

This is going to be a bit of a tricky layout because the contours on paper do not exactly match what is found on site. For the paper submittal, I would like to see the top edge of the mound site to run on contour just below the 553 contour line. The gravel bed area should be shifted a bit to get it more or less on contour with the 551 contour line running through its middle.

In the field is the important part. We need the surveyors in the field to start at the lower left stake (as seen from below, the southwestern most stake, the lower stake on the same side as the pump tank) and move that 10' up the hill. From that stake location, they can move the rest of the mound to match that location. They should run the lower mound line along contour from that spot and stake the other bottom corner accordingly. Then, they can move the upper left (pump tank side) stake up according to the required mound width and find the upper contour to stake the other upper corner stake, keeping the minimum mound width in mind. They can then stake the bed area within the mound according to contour and the required upslope, downslope, and sideslope setbacks.

The field stakes may not exactly match the paper version, but the field stakes are the more important of the two. Thanks Jeff

From: Eric Salmi [mailto:esalmi@vogeleng.com]
Sent: Wednesday, July 10, 2013 3:24 PM
To: Williams, Jeffrey
Cc: Jeremiah Reynolds; tkeane@trinityhomes.com; Megan Brett
Subject: RE: Tim Keane Chase at Stony Brook 6

Hello Jeff

Your email stated

1. "...noticed a graded drainage swale off the property nearby downslope. The mound site can be moved up 10' from its approved spot on the perc cert without interfering with the other mound site"

We moved the mound uphill 10 feet. Bottom left corner was near elevation 547+/-, this shifted uphill to near elevation 548. We then rotated the downslope edge onto the 548 contour.

Please see attached, the downslope edge generally runs along the 548 contour. The upslope edge (reading left to right) and the 9'x68' bed runs uphill. Would you like to amend this or should we proceed with detailing the septic plan?

2. We would like to see that site reflected on a revised septic plan to show it on contour and with the proper dimensions, but we don't need to do a revised perc cert.

-Noted, no revised perc cert is required.

-Per explanation above, please review and when acceptable we will forward a revised septic plan

3. Also, we would need to see the new area staked out for our review prior to septic layout.

-Tim is aware of this requirement

Thanks for your help
Eric D. Salmi, Prof. LS

TEST DATA

NAME _____	FILE NO _____
LOCATION <u>Smith Property</u>	COUNTY _____
<u>Rt. 94</u>	DATE <u>3/29/00</u>
RECORDED BY _____	GRID _____ E
	N

HOLE NO.	TEST NO.	DEPTH	CLOCK TIME	ELAPSED TIME	MEASUREMENT	REMARKS (Method, Moisture, Biopores)
1.	44		8:30		7.0	> 12/16
			8:50	20	6 4/16	> 4/16
			9:05	15	6.0	> 5/16
			9:20	15	5 11/16	> 4/16
			9:35	15	5 7/16	> 4/16
			9:50	15	5 3/16	> 5/16 STOP
			10:05	15	4 14/16	> 4/16
			10:20	15	4 10/16	> 4/16
			10:35	15	4 6/16	> 4/16
						60 min/inch (OK)
2.	43		8:33		7.0	> 5/16
			8:50	17	6 11/16	> 4/16
			9:05	15	6 10/16	> 0
			9:20	15	6 10/16	> 5/16 STOP
			9:35	15	6 9.5/16	> 5/16
			9:50	15	6 9/16	> 0
			10:05	15	6 9/16	> 0
			10:20	15	6 9/16	> 0
			10:35	15	6 9/16	> 0
						(F)

		Time		Meas.			
3.	45	8:37		7.0	> 13/16		
		8:51	14	5 ¹³ / ₁₆	> 12/16		
		9:06	15	4 ¹¹ / ₁₆			
		9:21	15	3 ⁹ / ₁₆			
		9:36		7.0	> 15/16		
		9:51	15	6 ¹ / ₁₆	> 14/16		
		10:06	15	5 ³ / ₁₆	> 17/16	17min	
		10:21	15	4 ² / ₁₆	> 12/16	14min	} OK
		10:36	15	3 ⁴ / ₁₆	> 11/16	20min	
		10:55	19	2 ⁵ / ₁₆	> 13/16	18min	
		11:10	15	1 ⁸ / ₁₆		18min	
8:40		7.0	> 15/16				
4.	47	8:52	12min	6 ¹ / ₁₆	> 7/16		
		9:07	15min	5 ¹⁰ / ₁₆	> 6/16		
		9:22	15min	5 ⁴ / ₁₆	> 6/16		
		9:37	15min	4 ¹⁴ / ₁₆	> 4/16		
		9:52	15min	4 ¹⁰ / ₁₆	> 5/16		
		10:07	15min	4 ⁵ / ₁₆	> 8/16		
		10:22	15min	3 ¹³ / ₁₆			
		10:25		7.0	> 5/16		
		10:40	15min	6 ¹¹ / ₁₆	> 8/16	48min	} OK
		10:55	15min	6 ³ / ₁₆	> 7/16	30min	
		11:10	15min	5 ¹² / ₁₆	> 5/16	34min	
		11:25	15min	5 ⁷ / ₁₆	> 6/16	48min	
		11:40	15min	5 ¹ / ₁₆	> 6/16	40min	
11:55	15	4 ¹¹ / ₁₆	> 6/16	40min			

TEST DATA

NAME _____ FILE NO _____

LOCATION Smith Prop COUNTY _____

Rt. 94 DATE _____

RECORDED BY Amy McMillen GRID _____ E

N

HOLE NO.	TEST NO.	DEPTH	CLOCK TIME	ELAPSED TIME	MEASUREMENT	REMARKS (Method, Moisture, Biopores)
5	48	18"	9:10		7.0	> 1 1/16 Set by Hand
			9:25	15	5 5/16	
			9:41		7.0	> 15 1/16
			9:56	15	6 1/16	> 12 1/16 16 min/inch
			10:11	15	5 15/16	> 15 1/16 13
			10:26	15	4	> 15 1/16 16
			10:27		7.0	> 12 1/16
			10:42	15	6 4/16	> 13 1/16 20
			10:57	15	5 1/16	> 13 1/16 13
			11:17	20	4 4/16	> 10 1/16 24
			11:32	15	3 10/16	> 10 1/16 24 min/inch
6	46	18"	8:48		7	> 5 1/16
			8:53	5	6 11/16	> 12 1/16
			9:11	18	5 15/16	> 8 1/16
			9:26	15	5 7/16	> 10 1/16
			9:41	15	4 13/16	> 9 1/16
			9:56	15	4 4/16	> 7 1/16
			10:11	15	3 13/16	
			10:12		7	> 9 1/16
			10:27	15	6 7/16	> 10 1/16 26
			10:42	15	5 13/16	> 9 1/16 24
			10:57	15	5 4/16	> 9 1/16 26
			11:18	21	4 11/16	> 9 1/16 37
			11:33	15	4 2 1/16	26 min/inch

OK

OK

