



APPLICATION

FOR PERCOLATION TESTING AND SITE EVALUATION

TEST DATE(S) _____ TEST TIME _____ AP 5/3/01

AGENCY REVIEW: _____ DATE 5-21-09

DO NOT WRITE ABOVE THIS LINE

I HEREBY APPLY FOR THE NECESSARY TESTING/EVALUATION PRIOR TO ISSUANCE OF SEWAGE DISPOSAL SYSTEM PERMIT(S) TO:

CHECK AS NEEDED:

- CONSTRUCT NEW SEPTIC SYSTEM(S)
- REPAIR/ADD TO AN EXISTING SEPTIC SYSTEM
- REPLACE AN EXISTING SEPTIC SYSTEM

CHECK AS NEEDED:

- NEW STRUCTURE(S)
- ADDITION TO AN EXISTING STRUCTURE
- REPLACE AN EXISTING STRUCTURE

CHECK ONE:

- CREATE NEW LOT(S)
- BUILD ON AN EXISTING LOT IN A SUBDIVISION
- BUILD ON AN EXISTING PARCEL OF RECORD

IS THE PROPERTY WITHIN 2500' OF ANY RESERVOIR?

- YES
- NO

THE TYPE OF STRUCTURE IS:

- RESIDENTIAL WITH 4 PROPOSED BEDROOMS IN THE COMPLETED STRUCTURE (NOTE **UNKNOWN** IF APPROPRIATE)
- COMMERCIAL (PROVIDE DETAIL OF NUMBERS AND TYPES OF EMPLOYEES/ CUSTOMERS ON ACCOMPANYING PLAN)
- INSTITUTIONAL/GOVERNMENT (PROVIDE DETAIL OF NUMBERS AND TYPES OF EMPLOYEES/USERS ON ACCOMPANYING PLAN)

PROPERTY OWNER(S) GEORGE E. & KATHRYN A. HALL

DAYTIME PHONE 410.269.5588 (w) CELL 410.991.7991 FAX 410.269.5766

MAILING ADDRESS 387 YORKSHIRE LANE RIVA, MD 21140
STREET CITY/TOWN STATE ZIP

APPLICANT LDE, INC.

DAYTIME PHONE 410.715.1070 CELL 410.274.6568 FAX 410.715.9540

MAILING ADDRESS 9250 RUMSEY ROAD #106 COLUMBIA, MD 21045
STREET CITY/TOWN STATE ZIP

APPLICANT'S ROLE: DEVELOPER BUILDER BUYER RELATIVE/FRIEND REALTOR CONSULTANT

PROPERTY LOCATION
SUBDIVISION/PROPERTY NAME HALL PROPERTY LOT NO. -

PROPERTY ADDRESS HALL SHOP ROAD NR. SIMPSON CLARKSVILLE, MD. 21140
STREET TOWN/POST OFFICE

TAX MAP PAGE(S) 41 GRID I PARCEL(S) 133 PROPOSED LOT SIZE 1.28 AC[±]

AS APPLICANT, I UNDERSTAND THE FOLLOWING: THE SYSTEM INSTALLED SUBSEQUENT TO THIS APPLICATION IS ACCEPTABLE ONLY UNTIL PUBLIC SEWERAGE IS AVAILABLE. THIS APPLICATION IS COMPLETE WHEN ALL APPLICABLE FEES AND A SUITABLE SITE PLAN HAVE BEEN RECEIVED. I ACCEPT THE RESPONSIBILITY FOR COMPLIANCE WITH ALL M.O.S.H.A. AND "MISS UTILITY" REQUIREMENTS. APPROVAL IS BASED UPON SATISFACTORY REVIEW OF A PERC CERTIFICATION PLAN.

TEST RESULTS WILL BE MAILED TO APPLICANT. BRUCE D. BENTON
SIGNATURE OF APPLICANT

HOWARD COUNTY HEALTH DEPARTMENT, BUREAU OF ENVIRONMENTAL HEALTH, WELL AND SEPTIC PROGRAM
7178 COLUMBIA GATEWAY DRIVE COLUMBIA, MARYLAND 21046 (410) 313-2640 FAX (410) 313-2648
TDD (410) 313-2323 TOLL FREE 1-877-4MD-DHMH

A/P _____

DATE	TEST #	DEPTH	START	BREAK 1" DROP	STOP 2" DROP	TIME OF 2ND INCH	P/F/H

REMARKS _____

SANITARIAN _____ BACKHOE _____ OTHERS _____

TEST HOLES USED IN SDA _____ AVG. PERC TIME _____ SQ. FT/BR _____

TRENCH WIDTH _____ INLET DEPTH _____ MAX. BOT DEPTH _____ EFFECTIVE S/W _____



Bureau of Environmental Health
7178 Gateway Drive Columbia, MD 21046
(410) 313-2640 Fax (410) 313-2648
TDD (410) 313-2323 Toll Free 1-866-313-6300
website: www.hchealth.org

Peter L. Beilenson, M.D., M.P.H., Health Officer

Date: July 7th, 2009

To: Bruce Burton
LDE, Inc.

From: Heidi Scott
Development Coordination Section
Well & Septic Program

RE: PERCOLATION TEST RESULTS A#~~530987~~
Hall Shop Road, Hall Property

A 531011

Sand mound testing was conducted at the above referenced property on June 9th, 2009 & June 24th, 2009 during a declared wet season. Results indicate satisfactory soil conditions for onsite wastewater disposal. Area was identified for an initial system and one replacement system while maintaining 100' from proposed well sites. Tests "B", "C", "G", "J", "K" & "Q" had passing rates and test "F" passed for an alternative sand mound rate. The Health Dept. requires that a total of 3 systems are identified for new construction. Due to the limited area found on the property the Health Dept. will require that a pre-treatment unit is installed that uses an approved technology for each sand mound system.

Further infiltrometer tests indicate a potentially suitable sand mound site located at the front of the property which includes tests "N" & "P". This area could be delineated as a future sand mound site when the initial systems reach failure. However, for these alternative sites to be utilized, the well would most likely have to be relocated at a distance of 100' or greater.

Field data collected is shown on the Sand Mound Worksheets enclosed with this letter. Further review of this project is contingent upon submission of a Percolation Certification Plan. Future submittals should include the following site specific notes:

- An advanced pre-treatment system, which utilizes best available technology to perform nitrogen reduction, must be installed on the septic system located on the subject property due to insufficient soil resources to support three sand mound systems. A supplemental plan site plan with all of the necessary details for installation of the system will be required prior to release of the building permit and septic system installation permit. In addition, an operation and maintenance contract agreement must be filed with Howard County Land Records.
- The sand mound area delineated and identified on this parcel must be protected by a barrier at all times during grading and construction activities. Thereafter, protective measures should be implemented to protect this area from erosion, rutting or compaction. Subsequent building permit applications may be denied should the sand mound area be evaluated and found unsatisfactory for the intended use.

If you have any questions regarding this evaluation or requirements for the Percolation Certification Plan, please contact me at (410) 313-6287.

Cc:
George Hall, owner
File

MOUND TEST DATA SHEETS

Property I.D. Hall Lot # _____ Date 6/9/09
 Sanitarian RB Landscape Position Side Slope
 % Slope 4% Soil Type _____ Contractor Legacy

HOLE # C DEPTH OF TEST 14" START TIME 12:20

8" grey-brn loam
2 fg
 1" yel-brn cl
1 mpr to 2msbk
firm (moist)
 19" brn-yel grcl
m 1/2 pale yellow
 29" wavy
brn-yel 75% R 1/8
 48" m 2 p grey
gr loam 2.5 1/7/1
 50" grey & brn-yel
gr sl 2 mpr

Hook Gauge Reading	Elapsed Time (min)	Measured Drop	Estimated Rate(ET/MD)	% Change
10 16/16				
10.5/16	15	11/16		
9.4/16	15	14/16		
8.9/16	15	13/16		
7.14/16	15	11/16		

12:35
 12:50
 1:05
 1:20

Seep at 30" (a.m. rain)

PASS

Began equilibration at 1:32

HOLE # A DEPTH OF TEST 15" START TIME 1:52

9" brn l
2 f sbk
 19" yellowish/brn
brn scl
2msbk
25% gravel
channers
 40" yellowish
brn grsd
 49" yellow/brn
brn gr fcl 30% gravel

Hook Gauge Reading	Elapsed Time (min)	Measured Drop	Estimated Rate(ET/MD)	% Change
10 16/16				
9.12/16	10	20/16		
8.12/16	10	16/16		
7.12/16	10	14/16		
6.12/16	10	16/16		

2:02
 2:12
 2:22
 2:32
 2:42
 2:52
 3:02

PASS

equilib rate @ 1.44

MOUND TEST DATA SHEETS

Property I.D. Hall Shop Rd Lot # _____ Date 6-9-09

Sanitarian HS / RB Landscape Position side slope

% Slope 4 Soil Type _____ Contractor Legacy

HOLE # D DEPTH OF TEST 18" START TIME 12:19

Soil Description	Hook Gauge Reading	Elapsed Time (min)	Measured Drop	Estimated Rate	% Change
8" brn l 2 t sbk	9 16/16	Begin	—		
	9 15.5/16	10	0.5/16		
yellowish brn cl	9 15/16	10	0.5/16		
	9 14/16	10	1/16		
25" 2 t sbk	9 13/16	10	1/16	.375 in/hr	
	9 11.5/16	10	1.5/16		
yellowish brn scl common mica	9 10.5/16	10	1.5/16	.56 in/hr	

Fail PB

38" white h/
yellow scl
5' 10/2" gravel

equilibrate @ 11:38am

HOLE # H DEPTH OF TEST 22" START TIME _____
Fail

Soil Description	Hook Gauge Reading	Elapsed Time (min)	Measured Drop	Estimated Rate	% Change
4" 1/2 dk grey-brn clay					
1" grey-brn grl					
9" 1 t sbk					
1" yel brn grscl					
1" 1 t sbk					
15" yel-brn & lt. pale brn grscl c7d					
22" 1 t sbk pale yellow					

22" yel-red
& lt. grey grl, sticky
23" 1 t sbk
23" water seeps
Fail PB

MOUND TEST DATA SHEETS

Property I.D. 73M Hall Shop Lot # _____ Date 6-24-09

Sanitarian HS/12B Landscape Position _____

% Slope _____ Soil Type _____ Contractor _____

HOLE # J DEPTH OF TEST 13" START TIME 10:12

dk bml
1 fsbk

dense yellow
brn cl
1 msbk

yellow brn gr
scl

dense
yellow brn
fsl
massive

faint/prominent
mottles

Hook Gauge Reading	Elapsed Time (min)	Measured Drop	Estimated Rate	% Change
9 16/16	0	Begin		
9 8.5/16	5	7.5/16		
9 4/16	10	4.5/16		
8 12/16	10	8/16		
8 4/16	10	8/16		
7 12/16	10	8/16		
7 7/16	10	5/16		
7	10	7/16		
6 10.5/16	10	5.5/16		
6 4/16	10	6.5/16		
9 10/16	0	Reset		
9 5/16	10	11/16		
8 4/16	10	10/16		
8 3/16	10	8/16		
7 10/16	10	9/16		
7 1/16	10	9/16		
6 9/16	10	8/16		
6 2/16	10	8/16		

10:27

Pass

11:40
equilibrate
@ 9:42 am

8 1/16 x 60 min/hr
10 min
1/2" / hr ~ 3 in/hr.

HOLE # K DEPTH OF TEST 16" START TIME 10:38

flaggy channels
& quartz

dense slightly
sticky
org brn cl

gr cl

org brn gr
scl


dense
pale
vch yellow
brn scl
common

Hook Gauge Reading	Elapsed Time (min)	Measured Drop	Estimated Rate	% Change
9 14/16	0	Begin		
9 5.5/16	10	10.5/16		
8 12/16	10	9.5/16		
8 5/16	10	7/16		
7 13/16	10	8/16		
7 6/16	10	7/16		
6 14/16	10	8/16		
6 7/16	10	7/16		

Pass

15 1/16 x 60 min/hr
120 min
2 13/16" / hr

equilibrate
10:13



MOUND TEST DATA SHEETS

Property I.D. Hall Lot # _____ Date 6/9/09
 Sanitarian RB/HS Landscape Position Side Slope
 % Slope 4 Soil Type _____ Contractor Legacy

HOLE # F DEPTH OF TEST 19" START TIME 12:18

8" dk grey brn
 sl 7fg
 16" yel brn scl
 few stones few mica
 1" J m pr. to 2msbk
 brn-yel. cl
 firm, 10% gravel
 26" yel-brn
 loam 1fsbk
 32" brn yel grsl
 micaceous
 48" m TP f2 p grey
 54" grey fs1
 micaceous

Hook Gauge Reading	Elapsed Time (min)	Measured Drop	Estimated Rate(ET/MD)	% Change
9 16/16	Begin	—		
9 14.5/16	10	1.5/16		
9 12.5/16	10	2/16		
9 10.5/16	10	2/16	} .75 in/hr	
9 8.5/16	10	2/16		
9 6.5/16	10	2/16		
9 4.5/16	10	2/16		
9 2.5/16	10	2/16		

At. Rate
 End 1:28 pm

Begin equilibration at 11:13

HOLE # B DEPTH OF TEST 19" START TIME 12:21

7" dk brn loam
 2fg
 12" lt. yel brn scl
 2fsbk
 19" 2msbk few stones
 yel-brn scl
 36" 1msbk firm
 gravel
 yel-red
 4 very pale brn
 csl 0m
 few gravel
 50" yel-red
 54" pale brn grsl
 f2 d grey

Hook Gauge Reading	Elapsed Time (min)	Measured Drop	Estimated Rate(ET/MD)	% Change
9 16/16	Begin	—		
9 7/16	10	9/16		
8 14/16	10	9/16		
8 6/16	10	8/16	} 1.875 in/hr	
7 15/16	10	7/16		
7 8/16	10	7/16		
7 4/16	10	7/16		
6 11/16	10	6/16	} Begin equilibration at 12:09	
6 5/16	10	6/16		
5 15/16	10	6/16		
5 10/16	10	5/16		
5 5/16	10	5/16		
5 -	10	5/16		
4 11/16	10	5/16		

PASS RB
 5/16 60/10

Begin equilibration at 12:09

MOUND TEST DATA SHEETS

Property I.D. Hall Shop Rd Lot # _____ Date 6-9-09

Sanitarian HS/RB Landscape Position side slope

% Slope _____ Soil Type _____ Contractor Legacy

HOLE # A DEPTH OF TEST 14" START TIME 12:13

8"
18"
20"

brn l
1fsbk

dense yellow
brn cl
1msbk

brunish w/lt
yellow cl/sicl
2msbk
15% gravel

reddish/
yellow brn/mottles
scl
25% channels

4.5'

Hook Gauge Reading	Elapsed Time (min)	Measured Drop	Estimated Rate	% Change
10 16/16				
10 15/16	15	1/16		
10 15/16	15	0		
10 14/16	15	1/16		
10 14/16	15	0		

12:28
12:43
12:58
1:13
1:28
1:43

FAIL

equilibrate @ 10:08 am

HOLE # E DEPTH OF TEST 16" START TIME 12:14

10"
24"
37"
4'

brn l
2fsbk

grayish
yellowish brn
cl 1msbk
moist

dense &
grayish/
yellowish brn
36" restriction

reddish/pale
brn scl yellow
25% quartz
channels
C3p

Hook Gauge Reading	Elapsed Time (min)	Measured Drop	Estimated Rate	% Change
10 16/16				
10 11/16	15	5/16		
10 8/16	15	3/16		
10 5/16	15	3/16		
10 2/16	15	3/16		

12:29
12:44
12:59
1:14
1:29
1:44

FAIL

equilibrate @ 10:53 am

MOUND TEST DATA SHEETS

Property I.D. Hall Shop Rd

Lot # _____

Date 6-24-09

Sanitarian HS/RB

Landscape Position _____

% Slope _____

Soil Type _____

Contractor Legacy

HOLE # N

DEPTH OF TEST 10"

START TIME 11:33

brn & lfsbk
yellow brn
SCL sticky
dense w/
large prominent
mottles
Sticky silt
micaceous
reddish yellow
scl
w/ distinct
mottles

Hook Gauge Reading	Elapsed Time (min)	Measured Drop	Estimated Rate	% Change
10 16/16	Begin			
10 16/16	10	0		11.44
10 14/16	10	2/16		11.54
10 14/16	10	3/16		10.9
10 8/16	10	3/16		14
10 4/16	10	4/16		24
10 3/16	10	1/16		34
9 14/16	20	5/16		54
9 16.5/16	10	2.5/16		64
9 8.5/16	10	3/16		14
9 6/16	10	2.5/16		
9 2.5/16	10	3.5/16		
9 =	10	2.5/16		
8 13.5/16	10	2.5/16		

11.44
11.54
10.9
14
24
34
54
64
14

PASS

15" equilibrate
15"/hr 11:01 am
sun 16.5"/hr w/1"/hr

HOLE # P

DEPTH OF TEST 10"

START TIME 12:20

brn & lfsbk
gray
sticky
scl
reddish yellow
grsl w/
mottles
sep @ 34"
dense sticky
scl
H₂O

Hook Gauge Reading	Elapsed Time (min)	Measured Drop	Estimated Rate	% Change
10 16/16	0	Begin		
9 6/16	30	26/16		56
8 12.5/16	10	9.5/16		66
8 5/16	10	7.5/16		16
7 15/16	10	6/16		26
7 9/16	10	6/16		36
7 3/16	10	6/16	3 3/8"/hr	46

56
66
16
26
36
46

PASS

11:58 am

60 min/hr
Interval 10 min/interval
18 1/8"/hr = 2 1/4"/hr

LETTER OF TRANSMITTAL

LDE INC.

9250 RUMSEY ROAD, SUITE 106
 COLUMBIA, MARYLAND 21045
 (410) 715-1070 (301) 596-3424
 (410) 715-9540 FAX

2562

DATE 5/21/09	JOB NO. 09-000.02.01
ATTENTION HEIDI SCOTT	
RE: GEORGE HALL PROPERTY	
HALL SHOP ROAD	

TO HOWARD Co. HEALTH DEPT.
7178 COLUMBIA GATEWAY DRIVE
COLUMBIA, MD. 21046

WE ARE SENDING YOU ATTACHED UNDER SEPARATE COVER VIA DIRECT THE FOLLOWING ITEMS:

- SHOP DRAWINGS PRINTS COPY OF LETTER SAMPLES SPECIFICATIONS
 CHANGE ORDER PLANS _____

COPIES	DATE	NO.	DESCRIPTION
2		1	PERC APPLICATION PLAN
1		1	APPLICATION
1		1	CHECK (\$550.00)
1		1	PRELIMINARY MOUND CALCULATIONS

REASON FOR TRANSMITTAL CHECKED BELOW:

- FOR APPROVAL APPROVED AS SUBMITTED RESUBMIT _____ COPIES FOR APPROVAL
 FOR YOUR USE RETURNED FOR CORRECTIONS SUBMIT _____ COPIES FOR DISTRIBUTION
 AS REQUESTED FOR REVIEW AND COMMENT RETURN _____ CORRECTED PRINTS
 APPROVED AS NOTED _____
 FOR BIDS DUE PRINTS RETURNED AFTER LOAN TO US

REMARKS

REC. BY UK [Signature]

COPY TO GEORGE & KATHRYN HALL

SIGNED: Bruce D. Burton

PLEASE NOTIFY US AT ONCE IF ENCLOSURES ARE NOT AS NOTED.



HOWARD COUNTY HEALTH DEPARTMENT

Joyce M. Boyd, M.D., County Health Officer

May 26, 1995

Mr. George Hall
387 Yorkshire Lane
Riva, Maryland 21140

RE: Percolation Test Results
Application Number: A50645
Proposed Use: Recorded Lot
Property ID: Hall Shop Road
Tax Map: 41 Parcel: #133

Dear Mr. George Hall:

Percolation testing conducted May 10, 1995 on the referenced property indicated unsatisfactory soil conditions. Shallow depth to groundwater and slow percolation rates in the rates in the upper 4 feet precluded any reasonable expectation for approval. Copies of the percolation test results are enclosed.

If you wish reconsideration of this finding, further review is contingent upon submission by a registered engineer of a percolation certification plat showing actual locations and elevations of all excavated test holes and a suitable house and well site. The plat should also include the location of all existing wells and septic systems on the property as well as the location of any other relevant features such as streams, swales, or existing structures. A note must be included certifying that all wells and septic systems within 100 feet of property boundaries have been shown.

If you have any questions regarding this matter, please feel free to contact me at the below address or by calling 313-2640.

Very truly yours,

Donna K. Soe, Sanitarian,
Water and Sewerage Program

DKS:jr

Enclosures

File

4/12/95
9

APPLICATION

PERCOLATION TESTING

A 50645

P _____

HOWARD COUNTY HEALTH DEPARTMENT
BUREAU OF ENVIRONMENTAL HEALTH
3525-H ELLICOTT MILLS DRIVE/ELLICOTT CITY, MARYLAND 21043
TELEPHONE: 313-2640

PREVIEW OK
PERC FOR
COMBINED LOTS 5+6

DISTRICT _____

DATE 4-12-95

TO: THE COUNTY HEALTH OFFICER
ELLICOTT CITY, MARYLAND

(CH)

I HEREBY APPLY FOR THE NECESSARY TEST PRIOR TO APPLICATION FOR PERMIT TO CONSTRUCT (OR RECONSTRUCT) A SEWAGE DISPOSAL SYSTEM.

PROPERTY OWNER George E. HALL KATHryn A. HALL

ADDRESS 387 yorkshire lane River Md PHONE 410-956-6788

AGENT OR PROSPECTIVE BUYER Same

ADDRESS Same PHONE _____

PROPERTY LOCATION:

SUBDIVISION NA LOT NO. _____

ROAD AND DESCRIPTION HALL SHOP RD North Side 10FT STRIP
Deed 1177 FOLIO 585

TAX MAP _____ PARCEL # _____

SIZE OF LOT 1.280 Acres TYPE BLDG. none Currently
(SINGLE FAMILY DWELLING OR COMMERCIAL)

THE SYSTEM INSTALLED UNDER THIS APPLICATION IS ACCEPTABLE ONLY UNTIL PUBLIC FACILITIES BECOME AVAILABLE. I FULLY UNDERSTAND THE FEE CONNECTED WITH THE FILING OF THIS PERC TEST APPLICATION IS NON-REFUNDABLE UNDER ANY CIRCUMSTANCES. I ALSO AGREE TO COMPLY WITH ALL M.O.S.H.A. REQUIREMENTS IN TESTING THIS LOT.

George E. Hall
(SIGNATURE OF APPLICANT)

APPROVED BY _____ FOR _____ DATE _____

DISAPPROVED BY _____ FOR _____ DATE _____

HOLD PENDING FURTHER TESTS _____

REASONS FOR REJECTION OR HOLDING _____

PERCOLATION TEST PLAT/PRELIMINARY PLAT - TITLE OR I.D. # _____ DATE _____

SITE DEVELOPMENT PLAN/FINAL PLAT - TITLE OR I.D. # _____ DATE _____

THIS IS NOT A PERMIT

50645

COUNTY #

SOIL PROFILE

①

topsoil
red or
br cl lm

14 or br
to beige
to grey
si cl lm

88" seepage

12'


②

topsoil
red br
cl lm

or red
br to
red br
to maj
si cl lm
seepage

6'


11.5' water
12' water



12192
Hall Shop
Road
EXISTING
75'±

SOIL PROFILE

0'



INDICATE NORTH - NAME ADJOINING ROADWAY AS BASE LINE.
Hall Shop Road

DATE	TEST NO.	DEPTH	PRE-WET		TEST - 1" DROP		TIME
			START	STOP	START	STOP	
5-10-95	1	4'4" S	2:46:30	less than 1" @ 3:16			F
		12' D					
	2	12.0' D	WATER				F

REMARKS

TYPE OF SOIL

TESTED BY

D. See

ALSO PRESENT

owner, Arnold's men

TRENCH DESIGN DATA: AVERAGE PERCOLATION TIME

TRENCH WIDTH

INLET DEPTH

MAXIMUM BOTTOM DEPTH

SQ. FT/BEDROOM

MOUND TEST DATA SHEETS

Property I.D. Hall Shop Rd Lot # _____ Date 6-24-09

Sanitarian HS/RB Landscape Position _____

% Slope _____ Soil Type _____ Contractor Legacy

HOLE # Q DEPTH OF TEST _____ START TIME _____

brn l
2fsbk
Vgr yellowish
cl bn
Vgr org bn
scl dense
imobile
yellowish red
sl
Vgr scl
with stones

13"

18"

29"

4'

Hook Gauge Reading	Elapsed Time (min)	Measured Drop	Estimated Rate	% Change
VISUAL				

PASS

HOLE # _____ DEPTH OF TEST _____ START TIME _____

Hook Gauge Reading	Elapsed Time (min)	Measured Drop	Estimated Rate	% Change

Approved: For Private Water and Private Sewerage
Howard County Health Department

Robert P. Peterson
Howard County Health Officer


Date: 11/30/2009

PERC CERTIFICATION

I certify that the information shown hereon is based on field work performed by me or under my direct supervision, and is correct, to the best of my knowledge and belief.


Michael J. Kelly
Professional Land Surveyor

Date: 11/16/09



NO.	DATE	REVISIONS
1	10/29/09	Revised per Health Department comments
2	11/16/09	Revised per Health Department comments

DESIGNED	BDB	DATE	10/20/09
DRAWN	LDE	CHECKED	BDB
OWNER:	GEORGE E. & KATHRYN A. HALL TAX MAP 41, GRID 1, PARCEL 133 5th ELECTION DISTRICT HOWARD COUNTY, MD		
DATE	10/20/09	OWNER:	George E. & Kathryn A. Hall 397 Yorkshire Lane Rivco, MD 21140 410-264-5588



SAND MOUND CALCULATIONS

- Design Requirement: Proposed dwelling with 4 bedrooms
- Design Flow: 150 gpd = 600 gpd
- Adsorption Bed size using alternate sand media: Design Flow = Loading Rate = Area of Bed
- Minimum Bed Dimensions: Total Area = Min. Length or 10' FT = 60' FT

- Use 10' wide (Trench Width) x 60' long Sand Bed
- Upslope Sand Fill Depth: 12" minimum or 1'
- Downslope Sand Fill Depth (7% slope): 20.4' or 1.7'
- Cap + Topsoil Fill @ Bed Center: 18" or 1.5'
- Cap + Topsoil Fill @ Bed Edge: 12" or 1'
- Gravel Bed Depth: 13.2' or 0.85'
- Stabilized Sand: 13.2' or 0.85'
- Upslope Setback (0.83 Corr. factor for 7% slope): 84.7' or 7.1'
- Downslope Setback (1.27 Corr. factor for 7% slope): 161.5' or 13.5'
- Total Round Length: 366.2' or 30.5' use 30'
- Use Round Size of 30' x 82'
- Check Local Area: 200 SF required
- Check Local Area: 1410 SF required
- Bed Width + Downslope Setback x Bed Length = Base Area 10' x 13.5' x 60' = 1410 SF > 1200 required

SITE NOTES:

1. An advanced pre-treatment system, which utilizes best available technology to perform nitrogen reduction, must be installed on the septic system on the subject property due to the presence of a well in the area. A supplemental plan with all of the necessary details for installation of the system will be required prior to the release of the building permit and septic installation permit. In addition, an operation and maintenance contract agreement must be filed and recorded in the Howard County Clerk's Office.

2. The sand mound areas delineated and identified on this parcel must be protected by a barrier at all times during grading and construction activities. Therefore, protective measures should be implemented to protect this area from erosion, rutting or compaction. Subsequent building permit applications should include a sand mound area protection plan which should be filed and recorded prior to the release of the building permit. A supplemental plan with all of the necessary details for installation of the system will be required prior to the release of the building permit.

SEWAGE DISPOSAL ELEMENT SAND MOUND LOCATION:

UPON FAILURE OF SYSTEMS AT THIS LOCATION, THE USER OF THIS SYSTEM WILL REQUIRE RELOCATION OF WELL TO A SUITABLE LOCATION APPROVED BY HOWARD COUNTY HEALTH DEPARTMENT

NOTES:

- Existing Zoning: RR per 2-2-04 Comprehensive Zoning Plan
- Total Area of Lot: 1.28 Ac ±
- Total Area of Lot: 1.28 Ac ±
- The lot shown hereon complies with the minimum lot area and ownership width as required by the Maryland Department of the Environment.
- Existing wells and septic systems within 100 feet of the lot which may affect this proposal have been shown.
- The topography shown is field run by LDE, INC. in 6/15/2009
- Any changes to the Private Sewage Easement shall require a Revised Perculation Certification Plot.
- The well for this lot shall be drilled prior to approval of the building permit.
- The limitations of soil properties are such that a house with no more than four (4) bedrooms could be supported by the described easements.
- SOIL BOUNDARIES: Entire property is Gladstone Loam 3 - 8% slopes (G8B) USDA Soil Survey Howard County, Maryland

LEGEND

- PROPOSED SEWAGE DISPOSAL EASEMENT
- EXISTING TREE
- EXISTING WELL LOCATION
- ALTERNATE WELL LOCATION
- EXISTING CONTOUR (5' INTERVAL)
- EXISTING CONTOUR (1' INTERVAL)

SAND MOUND PERC TESTS 6/24/09

TEST	ELEV.	RESULT
A	480.3	FAIL
B	480.1	SATISFACTORY
C	478.5	SATISFACTORY
D	478.9	FAIL
E	477.3	FAIL
F	476.7	SATISFACTORY
G	478.5	(ALTERNATIVE SAND MIX) SATISFACTORY
H	478.2	FAIL

VICINITY MAP

SCALE: 1" = 2000'

PERCULATION CERTIFICATION PLAN

PROPERTY OF
GEORGE E. & KATHRYN A. HALL

TAX MAP 41, GRID 1, PARCEL 133
5th ELECTION DISTRICT HOWARD COUNTY, MD

SCALE: 1" = 50'

DRAWING: 1 OF 1

DATE: 09-20-09

FILE NO:

LDE Inc

Engineers, Surveyors, Planners

9390 Laurel Road, Suite 200
Crownsville, MD 21032
(410) 775-1070 • (800) 598-5244 • FAX (410) 775-1540