

NOT TO SCALE



TRENCH DATA

TRENCH WIDTH 12' x 12'

TRENCH INLET DEPTH _____

TRENCH BOTTOM DEPTH 10'

DEPTH OF STONE _____

NUMBER OF TRENCHES _____

TOTAL TRENCH LENGTH _____

ABSORBENT AREA _____

DISTRIBUTION BOX LEVEL _____

BAFFLE IN DISTRIBUTION BOX _____

SEPTIC TANK DATA

SEPTIC TANK 1500 GALLONS

MANHOLE RISER NA

6 INCH INSPECTION PORT

PUMP CHAMBER DATA

PUMP CHAMBER GALLONS _____

MANHOLE RISER _____

ALARM _____

PUMP PERFORMANCE TEST _____

PRE-CONSTRUCTION INSPECTION: at 4:15 PM on 10/9/09
Site of dry well is 15' higher elevation than pond. Possibilities of ground water problems.
 INSPECTION COMMENTS: existing dry well partial collapse of bottom block wall nearest inlet tank.
Proposed to lift lid & fill dry well with clean #4 stone then replace lid. This shall
stabilize dry well. No later inspection date. OK as directed 10/3/15/09

INSPECTOR: Ronald J. Bull DATE SYSTEM APPROVED: 3/15/09

1" = 100'
Westwood @ Cherry Grove
Lot configuration changed

