

APPLICATION

PERCOLATION TESTING

A 514179

P _____

HOWARD COUNTY HEALTH DEPARTMENT
BUREAU OF ENVIRONMENTAL HEALTH
3525-H ELLICOTT MILLS DRIVE/ELLICOTT CITY, MARYLAND 21043
TELEPHONE: 313-2840

DISTRICT _____

DATE _____

TO: THE COUNTY HEALTH OFFICER
ELLICOTT CITY, MARYLAND

I HEREBY APPLY FOR THE NECESSARY TEST PRIOR TO APPLICATION FOR PERMIT TO CONSTRUCT (OR RECONSTRUCT) A SEWAGE DISPOSAL SYSTEM.

PROPERTY OWNER Edward Ziegler % North ridge Development LLC

ADDRESS 14045 Gared Drive, Glenwood, MD 21738 PHONE 410-730-1074

AGENT OR PROSPECTIVE BUYER _____

ADDRESS _____ PHONE _____

PROPERTY LOCATION:

SUBDIVISION _____ LOT NO. _____

ROAD AND DESCRIPTION _____

TAX MAP _____ PARCEL # _____

SIZE OF LOT _____ TYPE BLDG. _____
(SINGLE FAMILY DWELLING OR COMMERCIAL)

THE SYSTEM INSTALLED UNDER THIS APPLICATION IS ACCEPTABLE ONLY UNTIL PUBLIC FACILITIES BECOME AVAILABLE. I FULLY UNDERSTAND THE FEE CONNECTED WITH THE FILING OF THIS PERC TEST APPLICATION IS NON-REFUNDABLE UNDER ANY CIRCUMSTANCES. I ALSO AGREE TO COMPLY WITH ALL M.O.S.H.A. REQUIREMENTS IN TESTING THIS LOT. _____
(SIGNATURE OF APPLICANT)

APPROVED BY _____ FOR _____ DATE _____

DISAPPROVED BY _____ FOR _____ DATE _____

HOLD PENDING FURTHER TESTS _____

REASONS FOR REJECTION OR HOLDING _____

PERCOLATION TEST PLAT/PRELIMINARY PLAT - TITLE OR I.D. # _____ DATE _____

SITE DEVELOPMENT PLAN/FINAL PLAT - TITLE OR I.D. # _____ DATE _____


THIS IS NOT A PERMIT

A514179
COUNTY #

Edward Ziegler Prop. E/W Northridge Development SE Corner Penn Shop Rd and Rt 27

SOIL PROFILE
1, 4, 22

SOIL PROFILE



INDICATE NORTH - NAME ADJOINING ROADWAY AS BASE LINE.

DATE	TEST NO.	DEPTH	PRE-WET		TEST - 1" DROP		TIME	
			START	STOP	START	STOP		
9/17/00	# 2	6" post hole, second (trissal foot) v 1 1/2'	10:49:39	10:49:51	10:50:40	Too Fast	49 sec	Fail
	# 3	v 1 1/2' @ 4'	10:09:39	10:11:04			3m 50 sec	Fail (Too Rock)
		@ 8'	2:04:10	2:04:38	2:05:00	Too fast	22 sec	Fail
		@ 5 1/2'	2:07:15	2:22:46	pulled @ top of 3rd hole 3/4" in 30 min		Too Slow 40 min	Fail
		between #3 & #4 @ 19"	2:18:30		pulled @ 3:00	No Lignin Monomer	Too Slow	Fail
	# 4	v 11' 3 1/2'	11:30:35	11:38:21	11:52:30	Too Rocky	14 min	Too Rocky
		(in blue) @ 9'	1:52:29	1:57:22	2:17:40		20 min	Fail
		(in cherry clay) @ 6'	1:58:50		2:50 (still on foot hole) what is pulled 3:00 in 1 hr		Too Slow	Fail
	# 1	v 11' No test - Probe similar to #2-4						Fail
	# 5	Refusal @ 4 ft - Rock ledge approx @ 2'						Fail
	# 6	Refusal @ 3' 3" - " " @ 15' > 50% channels @ 12"						Fail (Too Rock)

REMARKS: Too rocky at variable depths, Variable perc rates, mostly too slow + too fast
 TYPE OF SOIL: Lignanore
 TESTED BY: R. P. P. ALSO PRESENT: Chuck Zopp
 TRENCH DESIGN DATA: AVERAGE PERCOLATION TIME: Fail TRENCH WIDTH:
 INLET DEPTH: MAXIMUM BOTTOM DEPTH: SQ. FT./BEDROOM:

9/7/00
10:00

APPLICATION

1:52:29

PERCOLATION TESTING

A 514179

Purpose - establish
(OK) SDA to serve
ex lot of record

P _____

HOWARD COUNTY HEALTH DEPARTMENT
BUREAU OF ENVIRONMENTAL HEALTH
3525-H ELLICOTT MILLS DRIVE/ELLICOTT CITY, MARYLAND 21043
TELEPHONE: 313-2640

DISTRICT _____

DATE 8/9/2000
I gave copy to Cindy del Toppe on 9/26/00

TO: THE COUNTY HEALTH OFFICER
ELLICOTT CITY, MARYLAND

I HEREBY APPLY FOR THE NECESSARY TEST PRIOR TO APPLICATION FOR PERMIT TO CONSTRUCT (OR RECONSTRUCT) A SEWAGE DISPOSAL SYSTEM.

No longer owner - send no copy per only

PROPERTY OWNER Edward Bugler c/o Northridge Development LLC

ADDRESS 14045 Jared Drive, Glenwood PHONE 410-230-1074

MO 21738

AGENT OR PROSPECTIVE BUYER _____

ADDRESS NA PHONE _____

PROPERTY LOCATION:

SUBDIVISION NA LOT NO. _____

ROAD AND DESCRIPTION East side of Rt 27 and the south side of

Penn Shop Ln.

TAX MAP 6 PARCEL # 10 gd 2

SIZE OF LOT 33.8e TYPE BLDG. SFD

(SINGLE FAMILY DWELLING OR COMMERCIAL)

THE SYSTEM INSTALLED UNDER THIS APPLICATION IS ACCEPTABLE ONLY UNTIL PUBLIC FACILITIES BECOME AVAILABLE. I FULLY UNDERSTAND THE FEE CONNECTED WITH THE FILING OF THIS PERC TEST APPLICATION IS NON-REFUNDABLE UNDER ANY CIRCUMSTANCES. I ALSO AGREE TO COMPLY WITH ALL M.O.S.H.A. REQUIREMENTS IN TESTING THIS LOT.

Cindy Del Toppe

(SIGNATURE OF APPLICANT)

APPROVED BY _____ FOR _____ DATE _____

DISAPPROVED BY _____ FOR _____ DATE _____

HOLD PENDING FURTHER TESTS _____

REASONS FOR REJECTION OR HOLDING _____

PERCOLATION TEST PLAT/PRELIMINARY PLAT - TITLE OR I.D. # _____ DATE _____

SITE DEVELOPMENT PLAN/FINAL PLAT - TITLE OR I.D. # _____ DATE _____

THIS IS NOT A PERMIT

A 5/4/79
COUNTY #

Ed Zeigler Property SEP Pen n Shop Rd e Route 27

SOIL PROFILE

0' 1 4 #12
8' Blue Brn CL (green)
Olive Brn CL
5% v. f. gravel
13' (2.5-5%)
Mix color
Olive Brn green
CL (5-10%)
33' (incl. cl)
Mix Neutral Brn
CL Evapor
product of phylite
(V. common in cl.)
7' 60-70% Rock
(phylite) (frag)
30% fine to med
channer
only 10-15%
green soil SL
(Mud) phylite
washout
11 1/2' #13

Some upper horizon
in #14
4' Hix gravel
shale thin yellow
gray CL
Red Brn hl 4 1/2'
30% clay
5' Big pocket
of Rock
9 1/2'
11 1/2' mostly clay shale
20-30% v. f. gravel
10% clay
10% silt
10% sand

#4 (all post hole digger i.e. 6" dia. etc.) @ 9' 1:52:27 (in Blue cl) → 1:57:22 → 2:17:40 (20 min) but very Rocky @ 6' 1:58:15 (incl. cl) → 2:30 still in Ford Mail → 3:00 still in lot Mail (Fail) @ 19' 2:18:30 → pulled @ 3:00 - No Movement at all (Fail)				
#13 @ 8' 2:04:10 → 2:04:38 → 2:05:00 (22 sec) (Fail) Too fast @ 5 1/2' 2:07:15 → 2:29:46 → pulled @ top of 3rd Mail (incl. 3/4" in 30" x 40" Mail) (Fail)				
see attached Map				
#15 - Lingonore profile, Blue rock starts @ 5' (dist. 9') Fail #16 - Lingonore, Blue rock starts @ 5' (>50%) (40% product starts @ 3' (v. 9') Fail				

SOIL PROFILE

0' 13
8' Top soil
Red Brn
ch. CL 20%
(2.5-5%) channer
2' Transition
30-50% channer
8' Blue Brn - olive
3 1/2' v. ch. (50-75%)
Loam
Too channer
Moisture > 5%
9' 90% Red shale
(green shale 20%)
phylite (50%)
and co. SL
10' #14 Blue phylite starts @ 4'
#1 High channer product
2 ft - 7 1/2 ft @ 7 1/2 - 10'
#15 (dist. Brn. cl.
(2-4" c. h.)
Blue phylite
10' Red

INDICATE NORTH - NAME ADJOINING ROADWAY AS BASE LINE.

DATE	TEST NO.	DEPTH	PRE-WET		TEST - 1" DROP		TIME	
			START	STOP	START	STOP		
9/7/00	#2	v 1 1/2' 6" post hole from 4'	10:49:39	10:49:51	10:50:40	Top soil	Fail 47 sec	
	#3	v 1 1/2' 4'	10:09:34	10:11:04			3m 50 sec Fail	
	#4	v 1 1' 3 1/2'	11:30:35	11:38:21	11:38:21	11:52:30	14 min Fail	
	#1	v 1 1'	No Test	Profile similar to above #2-4 Test Holes				Fail
	#5	Refusal @ 4'	Rock ledge begins @ 2' > 50% channer @ 15"					Rock Fail
	#6	" @ 3' 3"	" @ 15"	" @ 15"	" @ 12"	" @ 12"	" Fail	
	#7	v 9 1/2'	Refusal phylite (40-60%) channer starts @ 3'					Fail
	#8	v 1 1' (phylite)	High percent Rock starts @ 6ft					Fail
	#9	v 1 0'	70% phylite about @ 2 1/2'					Fail
	10	v 4 1/2'	Refusal - Rock starts @ 2 1/2 ft					Fail
	4	v 10 1/2'	Phylite about at 10', but rock @ 3-4 1/2', and 6-8 1/2'					?
	12	v 9'	Rock @ 6 & 8 ft (fluffy red silt w/ phylite)					?
	13	v 9'	Refusal (M. King) - see post description					Fail
	14	v 1 0'	Lingonore rock seen 5' Bottom @ 45° strike & west					Fail
	15							

REMARKS generally rocky (phylite) in 14 of 16 Test Holes - inconsistent perc rates - mostly top soil or too slow
 TYPE OF SOIL Lingonore (over 2 holes (Hixling)) (shale)
 TESTED BY [Signature] ALSO PRESENT Chuck Zepp
 TRENCH DESIGN DATA: AVERAGE PERCOLATION TIME Fail TRENCH WIDTH
 INLET DEPTH MAXIMUM BOTTOM DEPTH SQ. FT./BEDROOM



HOWARD COUNTY HEALTH DEPARTMENT

Diane L. Matuszak, M.D., M.P.H., County Health Officer

August 14, 2000

Mr. Edward Ziegler
C/o Northridge Development LLC
14045 Gared Drive
Glenwood, Maryland 21738

RE: **Percolation Test Date**

Proposal: Establish sufficient septic reserve area to serve existing lot
Property ID: Ziegler Property
Penn Shop Road
Tax Map: 6 Parcel #10

Dear Mr. Ziegler:

Percolation testing has been tentatively scheduled for the above referenced property for **Thursday, September 7, 2000 at 10:00 a.m.** Please call this office at (410) 313-2640 to confirm your acceptance of this percolation test date.

You shall be responsible for having a contractor on site to excavate the test holes at the corners of the proposed septic reserve area.

In the event of uncertain weather (i.e., precipitation or extremes of temperature), please contact this office prior to 9:00 a.m. on the test date to determine whether or not percolation testing can be performed on that date. If it is not feasible to perform the test, a new test date shall be assigned.

Percolation test results may be expected by mail two weeks after the completion of the percolation testing.

Thank you in advance for your cooperation in this matter.

Sincerely,

Donna K. Soe, R.S.
Water and Sewerage Program

DKS

cc: file



February 22, 2001

Mr. Ronald Pinkley, R.S.
Howard County Health Department
3525 Ellicott Mills Drive, Suite H
Ellicott City, MD 21043

RE: Penn Shop Road Property
#A514179
Perc Plat

Dear Mr. Pinckley :

On behalf of our client, Northridge Development, LLC, we are enclosing the following revised Perc Certification Plat package for your review and signature approval :

1. ✓ One (1) original mylar copy of the Perc Certification Plat.
2. ✓ Two (2) blueprint copies of the Perc Certification Plat.

The following is a point by point response to your comments dated January 29, 2001 :

General Notes

1. ✓ The typical language was added to the sewage disposal easement note as requested.
2. ✓ General note requiring submission of a sand mound construction detail plan has been added as requested.
3. ✓ A general note has been added stating that the mounds were sized based on five bedrooms and 750 gpd.

Site Plan

1. ✓ An easement has been shown around the sand mounds as requested.
2. The calculations reflect the steepest percent slope of each sand mound.
3. ✓ As stated, the calculations reflect the steepest percent slope of each sand mound. The sand mounds have been revised as necessary.

- 4. *OK* One-foot contours have been added to the plan as requested.
- 5. *✓* Surveyor's seal has been added to the plan verifying field location of perc holes and elevation in the area of the sand mounds. A note has been added to the plan stating that this information was field run.

Sand Mound Cross Section

- 1. *✓* A typical section of the sand mound system has been provided as requested. Calculation sheets for sand mounds have been enclosed.
- 2. *NA on this Plan* Limiting conditions have not been shown in the typical detail.
- 3. *✓* Understood.

Thank you for your time and consideration. Should you have any questions or comments concerning this matter, please feel free to contact our office.

Very truly yours,
Mildenberg, Boender & Associates, Inc.

Stephanie Demchik
Stephanie Demchik, RLA
Project Manager

cc: Cindy Del Zappo. w/enc.

sjd

*Plan ok to send for
signature
RJP 3/8/01*

SM 1

TABLE 3.1

EQUATIONS FOR CALCULATING SAND MOUND DIMENSIONS

BASED ON FIVE BEDROOMS (1750 GPD)

$$\text{Absorption bed ft.}^2 (A \times B) = \frac{\text{Design flow}}{1.2 \text{ gpd/ft.}^2} = \underline{625} \text{ ft.}^2 \checkmark$$

$$\text{Bed length (B)} = \underline{52} \checkmark \text{ ft. (21 ft. to 101 ft. dependent on site)}$$

$$\text{Bed width (A)} = \frac{\text{Bed } 625 \text{ ft.}^2}{B \ 52 \text{ ft.}} = \underline{12} \checkmark \text{ ft. (15 ft. or less)}$$

$$\text{Upslope sand fill depth (D)} = 48 \text{ in.} - Z \text{ in.} = \underline{24} \checkmark \text{ in. (12 in. min.)}$$

$$\text{Downslope sand fill depth (E)} = [12 A \times \overset{5.76^\circ}{\% \text{ slope}}] + D \text{ in.} = \underline{29.8} \checkmark \text{ in.}$$

4% AVER

$$\text{Cap + topsoil at bed center (H)} = \underline{18} \text{ in.}$$

$$\text{Cap + topsoil at bed edge (G)} = \underline{12} \text{ in.}$$

$$\text{Total Bed Depth (F)} = \underline{10} \text{ in.}$$

$$\text{Sideslope setback (K)} = \frac{[(D + E) + 28 \text{ in.}] \times 3}{2} = \underline{164.7} \checkmark \text{ in.} = 13.725'$$

$$\text{Upslope setback (J)} = (22 \text{ in.} + D) \times 3 \times \overset{0.89 \checkmark}{\text{upslope corr. factor}} = \underline{122.8} \checkmark \text{ in.} = 10.235'$$

$$\text{Downslope setback (I)} = (22 \text{ in.} + E) \times 3 \times \overset{1.14 \checkmark}{\text{downslope corr. factor}} = \underline{177.2} \checkmark \text{ in.} = 14.763'$$

$$\text{Total Width of Mound (W)} = 12A + J + I = \underline{444} \text{ in.} \quad 37 \text{ FT } \textcircled{\text{OK}}$$

$$\text{Total Length of Mound (L)} = 12B + K + K = \underline{953.4} \text{ in.} \quad 79.5 \text{ FT } \textcircled{\text{OK}}$$

check
OK 3/10/01 R/P

SM2 & SM3

TABLE 3.1

EQUATIONS FOR CALCULATING SAND MOUND DIMENSIONS

BASED ON FIVE BEDROOMS (750 GPD)

$$\text{Absorption bed ft.}^2 (A \times B) = \frac{\text{Design flow}}{1.2 \text{ gpd/ft.}^2} = \frac{625}{1.2} \text{ ft.}^2$$

$$\text{Bed length (B)} = \frac{52}{1.2} \text{ ft. (21 ft. to 101 ft. dependent on site)}$$

$$\text{Bed width (A)} = \frac{\text{Bed } 625 \text{ ft.}^2}{B \ 52 \text{ ft.}} = \frac{12}{52} \text{ ft. (15 ft. or less)}$$

$$\text{Upslope sand fill depth (D)} = 48 \text{ in.} - Z \text{ in.} = \frac{24}{12} \text{ in. (12 in. min.)}$$

$$\text{Downslope sand fill depth (E)} = [12 A \times \% \text{ slope}] + D \text{ in.} = \frac{28.3}{3\% \text{ AVER.}} \text{ in.}$$

$$\text{Cap + topsoil at bed center (H)} = 18 \text{ in.}$$

$$\text{Cap + topsoil at bed edge (G)} = 12 \text{ in.}$$

$$\text{Total Bed Depth (F)} = 10 \text{ in.}$$

$$\text{Sideslope setback (K)} = \frac{[(D + E) + 28 \text{ in.}] \times 3}{2} = \frac{162.5}{2} \text{ in.}$$

$$\text{Upslope setback (J)} = (22 \text{ in.} + D) \times 3 \times \text{upslope corr. factor} = \frac{126}{0.91} \text{ in.}$$


$$\text{Downslope setback (I)} = (22 \text{ in.} + E) \times 3 \times \text{downslope corr. factor} = \frac{166}{1.10} \text{ in.}$$

$$\text{Total Width of Mound (W)} = 12A + J + I = \frac{436}{36.3 \text{ FT}} \text{ in.}$$

$$\text{Total Length of Mound (L)} = 12B + K + K = \frac{949}{79.1 \text{ FT}} \text{ in.}$$

Similar to #1/2
footprint on plan
are all OK for
perc cert Plan
3/8/01 RVP

188766.1mN
383588.8mE



MAP FZ

MONTGOMERY COUNTY

S.E. DAY
MONT. CO. MAP FZ
P/O. P.400

MOTIE CUTHBERTSON
288/77
138.56A.
P.17

DONNIE B. CLEMENTS
4532/252
120.88A.
P.106

HARRY W.
REINHARD
1520/87
57.68A.
P.124

P.108

P.16
PARCEL A

P.81

RICHARD
MOOR
308/3
61A
P.53

PATUXENT RIVER

MONTGOMERY COUNTY
MAP GY

ST. OF MD.
DEPT. OF NATURAL
RESOURCES
682/558
56.26A.
P.52

THE DEPT. OF
PARKS & RECREATION
480/588
61-00A.
P.54

9/20/00 Zeigler Prop.

#2 Too fast @ 4.0' no other testing
~~to~~ Fail

#3 Had too fast & too slow perc
times - no passing rate at any
depth Fail

#4 Passing rate @ 3.5' and 9.0'
but too slow at 6.0' - no way
to design trench for this hole
that would function properly

A. McMillan

**Howard County Health Department
Bureau of Environmental Health
Unit H**

3525 Ellicott Mills Drive
Ellicott City, Maryland 21043-4544



USA
33

Edward Ziegler
Northridge Development LLC
14045 Gared Road
Glenwood, Maryland 21738

TEST DATA

NAME Zeigle Property FILE NO A 514 179
 LOCATION SE 1/4 Pt 27 Co Penn Ship Rd COUNTY Howard
 DATE 10/29/00
 GRID _____
 RECORDED BY R.P. [Signature]

HOLE NO.	TEST NO.	DEPTH	CLOCK TIME	ELAPSED TIME	MEASUREMENT	REMARKS (Method, Moisture, Biopores)
TP 18/21	I 17	15-20" Reef @ 8"	2:18:00 2:28:00 3:03:00 3:08:00 3:32:00 3:48:00 4:05:00	Too slow 2 1/2" in 17m 2" in 30m 150 mpi	7" even 6 3/16" 4 9/16" 7" even 5 1/2" 4 3/8" 3 1/2"	Pass ✓
	I 18	15-20"	2:31:00 3:01	Too slow only 3/16" in 2 hrs 160 mpi	7" even 6 1/8"	Too slow Fail ✓
	I 16	14-20" reef @ 8"	2:44:30 3:07:00 3:08:00 3:27:00 3:47:00 4:00 4:30	9 1/8" = 43 3 1/4" = 32 140 mpi	7" even 5 7/8" even 7" even 6 5/16" 5 5/8" 5 1/2" 4 1/2"	Pass

TEST DATA

NAME <u>Zeigler Property</u>	FILE NO <u>A514189</u>
LOCATION <u>SE 1/4 29 + Penn Skipld</u>	COUNTY <u>Howard</u>
	DATE <u>10/27/00</u>
	GRID _____
RECORDED BY <u>R. Peckley</u>	

HOLE NO.	TEST NO.	DEPTH	CLOCK TIME	ELAPSED TIME	MEASUREMENT	REMARKS (Method, Moisture, Biopores)
	I 25	15' 20" and 18"	2:49:00 3:09:00 3:10 3:21 3:42:20 3:55	<u>12 mpi</u>	7" even 6" even 7" even 6" even 3 7/8" 2 5/8"	✓ <u>pass</u>
	I 26	15' 21" approx 18"	2:59:00 by 3:10 3:14:00 3:25:00 3:42:00 3:45 3:59 4:25	<u>26 mpi</u> 3/4 in 26 mi 1" in 26 mi	7" even 9" even 6" even 5 1/2" 5" even 4 3/8" 3 7/8"	<u>pass</u>

TEST DATA

NAME Zeeba Property FILE NO A514179
 LOCATION ES/Pl 29 just S/ Peninsula Rd COUNTY Howard
 DATE 10/27/00
 GRID _____
 RECORDED BY APP/Dee

HOLE NO.	TEST NO.	DEPTH	CLOCK TIME	ELAPSED TIME	MEASUREMENT	REMARKS (Method, Moisture, Biopores)
TP24	I24	16-20 1/2	11:38:00		7" even	✓
			11:42		6 7/16"	
			11:52:41		4 3/4"	
			11:55:20		7" even	
			12:05:30		5 3/4"	
			12:14:30		4 11/16"	
		12:17:30		7" even	Pass	
		12:28:30	10 mpi	5 7/8"		
		12:38:00		5" even		
TP24	I23	16-20 1/2"	11:46:24		7" even	✓
			11:56:24		6 5/8"	
			12:07:20		6 1/4"	
			12:16:00		6" even	
			12:26:00		5 3/4"	
			12:44:00		5 3/8"	
		1:05		4 7/8"		
		1:15:00	1 1/2 in	7" even	Pass	
		1:41:00	50 mpi	6 7/16"		
		2:07:00		6" even		
TP24	I22	16-21"	11:50:35		7" even	✓
			12:09:00		5 7/8"	
			12:19:00		5 15/32"	
			12:29:00		5 1/32"	
			12:45:00		4 3/8"	
			1:06:00		3 3/4"	
		1:14:00	1 1/2 in	7" even	Pass	
		1:40:00	33 mpi	6 7/16"		
		2:01:00		5 9/16"		

TEST DATA

NAME <u>Zeigler Property</u>	FILE NO <u>A 514179</u>
LOCATION <u>SE corner of Route 27 & Penn Ship Rd</u>	COUNTY <u>Howard</u>
	DATE <u>10/29/00</u>
RECORDED BY <u>R. M. [Signature]</u>	GRID _____

HOLE NO.	TEST NO.	DEPTH	CLOCK TIME	ELAPSED TIME	MEASUREMENT	REMARKS (Method, Moisture, Biopores)
TP18/21	I21	14-20"	12:02:00		7" even	✓
			12:12:00		6 1/2"	
			12:22:30		6 1/8"	
			12:32:00		5 7/16"	
			12:47:00		5 7/16"	
		reset @ 7"	1:07:00		5" even	
			1:17:00		7" even	
			1:42:00	247 spi	6 7/16"	pass
			2:05		5 15/16"	
TP18/21	I19	15-21"	12:52:00		7" even	✓
			1:08		6 3/4"	
			1:18	No Movement in entrance Fail	6 11/16"	
			1:43		No change	
			2:06		6 11/16 No change	
					Too Slow Fail	
TP18/21	I20	14-18"	12:57:30		7" even	✓
		reset due to balling				
			1:09:30		7" even	
			1:20:00		6 11/16"	
			1:44:20		6 5/16"	
			2:10	7 1/8" in 42m 2120 spi	6" even	
			2:53		5 5/8"	Too Slow Fail

GLB2

MARYLAND ROUTE 27
RIDGE ROAD
60' RIGHT OF WAY

S57°02'44"E
200.00'
174.40'

N32°57'16"E

IRON PIPE ED.
(HELD FOR LINE)

PROPOSED
LOCATION
OF MOUNDS

GLB2

EX. 10'
PIPELINE

APPROXIMATE EDGE OF 60'
RIGHT OF WAY AS
PER SHA PLAT NO. 9338 &
9339


MTB2

MARY B. ZEIGLER REVOCABLE TRUST
TAX MAP 6, PARCEL 10
LIBER 2976, FOLIO 595
33.38 ACRES±
PRESERVATION EASEMENT
32.20 ACRES±

WOODS

LnC2

GnB2



TEST DATA

NAME <u>Ziegler Property</u>	FILE NO <u>A514179</u>
LOCATION <u>ES/1827 just S/ Peninsula Rd</u>	COUNTY <u>Howard</u>
	DATE <u>10/27/00</u>
	GRID _____ E
RECORDED BY <u>RP [Signature]</u>	_____ N

HOLE NO.	TEST NO.	DEPTH	CLOCK TIME	ELAPSED TIME	MEASUREMENT	REMARKS (Method, Moisture, Biopores)	
TP24	I24	16-20 1/2	11:38:00		7" even	✓	
			11:42		6 7/16"		
			11:52:41		4 3/4"		
			11:55:20		7" even		
			12:05:30		5 3/4"		
			12:14:30		4 1 1/16"		
		12:17:30		7" even	pass		
		12:28:30	10 mpt	5 7/8"			
		12:38:00		5" even			
TP24	I23	16-20 1/2	11:46:24		7" even	✓	
			11:56:24		6 5/8"		
			12:07:20		6 1/4"		
			12:16:00		6" even		
			12:26:00		5 3/4"		
			12:44:00		5 3/8"		
			1:05		4 7/8"		
			1:15:00	1 1/2 in	9" even		pass
			1:41:00	50 mpt	6 7/16"		
			2:07:00		6" even		
TP24	I22	16-21"	11:50:35		7" even	✓	
			12:09:00		5 7/8"		
			12:19:00		5 15/32"		
			12:29:00		5 1/32"		
			12:45:00		4 3/8"		
			1:06:00		3 3/4"		
			1:14:00		7" even		pass
			1:40:00	1 1/2 in	6 7/16"		
			2:01:00	33 mpt	5 9/16"		

MARYLAND DEPT. OF THE ENVIRONMENT
 ONSITE SEWAGE DISPOSAL SYSTEM
 SITE EVALUATION REPORT
 SOIL PROFILE DESCRIPTION

FILE NO. *AS14199*
 MD. GRID:
 TAX MAP/B/P: *TM 6, P 10 - Eagle Property - Northridge Holdings LLC*
 SUBDIVISION:
 DATE: *10/29/00*
 BY: *R. P. Kelly*

LOT	SECTION						
DEPTH	TEXTURE	MATRIX COLOR	MOTTLES DESCRIPTION	STRUCTURE	CONSISTENCE	% ROCK BY VOL.	REMARKS (Caving, moisture, etc.)
HOLE <i>TP 24</i>							
<i>A_p</i>	<i>0-8"</i>	<i>chL-cl</i>	<i>Str Brn 7.5-5YR 5/6</i>	<i>—</i>	<i>3m-f gran - v-f-f-llk</i>	<i>mfj-rft</i>	<i>15-25% chmn</i> <i>St Moist cfr roots 2+ clay fls</i>
<i>B₁</i>	<i>8 3/8"</i>	<i>chCL</i>	<i>Red-yell 2.5YR 5/6</i>	<i>—</i>	<i>2FSbk</i>	<i>mfr</i>	<i>5-10% chmn</i> <i>Sl Moist (mod plastic) 3+ clay fls</i>
<i>B₂</i>	<i>1/8"-28"</i>	<i>chCL</i>	<i>Red 2.5YR 4/8</i>	<i>—</i>	<i>3F blk (clay?)</i>	<i>mfr</i>	<i>10% v-f chmn 5% chmn</i> <i>St Moist (mod plastic)</i>
<i>B_c</i>	<i>28 1/4"</i>	<i>chL</i>	<i>Red-yell 2.5-5YR 5/8</i>	<i>—</i>	<i>Massive-Ls</i>	<i>mfr-mfr</i>	<i>15% v-f ch 15% 20% ch</i> <i>Sl Moist</i>
<i>C₁</i>	<i>44 1/2"</i>	<i>chL</i>	<i>Red Brn-Red 2.5YR 4/6</i>	<i>—</i>	<i>Massive-Ls</i>	<i>mfr-mfr</i>	<i>20-40% var 3% chmn</i> <i>Sl Moist</i>
<i>C₂</i>	<i>52 9/8"</i>	<i>CL</i>	<i>Red 10R 4/8</i>	<i>—</i>	<i>Ls</i>	<i>mfr-Ls</i>	<i>50-80% in chmn + clay</i> <i>50% probb sl Moist</i>
Slope%— EL.(ft)— Chroma 2— Least Permeable Layers— <i>B₁ > B₂ (Both clay loams) (better structure in B₂)</i>							
Landscape Position— <i>Summit + L-sh</i> Water BLS— <i>NA</i> Limiting Zones— <i>Excessive Pore spaces below 5 1/2'</i>							
Additional Remarks—							

D-3

v 1/2, >50% clayey pebbles >50% of shell @ 5 1/2 - 9 1/2'

TEST DATA

NAME Zeigler Property FILE NO A514199
 LOCATION SE / Rt 29 + Penn Skopld COUNTY Howard
 DATE 10/29/00
 GRID _____ E
 RECORDED BY R. P. [Signature] _____ N

HOLE NO.	TEST NO.	DEPTH	CLOCK TIME	ELAPSED TIME	MEASUREMENT	REMARKS (Method, Moisture, Biopores)
	I 25	15' 42" End 18"	2:49:00 3:09:00 3:10 3:21 3:43:20 3:55	(2.0 psi)	7" even 6" even 7" even 6" even 3 7/8" 2 5/8"	✓ <u>Pass</u>
	I 26	15' 21" Bottom 18"	2:59:00 dig by 3:10 3:14:00 3:25:00 3:42:00 3:45 3:59 4:25	3/4" in 1 min 1" in 26 min (2.26 psi)	7" even 7" even 6" even 5 1/2" 5" even 4 3/8" 3 3/8"	<u>Pass</u>

TEST DATA

NAME Zaigle Property FILE NO A514179
 LOCATION SE Pt 27 @ Penn Skiff Rd COUNTY Howard
 DATE 10/29/00
 GRID _____ E
 RECORDED BY R. Penley _____ N

HOLE NO.	TEST NO.	DEPTH	CLOCK TIME	ELAPSED TIME	MEASUREMENT	REMARKS (Method, Moisture, Biopores)
TP18/21	I 17	15-20" Real @ 8"	2:18:00 2:28:00 2:33:00 3:08:00 3:32:00 3:48:00 4:05:00	→ 5/8" in 17m 2" in 30m <u>2 15mp</u>	7" even 6 3/16" 4 3/16" 7" even 5 1/8" 4 3/8" 3 1/8"	✓ <u>Pass</u>
	I 18	15-20"	2:31:00 3:01	→ Too Slow only 2 1/8" in 30m ≥ 160mp	7" even 6 13/16"	Too Slow ✓ <u>Fail</u>
	I 16	14-20" real @ 8"	2:44:30 3:07:00 3:08:00 3:27:00 3:47:00 4:00 4:30	→ 9/8" in 43 3/4" in 30 <u>2 40mp</u>	7" even 5 7/8" even 7" even 6 5/16" 5 5/8" 5 1/4" 4 1/2"	<u>Pass</u>

TAX MAP 1, PARCEL 48
LIBER 522, PARCEL 20
THELMA MARIE STONOR

IRON PIPE
(HELD FOR...)

S57°02'44"E
200.00
174.40'

N32°57'16"E

N32°39'06"E
93.30'

MARYLAND ROUTE 27

RIDGE ROAD
60' RIGHT OF WAY

GLB2

GLB2

PREVIOUS LOCATION
OF PROPOSED
SAND MOUNDS

EXISTING PAVING

S35°48'38"W 400.24'

25.60'

off to the
road
Tenth
I



APPROXIMATE EDGE OF 60'
SHA - RIGHT OF WAY AS
PER SHA PLAT No. 9338 &
9339

MtB2

MARY B. ZEIGLER REVOCABLE
TAX MAP 6, PARCEL
LIBER 2976, FOLI
33.38 ACRES
PRESERVATION
32.20

WOODS

LnC2

500°06'E 869.15'

363.62'
IRON PIPE FD.



HOWARD COUNTY HEALTH DEPARTMENT

Diane L. Matuszak, M.D., M.P.H., County Health Officer

October 16, 2000

Northridge Development, LLC
14045 Gared Drive
Glenwood, Maryland 21738

RE: **Percolation Test Date**
Proposal: Sand mound percolation testing
Property ID: Zeigler Property
Penn Shop Road
Tax Map: 6 Parcel #10

Dear Sir or Madam:

Sand mound percolation testing has been tentatively scheduled for the above referenced property for **Friday, October 27, 2000 at 10:00 a.m.** Please call this office at (410) 313-2640 to confirm your acceptance of this percolation test date.

You shall be responsible for having a contractor on site to excavate the test holes at the corners of the proposed septic reserve area(s).

In the event of uncertain weather (i.e., precipitation or extremes of temperature), please contact this office prior to 9:00 a.m. on the test date to determine whether or not percolation testing can be performed on that date. If it is not feasible to perform the test, a new test date shall be assigned.

Percolation test results may be expected by mail two to three weeks after the completion of the percolation testing.

Thank you in advance for your cooperation in this matter.

Sincerely,

Donna K. Clark, R.S.
Water and Sewerage Program

DKC

cc: file

Northridge Development LLC
14045 Gared Drive
Glenwood, Maryland 21738
410-730-1074
fax 410-730-8823

RSP

TO: Kim Clark

FROM: Cindy DelZoppo

DATE: Oct. 6, 2000

SUBJECT: Penn Shop

DESCRIPTION:

Enclosing two perc plots with sand mound system. Would appreciate a new perc date as soon as possible.

Any questions please don't hesitate to call

htained CDZ

Kim explained a need to dig several explorer deep trenches and shallow standard perc tests for preliminary evaluation. First before starting infiltration test. Project may take 2 days of testing to complete. Most testing will be inside circled area initially (4 perc plots mandated).
OK to schedule perc dates. (Have Medical Test/Treatments on Oct 24-25 and Oct 31-Nov 1)

Ron 10/13/00

1912

Ron -

This is follow up
to the perc you
recently did.

Please review this
test plan for sand
mound testing

I've tentatively
scheduled it for
Friday, Oct 27th

@ 10:00.

Please let me know
if it's ok.

Thanks!

Kim

10 27 2011
:CEIN



**MILDENBERG,
BOENDER & ASSOC., INC.**


Engineers

Planners

Surveyors

5072 Dorsey Hall Drive, Suite 202, Ellicott City, Maryland 21042 (410) 997-0296 Balt. (301) 621-5521 Wash. (410) 997-0298 Fax

October 5, 2000

~~Mr. Steve Krieg~~ 
Howard County Health Department
3525 Ellicott Mills Drive, Suite H
Ellicott City, MD 21043


RE: Penn Shop Road Property
Tax Map 6, Parcel 10
Revised Perc Test Plat

Dear Mr. Krieg :

On behalf of our client, Northridge Development, we are transmitting the enclosed two (2) sets of the revised Perc Test Plat showing the proposed sand mound areas for the above referenced project.

Thank you for your time and effort. Should you have any additional questions or comments concerning this matter, please feel free to contact myself or Mr. John Mildenberg.

Very truly yours,
Mildenberg, Boender & Associates, Inc.


Stephanie Demchik
Project Manager

cc: Cindy Del Zappo. w/enc.

sjd

RIDGE ROAD
60' RIGHT OF WAY

N32°39'06"E
93.30'

EXISTING PAVING
S35°48'38"W 400.24'

S57°02'44"E
200.00'
174.40'

N32°57'16"E

IRON PIPE ED.
(HELD FOR ENE)

850

EX. 10' EASEMENT FOR
PIPELINE - L. 2976, F.

GIB2
Proposal is Not acceptable
Proposal does Not
show proper concern for
optimal orientation of Sand Nests
and No other preliminary testing
has been performed. They were instructed
to do a wide search for sites with
Non Linguae Soils first. **APPRO 1/13/00**
Need to do preliminary before
Scheduling S.M. infillback tests

21.17

20.19

22.1

x
87A

APPROXIMATE EDGE OF 60'
SHA - RIGHT OF WAY AS
PER SHA PLAT No. 9338 &
9339

MtB2

MARY B. ZEIGLER REVOCABLE TRUST
TAX MAP 6, PARCEL 10
LIBER 2976, FOLIO 595
PRESERVATION EASEMENT
33.38 ACRES±
32.20 ACRES±

WOODS



HOWARD COUNTY HEALTH DEPARTMENT

Diane L. Matuszak, M.D., M.P.H., County Health Officer

September 15, 2000

Edward Ziegler
Northridge Development LLC
14045 Gared Road
Glenwood, Maryland 21738

RE: Percolation test results
Application Number: A514179
Proposal: Lot of Record
Property ID: Ziegler Property
Penn Shop Road
Tax Map: 6 Parcel: 10

Dear Mr. Ziegler:


Percolation testing was conducted September 7, 2000 on the above referenced property. All of the sixteen test holes excavated were unsatisfactory for the installation of a conventional sewage disposal system, although there was only time available that day to run percolation tests in three of the above excavation trenches. The two trenches tested in detail (i.e. at four separate depths ranging from 1 ½ to 8 ft. below grade) exhibited variable percolation rates (from too fast to too slow). Such variable percolation rates, when combined with the high percentage of rock fragments observed in most of the test holes, suggest the sites tested are incompatible with the optimum performance requirements of a modern septic system. Copies of the percolation test results are enclosed.

If you wish to schedule additional percolation testing dates for this property, you should contact Ms. Kim Soe at 410-313-2640 to make that arrangement. However, given the large size of your property, I suggest you initially conduct exploratory excavations without health dept. involvement. I suggest 200-ft. intervals, more or less, over the more likely suitable areas. In my experience, the areas mapped as Mt. Airy and Glenelg soil types are the more likely to have compatible soils, if not for subsurface, then for sand mound type septic systems. In my experience, the Linginore soil types generally have a poor rate of success due to shallow depth to fractured rock and subsoil with relatively higher clay content and lower channery content than the Mt. Airy soils.

Once you locate several likely looking sites, you may then call to schedule another percolation test date.

If you have any questions regarding this matter, please feel free to contact me at the address below or by calling (410) 313-2640.

Very truly yours,


Ronald J. Pinkley, R.S.
Water and Sewerage Program

Enclosures
cc: file

Letter cross-head delivered to
Cindy del Zoppo on 9/26/00
@ on informal meeting in the office
to give her an extra copy plus
copies of data sheets for the engineer.
RPP 9/26/00

Ron - Cindy only
inquired about other
technologies available
I faxed her the M&E
memo about innovative
& alternative options
OK to send PUC letter



HOWARD COUNTY HEALTH DEPARTMENT

Diane L. Matuszak, M.D., M.P.H., County Health Officer

January 29, 2001

Northridge Development LLC
C/o Cindy Del Zappo
14045 Gared Road
Glenwood, Maryland 21738

RE: Percolation Certification Plan (A514179)
Purpose: Sand Mound for a Lot of Record
Property ID: Former Zeigler Property
Penn Shop Road @ Rte 27
Tax Map 6, Parcel 10

Dear Ms. Del Zappo:

This office has reviewed the plan for the above referenced property. This plan is not yet ready for signature. The following comments apply:

The Percolation Certification Plan

General Notes

1. Include typical language in the general notes describing the sewage disposal easement. Specify this septic area is **suitable for sand mound type septic systems only**. Delete any language referencing the typical 10,000 sq.ft. area. You may include the actual square footage of the SDA at the end of this paragraph.
2. Add a general note specifying a sand mound construction detail plan is to be submitted for review and approval by the Howard County Health Dept. prior to issuance of a building permit for this property. (This note may be omitted if the SM Design Plan is included within the Perc Certification Plan).
3. The Plan and specifications must state the number of bedrooms in the house for which this septic system is designed. The plan should also specify the maximum Daily Design Flow in gallons for this septic system.

Site Plan

1. Sand mounds should be enclosed within a designated Sewage Disposal Easement boundary, which should extend at least 20-ft. downslope of the lower edge of the lowest sand mound and at least 10 ft beyond the mound sides and top (25-ft. where near any physical topographic or design limitations). Designate the actual square footage of this easement. Ample area for placement of construction material, outside but close to the SDA, should be made available.
2. Clearly identify the percent slope used in the sand mound calculations. The sand mound footprints must be sized for the steepest slope shown in that part of the SDA in which each mound is sited, though individual mounds may be designed for sites with different slopes.
3. Show calculations for the sand mound with the steepest slope proposed. Revise the sand mound footprints accordingly.
4. Show one-foot elevation contour lines, at least in and immediately surrounding the SDA. (two-foot elevation contour intervals are permissible where slopes are gentle).
5. Provide a surveyor's affidavit that the percolation test holes and elevation contour (at least in the sand mound areas) were field located.

Bureau of Environmental Health

3525-H Ellicott Mills Drive • Ellicott City, Maryland 21043-4544


Water and Sewerage, Permits (410) 313-1771 Community Environmental Health Program (410) 313-1773
(410) 313-2640 TDD(410) 313-2323 TOLL FREE - 1-877-4MD-DHMH

Sand Mound Cross Section

1. Provide one. Use the house size, design flow, and slope discussed elsewhere and comparable with numbers given in your calculation sheet, which may be attached separately.
2. Your limiting conditions, if shown in the diagram, should be "fractured rock" rather than "water table".
3. For perc plan only, this detail could be "typical" instead of actual.

If you have any questions regarding this matter, you may contact me at the address below or by calling (410) 313-2640.

Very truly yours,



Ronald J. Pinkley, R.S.

Water and Sewerage Program

cc: Mildenberg, Boender & Assoc., Inc.
File



HOWARD COUNTY HEALTH DEPARTMENT

Diane L. Matuszak, M.D., M.P.H., County Health Officer

November 8, 2000

Northridge Development LLC
14045 Gared Road
Glenwood, Maryland 21738

RE: Percolation test results
Application Number: A514179
Proposal: Lot of Record-Sand Mound
Property ID: Ziegler Property
Penn Shop Road
Tax Map: 6 Parcel: 10

Dear Mr. Ziegler:

Percolation testing conducted Friday, October 27, 2000 on the above referenced property indicated limited unsatisfactory soil conditions. Limiting conditions were fractured rock at shallow depth. Copies of the percolation test results are enclosed.

While test results indicated this property unsuitable for conventional subsurface sewage disposal septic systems, testing and landscape position indicate this site may be suitable for conventional sand mound type sewage disposal systems. Please note: Infiltrometer tests # 18, 19, & 20 failed for conventional sand mounds and should not be included in the final design.

A Percolation Certification Plan should be submitted to this office for review and approval prior to any request for well, septic, or building permit approval. Once approved suitable area has been demonstrated, a Percolation Certification Plan will be required which should include information specific for sand mound systems. Examples are given below:

- actual locations of all recently excavated test holes
- all existing buildings and well site (indicate abandoned & sealed where applicable) on this lot as well as any proposed additions
- locations of existing wells and septic within 100 feet of property boundaries
- streams/swales/springs and any other relevant landscape features
- field-matched contour lines in new sewage disposal area (one foot contour intervals for sand mound plans)
- the footprints for three sand mounds per building lot with correct topographical orientation within the SDA
- designate the percent slope used in the sand mound calculations (may not exceed 12%)
- a typical cross sectional diagram of the primary sand mound. Specify the number of bedrooms (i.e. the daily design flow) for which this SM design was intended.
- typical language in the general notes describing the sewage disposal easement. Specify this septic area is **suitable for sand mound type septic systems only**. Delete any language referencing the typical 10,000 sq.ft. Area. You may include the actual square footage of the SDA at the end of this paragraph.
- Add a general note specifying a sand mound detail construction plan is to be submitted for review

Bureau of Environmental Health


3525-H Ellicott Mills Drive • Ellicott City, Maryland 21043-4544

Water and Sewerage, Permits (410) 313-1771 Community Environmental Health Program (410) 313-1773
(410) 313-2640 TDD(410) 313-2323 TOLL FREE - 1-877-4MD-DHMH

and approval by the Howard County Health Dept. prior to issuance of a building permit for the residence.


If you have any questions regarding this matter, you may contact me at the address below or by calling (410) 313-2640.

Very truly yours,



Ronald J. Pinkley, R.S.
Water and Sewere Program

Enclosures
cc: Cindy Del Zappo
file



VICINITY MAP
SCALE: 1"=2000'

GENERAL NOTES:

1. SUBJECT PROPERTY ZONED RC-DEO PER THE 10/18/93 COMPREHENSIVE ZONING PLAN.
2. COORDINATES BASED ON NAD '83 MARYLAND COORDINATE SYSTEM AS PROJECTED BY HOWARD COUNTY GEODETIC CONTROL STATIONS NO. 06BA & 06B3.

STA. NO. 06BA	N 611,660.086	ELEV. 817.08
	E 1,267,349.299	
STA. NO. 06B3	N 611,265.343	ELEV. 856.44
	E 1,264,511.025	
3. THIS PLAT IS BASED ON A BOUNDARY SURVEY PERFORMED ON OR ABOUT APRIL 2000 BY MILDENBERG, BOENDER & ASSOCIATES, INC.
4.
 - DENOTES AN IRON PIPE FOUND.
 - ⊗ DENOTES A P.K. NAIL FOUND.
 - ◆ DENOTES IRON ROD FOUND.
 - DENOTES AN ANGULAR BREAK.
5. SITE LOCATION :
TAX MAP 6, PARCEL 10
DEED REFERENCE : 2976/595
SITE AREA : 33.38 ACRES ±
6. TOPOGRAPHIC DATA SHOWN HEREON IS BASED ON HOWARD COUNTY'S 200 SCALE TOPOGRAPHIC MAPS.
7. BASED ON AVAILABLE COUNTY DATA, NO HISTORIC STRUCTURES OR BURIAL GROUNDS EXIST ON SITE.
8. SOILS DATA BASED ON HOWARD COUNTY SOIL SURVEY DATED 1968, SHEET 1.
9. NO FLOODPLAIN EXISTS ON SITE.
10. PRIVATE WATER AND PRIVATE SEWERAGE WILL BE UTILIZED.
11. THIS AREA (23,213 SQ. FT.) DESIGNATES A PRIVATE SEWERAGE EASEMENT SUITABLE FOR SAND MOUND TYPE SEPTIC SYSTEMS ONLY AS REQUIRED BY THE MARYLAND STATE DEPARTMENT OF ENVIRONMENT FOR INDIVIDUAL SEWERAGE DISPOSAL. IMPROVEMENTS OF ANY NATURE IN THIS AREA ARE RESTRICTED UNTIL PUBLIC SEWERAGE IS AVAILABLE. THIS EASEMENT SHALL BECOME NULL AND VOID UPON CONNECTION TO A PUBLIC SEWERAGE SYSTEM. THE COUNTY HEALTH OFFICER SHALL HAVE THE AUTHORITY TO GRANT VARIANCES FOR ENCROACHMENTS INTO THE PRIVATE SEWERAGE EASEMENT, & RECORDATION OF A MODIFIED EASEMENT SHALL NOT BE NECESSARY.
12. THIS AREA DESIGNATES INDIVIDUAL SAND MOUND SYSTEM AREAS.
13. A SAND MOUND CONSTRUCTION DETAIL PLAN IS TO BE SUBMITTED FOR REVIEW AND APPROVAL BY THE HOWARD COUNTY HEALTH DEPARTMENT PRIOR TO ISSUANCE OF A BUILDING PERMIT FOR THIS PROPERTY.
14. THE SAND MOUNDS ARE SIZED BASED ON A FIVE BEDROOM HOUSE AND 750 GPD.
15. FIELD RUN TOPOGRAPHIC SURVEY IN THE VICINITY OF THE PROPOSED SAND MOUNDS AND LOCATION OF PERC TEST HOLES WAS COMPLETED BY MILDENBERG, BOENDER & ASSOCIATES, INC. IN DECEMBER, 2000.

LEGEND

- PASSED PERC HOLES
- FAILED PERC HOLES

project	date	
2000-011	FEB 2001	
illustration	engineering	
SJD	SJD	
scale	approval	
1"=100'		

	date
<i>Spent for Signature</i> <i>3/8/01</i> <i>PP</i>	
description	revisions
no.	

PENN SHOP ROAD PROPERTY

TAX MAP 6 - PARCEL 10 - BLOCK 2

FOURTH ELECTION DISTRICT

HOWARD COUNTY, MARYLAND

PERC CERTIFICATION PLAT

