



HOWARD COUNTY HEALTH DEPARTMENT

69537

DATE 6/3/21

Received From

Togles Septic

PHONE #

795-5670

For

Repair / Perc 13520 -
Chauville

- CASH
- CHECK

NO.

72144

Page

Three hundred and thirty

Dollars

\$

330.00

Received By

Ken

PS109537

Maura J. Rossman, M.D., Health Officer

INFORMATION FORM - SEPTIC SYSTEM REPAIR/UPGRADE

Reason for Request:

- Failing System
- System relocation for proposed addition
- System upgrade for proposed addition
- Inadequate treatment zone
- Collapsed septic tank
- Collapsed drywell

Has the septic tank been pumped within the last month?

Yes Date pumped: _____
 No

Was a visual inspection of the septic tank and/or drain fields conducted?

Yes Explain observation: _____
 No

Existing system design

- Drywell
- Trench
- Mound
- Unknown
- Other: _____

Was a visual inspection of the sewage line conducted?

Yes
 No

Blockage Leading to the field

Yes Explain _____
 No

Is discharge surfacing on the ground?

Yes
 No

Additional Comments:

*For REPAIRS, are the owners proposing, or do they plan to add in the future any additions or modifications to the property, i.e. pools, living space additions, garages, etc? This information must be disclosed at the time of this application. The Health Department will not be able to accommodate requests in the field for property modifications unrelated to the repair request. Such requests may require an additional fee, testing, and submittal of a Percolation Certification Plan, if the property does not meet current Code and Regulations.

Septic Contractor: Fogle's Septic Clean Contractor's Phone: 410.795-5670
 Contractor's Address: 580 Obrecht Rd Sykesville 21784
 Property Address: 13520 Planksville Pike County File: _____
 Subdivision: Highland R Morgan Sub. Lot: 7 Year Built: 1994
 Owner's Name: Sergii Sementsov Existing bedrooms: 4
 Name of previous owners: _____ Existing bedrooms: _____
 _____ Proposed bedrooms: _____

*A Sanitarian will be in contact within three business days, depending upon the urgency of the situation, to coordinate the scheduling/review of the repair or upgrade.

Prior to scheduling inspections, scaled plans should be submitted to clarify the nature of the addition.


Print out a copy of Real Property Data via Dept. of Taxation website _____ Indexed file found _____

If soil/site conditions are limited and sewer and/or Metro District status is not conducive to connection, the Sanitarian may recommend pursuit of Emergency Sewer Extension or Emergency Metro District Inclusion. The Owner should contact the Bureau of Utilities for details.

No permit is to be issued nor inspection to be scheduled without prior fee collection at the office unless an emergency exists.

The contractor is to notify the office of the emergency as soon as possible.

2/2020




6'

18'

28' r.i.

14' - 7' r.i.

HOGE HEALTH REPORT
JUN 03 2021
ENVIRONMENTAL HEALTH



Bureau of Environmental Health
 8930 Stanford Boulevard, Columbia, MD 21045
 Main: 410-313-2640 | Fax: 410-313-2648
 TDD 410-313-2323 | Toll Free 1-866-313-6300
www.hchealth.org
 Facebook: www.facebook.com/hocohealth

Maura J. Rossman, M.D., Health Officer

RECEIPT DATE: 6/3/21 **ONSITE SEWAGE DISPOSAL SYSTEM** P 569537

APPROVAL DATE: 10/26/21 **PERMIT:** REPAIR A _____

PROPERTY ADDRESS: 13520 Clarksville Pike

SUBDIVISION: _____ LOT: _____ TAX ID: _____

CONTRACTOR: Fogles Septic Clean Inc EMAIL: kim@foglesinc.com

CONTRACTOR ADDRESS: 580 Obrecht Road, Sykesville, MD 21784 PHONE: 410-795-5670

PROPERTY OWNER: Sergi Sementsov EMAIL: _____

OWNER ADDRESS: 13520 Clarksville Pike, Highland, MD 20777 PHONE: 202-812-5696

SEPTIC TANK SIZE (GALLONS): existing PUMP CHAMBER CAPACITY (GALLONS): N/A PUMP SIZE: N/A

NUMBER OF BEDROOMS: 4 HOUSE SQ. FT. _____ APPLICATION RATE: 0.8

DISTRIBUTION SYSTEM: GRAVITY FED LOW PRESSURE DOSED

TRENCHES:	LINEAR FEET REQUIRED: <u>105'</u>	INLET DEPTH: <u>4'</u>
	TRENCH WIDTH: <u>3'</u>	MAXIMUM BOTTOM DEPTH: <u>9'</u>
	MINIMUM SPACE BETWEEN TRENCHES: <u>10'</u>	EFFECTIVE AREA BEGINNING DEPTH: <u>5'</u>

LOCATION: **TO BE STAKED BY SANITARIAN DURING PRE-CONSTRUCTION INSPECTION.**


NOTES: 2x53' trenches to be staked out on contour either centerfeed below old trench or in parallel on unused side of SDA. layout inspection must be approved before beginning work. (5)

ISSUED BY: Susan Thomas ISSUE DATE: 6/29/21 EXPIRATION DATE: 6/25/22

- NOTE: **CONTRACTOR MUST SCHEDULE A PRE-CONSTRUCTION INSPECTION PRIOR TO BEGINNING ANY INSTALLATION**
- NOTE: CONTRACTOR MUST SCHEDULE AN INSPECTION AND GAIN APPROVAL OF ALL COMPONENTS PRIOR TO COVERING
- NOTE: STONE MUST BE APPROVED BY HEALTH DEPARTMENT AND GRAVEL TICKET MUST BE AVAILABLE FOR REVIEW.
- NOTE: WATERTIGHT SEPTIC TANKS REQUIRED
- NOTE: ALL PARTS OF SEPTIC SYSTEM SHALL BE AT LEAST 100 FEET DOWNGRADIENT FROM ANY WATER WELL
- NOTE: MANHOLE RISERS REQUIRED ON ALL SEPTIC TANKS AND PUMP CHAMBERS
- NOTE: **AN ELECTRICAL PERMIT IS REQUIRED FOR INSTALLATION OF ANY ELECTRICAL COMPONENTS OF THE SYSTEM**
 ELECTRICAL PERMIT ISSUED E _____
- NOTE: **THE HCHD DOES NOT WARRANT ANY SYSTEM AND CANNOT GUARANTEE THE PERFORMANCE OF THIS SYSTEM AS DESIGNED. BY ACCEPTING THIS PERMIT, THE OWNER AND/OR APPLICANT ACKNOWLEDGE THAT THE SPECIFICATIONS DETAILED IN THIS DESIGN ARE ONE POSSIBLE OPTION AND THAT THE HCHD WILL REVIEW OTHER PROPOSALS. YOU HAVE THE OPTION TO SEEK THE ADVICE OF A QUALIFIED DESIGN CONSULTANT OR PROFESSIONAL ENGINEER FOR FURTHER GUIDANCE.**
- NOTE: MDE RECOMMENDS SEPTIC TANKS, BAT, AND OTHER PRETREATMENT UNITS BE PUMPED AT A FREQUENCY ADEQUATE TO ENSURE THAT SOLIDS ARE NOT DISCHARGED TO THE DISPOSAL AREA

NEITHER THE HOWARD COUNTY COUNCIL NOR THE HEALTH DEPARTMENT IS RESPONSIBLE FOR THE SUCCESSFUL OPERATION OF ANY SYSTEM.
PERMITTEE RESPONSIBLE FOR OBTAINING FINAL APPROVAL ON THIS PERMIT.
CALL 410-313-1771 TO SCHEDULE INSPECTIONS.

NOT TO SCALE



ROAD NAME

TRENCH/DRAINFIELD DATA

WIDTH	INLET	BOTTOM
3'	4'	9'
NUMBER OF TRENCHES		2
TOTAL LENGTH		108'
ABSORPTION AREA		324 sq ft + sidewalk
DISTRIBUTION BOX LEVEL		Speedy
DISTRIBUTION BOX BAFFLE		conduit
DISTRIBUTION BOX PORT		PVC

SEPTIC TANK DATA

SEPTIC TANK I LEVEL Yes

MANUFACTURER _____

CAPACITY 1500 GAL

SEAM LOC mid

TANK LID DEPTH 3'

BAFFLES new outlet

BAFFLE FILTER _____

MANHOLE LOC new outlet riser

6" PORT LOC inlet, added PVC

WATERTIGHT TEST _____

SLOTTED no

DATE ON LID _____

PUMP/SEPTIC TANK LEVEL N/A

MANUFACTURER _____

CAPACITY _____ GAL

SEAM LOC _____

TANK LID DEPTH _____

BAFFLES _____

BAFFLE FILTER _____

MANHOLE LOC _____

6" PORT LOC _____

WATERTIGHT TEST _____

SLOTTED _____

DATE ON LID _____

PRE-CONSTRUCTION:

10/06/21 Laid out 110', split into 2x53' on contour with 4' in between for D box. Confirmed setback to neighboring well.

INSTALLATION:

10/8/21 New outlet baffle, outlet riser and PVC 6" port added to tank. D-box set. Contractor installed one 66' and one 42' trench - it was supposed to be 2x53' trenches. Contractor will add 24' to make 2x66'. 10/26/21 met onsite w/ homeowner and Jeff w/ Faylor to discuss the unequal trenches. I explained to the homeowner how equal distribution works. There is a chance the system may not function as installed. We do have room to extend the 42' trench to 66'. Electric line does run thru that area. Homeowner is OK with how the system is, and does not want to extend trench.

FINAL INSPECTOR

K. Vary

DATE OF APPROVAL

10/26/21