

(not stamped) LAYOUT 10/2/08 INSP 4 10/2/08
 (not stamped) INSP 2 9/30/08 INSP 5 _____
 (Layout) INSP 3 10/1/08 INSP 6 _____

ISSUE DATE: 9-30-08

P 529518

APPROVAL DATE: 10/6/08

A 516903

PERMIT

TAX ID # 05450063

**ON-SITE SEWAGE DISPOSAL SYSTEM
 HOWARD COUNTY HEALTH DEPARTMENT
 BUREAU OF ENVIRONMENTAL HEALTH**

Stormwater Facilities IS PERMITTED TO INSTALL ALTER

ADDRESS: _____ PHONE NUMBER: _____

SUBDIVISION: Brighton Mill LOT NUMBER: 6

ADDRESS: 13570 Broccolino Way PROPERTY OWNER: NVR Inc.

SEPTIC TANK CAPACITY (GALLONS): 2000 OUTLET BAFFLE FILTER REQUIRED

PUMP CHAMBER CAPACITY (GALLONS): _____ COMPARTMENTED TANK REQUIRED

NUMBER OF BEDROOMS: 4

SQUARE FEET PER BEDROOM: _____

LINEAR FEET OF TRENCH REQUIRED: 150

TRENCHES:	Trench to be 2.0 feet wide. Inlet 3.0 feet below original grade. Bottom maximum depth 7.0 feet below original grade. Effective area begins at 5.0 feet below original grade. 4.0 feet of stone below distribution pipe.
LOCATION:	Septic Tank not to be set until Sanitarian approves location in field at time of pre-construction meeting. Trenches trenches running SW. <u>3x50'</u>
NOTES:	Stone tickets required for final approval

PLANS APPROVED: Kevin Wolf DATE: 6/26/08

- NOTE: PERMIT VOID AFTER 2 YEARS
- NOTE: CONTRACTOR RESPONSIBLE FOR SCHEDULING A PRE-CONSTRUCTION INSPECTION FOR ALL INSTALLATIONS
- NOTE: WATERTIGHT SEPTIC TANKS REQUIRED
- NOTE: ALL PARTS OF SEPTIC SYSTEM SHALL BE 100 FEET FROM ANY WATER WELL
- NOTE: MANHOLE RISERS REQUIRED ON ALL SEPTIC TANKS AND PUMP CHAMBERS UNLESS SPECIFICALLY AUTHORIZED

**NEITHER THE HOWARD COUNTY COUNCIL NOR THE HEALTH DEPARTMENT IS
 RESPONSIBLE FOR THE SUCCESSFUL OPERATION OF ANY SYSTEM
 PERMITTEE RESPONSIBLE FOR OBTAINING FINAL APPROVAL ON THIS PERMIT
 CALL 410-313-1771 FOR INSPECTION OF SEPTIC SYSTEM**

NOT TO SCALE

TRENCH/DRAINFIELD DATA		
WIDTH	INLET	BOTTOM
2'	3'	4'
NUMBER OF TRENCHES		3
TOTAL LENGTH		157'
ABSORPTION AREA		314 ±5W
DISTRIBUTION BOX LEVEL		Level's
DISTRIBUTION BOX BAFFLE		Yes
DISTRIBUTION BOX PORT		Yes

~~See~~ See Separate Sheet for AS-BUILT

SEPTIC TANK DATA	
SEPTIC TANK 1 LEVEL	
MANUFACTURER	Baystar
CAPACITY	2000 GAL
SEAM LOC	TOP
TANK LID DEPTH	21
BAFFLES	Yes 6" Front
BAFFLE FILTER	—
MANHOLE LOC	Front/Rear
6" PORT LOC	None
WATERTIGHT TEST	—
SLOTTED	Yes
PUMP/SEPTIC TANK LEVEL	
MANUFACTURER	—
CAPACITY	— GAL
SEAM LOC	—
TANK LID DEPTH	—
BAFFLES	—
BAFFLE FILTER	—
MANHOLE LOC	—
6" PORT LOC	—
WATERTIGHT TEST	—
SLOTTED	—

PRE-CONSTRUCTION
 9/30/08 upon arrival @ layout, I noticed no property lines were staked and marked SRA was

not staked. This was a provision of the variance request and will need to be staked prior to installation. (KW) 10/1/08 SRA is still not staked correctly. No property lines staked. Start construction, some fill @ top of easement. Tank will have to be placed behind driveway. (KW) 10/2/08 correct stakes finally, layout given. First call 3x50' trenches on center w/ D box @ corner at SRA closed to lot for trenches painted out in field. Call for re-insp. (KW) 10/3/08 contractor finish installing trenches per layout, OK to cover. (KW) 10/6/08 Tank set. D box set. All plumbing connected. Told contractor to add 2 c/s (one @ house and other 1/2 way down towards tank. OK to backfill. (KW)

FINAL INSPECTOR K. Waff DATE OF APPROVAL 10/6/08

Brocollino Way

HO-95-1009.

NOT TO SCALE



