

104 ID-04-332105

# PERMIT

## SEWAGE DISPOSAL SYSTEM

### DEPARTMENT OF HEALTH AND MENTAL HYGIENE

Now INDEX #

P 47443  
A 23129

DISTRICT \_\_\_\_\_

#### HOWARD COUNTY HEALTH DEPARTMENT

BUREAU OF ENVIRONMENTAL HEALTH

461-9933

DATE 9/02/91

DATE SYSTEM APPROVED 10-16-91

INSPECTOR R. Pinkley

# INDEXED

Riedel Plumbing IS PERMITTED TO INSTALL X ALTER \_\_\_\_\_

ADDRESS 7303 Governor Court, Abingdon, Maryland 21009 PHONE 679-8500

SUBDIVISION Middle Trail LOT 10 A-D ROAD 761 Middletrail Court  
~~16249 Old Frederick Road~~

PROPERTY OWNER Grant and C. Saulsbury

ADDRESS \_\_\_\_\_

SEPTIC TANK CAPACITY LOW GALLONS LOW PRESSURE DOSING SEWAGE DISPOSAL SYSTEM.

NUMBER OF BEDROOMS 4

334 SQUARE FEET PER BEDROOM

LINEAR FEET OF TRENCH REQUIRED 540

INSTALL: 1-1500 gallon single compartment septic tank.  
1-1500 gallon double compartment septic tank.  
plus: a pump & float switch/Alarm box control system  
(6 trenches - 90 feet long and 7 feet apart)

TRENCHES - Trench to be 1-2 feet wide. Inlet 1/2 feet below original grade. Bottom maximum depth 2 1/4 feet below original grade. Effective area begins at 1/2 feet below original grade. 1 1/2 - 1 1/2 feet of stone below distribution pipe.

LOCATION - Begin first shallow trench 20 feet from left lot line (507.56'), as viewed from access Right-of-Way, and approximately 90 feet from rear property line (405.00') - i.e. near steel post marked as "Bird House" on plat. Install trenches along contour toward the front lot line - i.e. toward the existing house and well.

NOTE: ALL TRENCHES ARE TO BE THE SAME LENGTH AND NO TRENCH MAY BE CLOSER THAN 100 FEET TO THE WELL. (See Plan Details and ask sanitarian on-site for specific detail questions.) RIP 9-11-91

PLANS APPROVED BY Ron Pinkley DATE 9-2-91

COVER NO WORK UNTIL INSPECTED AND APPROVED

NEITHER THE HOWARD COUNTY COUNCIL NOR THE HEALTH DEPARTMENT IS RESPONSIBLE FOR THE SUCCESSFUL OPERATION OF ANY SYSTEM

NOTE: CLEANOUT REQUIRED EVERY 70 FEET OF SEWER LINE AND/OR AT 90° SWEEPS IN LINES FROM HOUSE TO DRAIN FIELDS, 90° ELBOWS NOT ACCEPTABLE.

NOTE: ALL PARTS OF SEPTIC SYSTEMS (I.E. TANK, DISTRIBUTION BOX TRENCHES) TO BE 100 FEET FROM WELL (UNLESS OTHERWISE SPECIFICALLY AUTHORIZED)

NOTE: IF DEEP TRENCH(ES) ARE USED CALL FOR INSPECTION BEFORE AND AFTER PLACING GRAVEL IN TRENCH(ES)

NOTE: NO DRY WELL SHALL EXCEED 15 FOOT IN DIAMETER NO ABSORPTION TRENCH TO EXCEED 100 FEET IN LENGTH

NOTE: ALL PIPE FROM HOUSE TO SEPTIC TANK MUST BE CAST IRON OR SCHEDULE 35/40 PVC OR ABS

PERMIT VOID AFTER TWO YEARS


NOTE: INSTALL STAND PIPE ON SEPTIC TANK AND DRY WELL STAND PIPES MUST BE 6 INCHES IN DIAMETER CAST IRON. CONCRETE OR TERRA COTTA OR PVA OR ABS ACCEPTED. IF TOP OF SEPTIC TANK IS DEEPER THAN 3 FEET. MANHOLE TO GRADE REQUIRED.

NOTE: DISTRIBUTION BOXES MUST HAVE BAFFLES

**\*INSTALLER IS RESPONSIBLE FOR OBTAINING FINAL APPROVAL ON THIS PERMIT**

P47443  
A 23129

Drawing of Intell LP Middle Tanks lot 10  
 placement



At Tr. F OPls are 21' from Manifold (1/2 halfway between perforations)

In Red all scans of I/A Test Holes P1, P2, P3 on notes during construction of LPD system 10/14/91 RPP

INDICATE NORTH - NAME ADJOINING ROADWAY AS BASE LINE

SEPTIC TANK LEVEL 1500 gal Topseam single - 1st chamber  
1500 gal Topseam 2 chamber 1000 - 2nd chamber CLEANOUTS

DISTRIBUTION BOX LEVEL \_\_\_\_\_

DRAIN FIELD/TITLE DEPTH 24" - 27" FT. TRENCH WIDTH 1 FT. Lateral INLET DEPTH varies 4 1/2 - 15" FT. below original grade; 12" minimum above first grade.  
 EFFECTIVE GRAVEL DEPTH 18" FT. TOTAL LENGTH 540 FT.

NUMBER OF TRENCHES 6 ONE SIDEWALL/BOTTOM AREA 2 1/2 - 3 SQ. FT.

DRYWALL INSIDE DIAMETER \_\_\_\_\_ FT. EFFECTIVE DEPTH BELOW INLET \_\_\_\_\_ FT.

ABSORBENT AREA \_\_\_\_\_ SQ. FT.

REMARKS: Tanks (and pc. section) set in hole, manholes risers & piping not set yet 9-6-91 RPP Storage ok 9-19-91  
 lot trench installed on contour by Transit-Louder at 27" deep. 90' long: changed to 18" below d.p.'s 9-18-91 RPP  
 lot trench deep. Hardog gravel & gravel covered & geotextile fabric. Trench 2' deep OK - 8' grade to Rain @ 3 PM. 9-19-91 RPP  
 All pipes are drilled, capped & labeled per remaining trenches. Trench E finished, Trench D part 9' trench constant 3'-3 1/2" deep & 9-20-91 RPP  
 Keep bottom level) shot surface E level by transit to mark off location of Tr C, B, A. To depth Tr C done stored 9/23/91  
 Tr C complete, Tr B being installed & gravel filled - Mark Gen Trench fabric, Pump placed in pump chamber 9/24/91 - Trench A completed 9/25/91  
 Pump Test & elevations for all lateral ends taken on 10-16-91 - OK to finish filling ends of trenches & final grading.

DATE SYSTEM APPROVED 10-16-91 INSPECTOR Donald P. Kelly

Middle Tract lot 10 (Saulsbury)  
 16 249 Old Frederic Rd. (A-23 (29))

Detail Sketch of LPD  
 Trench location


Page 3

Symbol

Keep  
 Depth to top  
 Depth to bottom  
 From original ground surface

in ft  
 X = end exp placement on drain lines  
 O = Turbidity placement

side property line



Note  
 ← actual placement of Manifold. From Valve box to Tr A + Tr B, plus Tr A construction was made on 9/25/91 when RJP was absent. C.W. visit site that day for inspection. No notes available. Actual elevation of Fall Lateral end pts was taken on 10-18-91 by owner (Saulsbury) + RJP. & owner's transit

Liberty Pumps (Bergen NY 14416)

Pump is a LE 102 M (1hp) Manual Submersible Sewage Pump w/ 3" discharge pipe opening

- ht concrete block = 3 3/4"
- ht inlet of pump = 3"
- ht flange collar = 3 1/2"
- ht recommended flat set

9 1/4" - setting of pump off + foot (estimated)  
 actual setting on 10/17/91 was 19 1/2" above P.C. Floor,  
 pump on was 50 1/2" above floor

RJP  
 9/24/91

50 1/2  
 - 19 1/2  
 ---  
 31" clear diff

Middle Trails lot 10(A-D)  
LPD installation

Center Notes + Calc's

9/18/91

Soils dry except in 0" horizon despite yesterday's rain

page 1

Trenching Log

site ① 2' 9 1/2" to Mark (Top of open Valve Box)

First Transit shots

① to E<sub>2</sub> @ 2'7" E<sub>2</sub>, E<sub>3</sub>, E<sub>4</sub>, E<sub>5</sub>

F<sub>1-5</sub> then traced in line per dia 90' line

and placed lines for E<sub>1</sub> to D<sub>1</sub> 5' spacing down slope of Trench F

Began digging Trench F @ 12:24

Flags are weathered green wood chert or chert -

using 1/4" wide bucket = 1/4" wide trench (1/4" wide)  
 east end of trench @ 27-29" deep - soil contains 25% stone flags (about 2" x 4" x 1/4")  
 Soils are <sup>mult</sup> <sup>clay</sup> rich <sup>clay</sup> loam (25% <sup>clay</sup> <sup>clay</sup> <sup>clay</sup> / 75% <sup>clay</sup> <sup>clay</sup> <sup>clay</sup>) <sup>clay</sup> <sup>clay</sup> <sup>clay</sup> (about 20% <sup>clay</sup> <sup>clay</sup> <sup>clay</sup>)

(Bottom of Trench is targeted as worked areas past & should check glassed out rocks

: This will be the ideal with only system)

Note Revised Plan (because of soil in trench) will have 18" gravel under d.p.

congo light on cap

Tr F quit thru end of old Trench Hole @ Perch of on plan.

9/19/91 - laying gravel + predrilled 1 1/2" pipe in line (holes are 5/16" diam + 8' 1/4" spaced as on plans)  
 18" deep gravel under east lateral somewhat less under West one to keep line level

(1 1/2") 10.6 gal / 100 LF x 486 LF of dp = 51.5 gal x 5 = 257.6 gal

F11 (3") 38.4 gal x 8 = 29.95

Manifold  
 98'  
 + 21'  
 57'  
 + 78'  
 135 LF Manifold

→ 1.35 x 38.4 =

30.0	30.0
287.6	51.8
51.84	57.8 gal drain back

339.44 gal drain actual


9-19-91 RJP



Middle trails lot 10  
 16249 Old Frederic

pump jacks  
 under last E pump  
 in paper

10/16/91



to depth  
 6'8"  
 8'1"

A all end perforation brained well no plugs  
 (we use clean well water for pump test)

B Turnups set at 3' 1/4" - 3' 1/6"  
 F D C A

(note tags attached  
 on valve wheel @ North &  
 and in line to pipe  
 when valves fully off)

water overflowing D + A lot then C - of the 2 test  
 get water level 2 in 1 end of top of F turn up (valves @ 3 turns open  
 off for D-F, 2 1/2 turns  
 for best balance)

C set 2 turns on upper (D-A) upper  
 water overflowing (just hot steady) and lower 2 in 2-3' of top of pipe  
 of 2 1/2 turns situation favorable

setting left @ 1/2 or set of 2 1/2 turns on valve  
 have valve is on ~~left~~ end, upper valve on West end of valve box  
 that still prefer

best balance set @ 3ft head pressure for upper transducer  
 slightly favored

Today's elevation @ top of lateral ends Mark @ Top above F

Tr	alt	10/16 at west end	at east end	Head e	Head e	Head e
F		5'10 1/4"	5'10"	0	3	3 1/2
E		6'3 1/4"	6'2 1/2"		4'4"	
D		7'2 1/2"	7'2"	1'3 3/4"	4'3 3/4"	4'9 3/4"
C		7'8 1/2"	7'8 1/4"	0	3	3 1/2
B		8'6"	8'5"		4'6"	
A		9'1 1/2"	9'2 1/4"	1'5 3/4"	4'5 3/4"	4'11 3/4"

D at activation water comes  
 out of pipes A+D,  
 then B+E, then  
 C+F perforation  
 2 in 10-15 seconds  
 of each other, or system  
 under full pressure by  
 25-30 seconds of cycle  
 start & stop pressure  
 for 3+ minutes pressure  
 phase even to seconds  
 Three system.

Type of ring of valve box 10'5 1/2" Note 1" diff in end pipe elevation

Pump on 1'7 1/2" 50 1/2  
 19 1/2  
 31" diff. between first setting

Pump off @ 50 1/2" below mark (inside top of the lid)

starts today @ 23 weeks

Now - 40 1/2" off at low back

Elapsed time Meter Read 00000 hrs  
 Event Counter @ 000025  
 Not a minute read

offset 10 1/2" from below 24"  
 on 38" " " 25"  
 down 43" " " 26"

so getting 40 1/2" (10" / ft head)  
 - 19 1/2"  
 21" actual average to tanks  
 x 1058 gal/feet  
 222.2 gal dose  
 each dose

# HOWARD COUNTY PERMIT APPLICATION

PERMIT NUMBER

B-146993

Building Address 761 Middlebrook Ct  
21771

Suite/Apt. #: \_\_\_\_\_ SDP/WP/Petition #: \_\_\_\_\_

Census Tract 601001 Subdivision \_\_\_\_\_

Section \_\_\_\_\_ Area \_\_\_\_\_ Lot 10 AD

Tax Map 7 Parcel 10 Grid P-457

Zoning RC Map Coordinates 307-457 Lot size 5

Property Owner's Name Grant Sautsbury

Address 761 Middlebrook Ct

City Bel Air State MD Zip Code 21771

Home Phone 410-398-3051 Work Phone 410-398-5415

Applicant's Name & Mailing Address, (if other than stated hereon): \_\_\_\_\_

Phone \_\_\_\_\_ Fax \_\_\_\_\_

Existing Use Residential

Proposed Use Residential

Estimated Construction Cost \$ 12,000

Description of Work Sun room 16x14  
Screen porch

Contractor Company W & S

Contact Person \_\_\_\_\_

Address \_\_\_\_\_

City \_\_\_\_\_ State \_\_\_\_\_ Zip Code \_\_\_\_\_

License No. \_\_\_\_\_

Phone \_\_\_\_\_ Fax \_\_\_\_\_

Occupant or Tenant Grant Sautsbury

Contact Name \_\_\_\_\_

Address 761 Middlebrook Ct

City Bel Air State MD Zip Code 21771

Phone 410-398-3051 Fax \_\_\_\_\_

Engineer or Architect Company \_\_\_\_\_

Contact Person \_\_\_\_\_

Address \_\_\_\_\_

City \_\_\_\_\_ State \_\_\_\_\_ Zip Code \_\_\_\_\_

Phone \_\_\_\_\_ Fax \_\_\_\_\_

**BUILDING DESCRIPTION - COMMERCIAL**

**BUILDING DESCRIPTION - RESIDENTIAL**

Building Characteristics	Utilities
Height: <u>8'</u>	Water Supply: _____ Public _____ Private _____
No. of stories: <u>1</u>	Sewage Disposal: _____ Public _____ Private _____
Gross area, sq. ft. per floor: <u>400</u>	Electric Yes <input type="checkbox"/> No <input type="checkbox"/>
Use group: _____	Gas Yes <input type="checkbox"/> No <input type="checkbox"/>
Construction type: _____ Reinforced Concrete _____ Structural Steel _____ Masonry _____ Wood Frame _____	Heating System: _____ Electric <input type="checkbox"/> Oil <input type="checkbox"/> Natural Gas <input type="checkbox"/> Propane Gas <input type="checkbox"/>
State Certified Modular _____	Sprinkler system: N/A <input type="checkbox"/> Full _____ Partial _____ Other Suppression _____ # of Heads _____

Building Characteristics	Utilities
SF Dwelling <input checked="" type="checkbox"/> SF Townhouse <input type="checkbox"/>	Water Supply: _____ Public _____ Private <input checked="" type="checkbox"/>
Depth _____ Width _____	Sewage Disposal: _____ Public _____ Private <input checked="" type="checkbox"/>
1st floor: _____	Electric Yes <input type="checkbox"/> No <input type="checkbox"/>
2nd floor: _____	Gas Yes <input type="checkbox"/> No <input type="checkbox"/>
Basement: _____	Heating System: _____ Electric <input type="checkbox"/> Oil <input type="checkbox"/> Natural Gas <input type="checkbox"/> Propane Gas <input type="checkbox"/>
Finished Basement <input type="checkbox"/> Unfinished Basement <input type="checkbox"/>	Sprinkler system: N/A <input checked="" type="checkbox"/> NFPA #13D _____ NFPA #13R _____ Other: _____
Crawl space <input type="checkbox"/> Slab on Grade <input type="checkbox"/>	
No. of Bedrooms _____	
Multi-family dwellings: _____	
No. of efficiency units: _____	
No. of 1 BR units: _____	
No. of 2 BR units: _____	
No. of 3 BR units: _____	
Other Structure: _____	
Dimensions: _____	
Footings: _____	
Roof: _____	
State Certified Modular _____	
Manufactured Home _____	

THE UNDERSIGNED HEREBY CERTIFIES AND AGREES AS FOLLOWS: (1) THAT HE/SHE IS AUTHORIZED TO MAKE THIS APPLICATION; (2) THAT THE INFORMATION IS CORRECT; (3) THAT HE/SHE WILL COMPLY WITH ALL REGULATIONS OF HOWARD COUNTY WHICH ARE APPLICABLE THERE TO; (4) THAT HE/SHE WILL PERFORM NO WORK ON THE ABOVE REFERENCED PROPERTY NOT SPECIFICALLY DESCRIBED IN THIS APPLICATION; (5) THAT HE/SHE GRANTS COUNTY OFFICIALS THE RIGHT TO ENTER ONTO THIS PROPERTY FOR THE PURPOSE OF INSPECTING THE WORK PERMITTED AND POSTING NOTICES.

Applicant's Signature Grant Sautsbury

Print Name Grant Sautsbury

Title/Company \_\_\_\_\_

Date 3/24/04

Checks payable to: **DIRECTOR OF FINANCE OF HOWARD COUNTY**  
\*\* PLEASE WRITE NEATLY AND LEGIBLY \*\*  
- FOR OFFICE USE ONLY -

AGENCY	DATE	SIGNATURE APPROVAL
Land Development, DPZ		
State Highways		
Building Official	<u>3/24/04</u>	<u>[Signature]</u>
Dev. Engineering, DPZ	<u>3/24/04</u>	<u>[Signature]</u>
Health	<u>3/24/04</u>	<u>Karee Noonan</u>
Fire Protection		

**DPZ SETBACK INFORMATION**

Front: 50'

Rear: 10'

Side: 30'

Side St.: \_\_\_\_\_

All minimum setbacks met? YES  NO

Is Entrance Permit required? YES  NO

Historic District? YES  NO

Lot Coverage for NewTown Zone \_\_\_\_\_

SDP/Red-line approval date \_\_\_\_\_

PROPERTY ID# 55537

Filing fee \$ 12

Permit fee \$ 250.40

Excise tax \$ 174

Add'l per. fee \$ 29.4

TOTAL FEES \$ 299.60

Sub-total paid \$ \_\_\_\_\_

Balance due \$ \_\_\_\_\_

Check # 49

Validation # 42597

Is Sediment Control approval required prior to issuance? YES  NO

CONTINGENCY CONSTRUCTION START:

ONE STOP SHOP:


Accepted by [Signature]

Distribution of Copies: White: Building Official Green: LDD, DPZ Yellow: DED, DPZ Pink: Health Gold: SHA

B00146993  
 Proposed Sunroom +  
 Pkct

3/24/04  
 No well or  
 septic issues.  
 Owner says closing  
 system functions  
 great

KN



Subject property is shown in Zone C  
 on the National Flood Insurance Program  
 Flood Insurance Rate Map of HOWARD  
 County, Maryland. Panel # 70E45  
 Community Panel # 240044 0007  
 Effective Date: DEC 4 1986

This is to certify that I have surveyed the property shown hereon, being the same property described in a deed from \_\_\_\_\_ and recorded among the land records of \_\_\_\_\_ in Liber \_\_\_\_\_ Folio \_\_\_\_\_ for the purpose of locating the improvements thereon.

THIS PLAT SHOWS ONLY THAT THE IMPROVEMENTS ARE CONTAINED WITHIN THE OUTLINES OF THE LOT AND IS NOT TO BE USED TO ESTABLISH PROPERTY LINES.



J. Carl Hudgins PLS#96

LOCATION SURVEY  
~~16249 OLD FREDERICK ROAD~~  
 4TH ELECTION DISTRICT  
 HOWARD COUNTY MD

NTT ASSOCIATES, INC.  
 16205 Old Frederick Road  
 Mt. Airy, Maryland 21771  
 Phone 442-2031

Scale	1"=100'
Date	11/6/91
Field By	JCH
Drawn By	JCH
Drawing #	M15L537

AGREEMENT AND EASEMENT  
FOR  
INSTALLATION OF AN  
INNOVATIVE AND ALTERNATIVE  
ON-SITE SEWAGE DISPOSAL SYSTEM.

THIS AGREEMENT is made this 26<sup>th</sup> day of October,  
1988, between and among Donald R. Reunert, Jr.

\_\_\_\_\_ HEREINAFTER REFERRED TO AS Owner, and the Department  
of the Environment which includes the Howard County Health Dept.  
HEREINAFTER REFERRED TO AS the Department.

WHEREAS, Owner is seized and possessed of a tract of land  
located in the 4<sup>th</sup> Election District of Howard  
County, Maryland, the deed to same being recorded among the Land  
Records of Howard County, Maryland, in Liber 1903,  
Folio 473.

REC'D FEE 24.50  
156

WHEREAS, this land has been selected as a test site for an  
innovative/alternative system of sewage disposal.

#240560 C184 R01 T19  
10/26/88

WHEREAS, Owner's land is unsuitable for the installation of  
a conventional on-site sewage disposal system and owner desires  
the Department's approval to install an innovative/alternative  
system of sewage disposal.

NOW, THEREFORE, the parties hereto agree as follows:

A. Owner agrees to install a water meter on the incoming  
side of the water system or event counter on the sewage pumping  
system that will be checked periodically by the Department to  
correlate the volume of the meter or event counter reading with  
the functioning of the system.

24.50

B. Owner hereby grants to the Department and the \_\_\_\_\_  
Howard County Health Dept. the right to enter upon the property at any reasonable time for access to the system to make periodic inspections and the Owner agrees to provide any information and data requested and needed by the Department to develop accurate and thorough test results.

C. Owner acknowledges and agrees that the proposed innovative/alternative system is experimental and that his participation is voluntary. Owner agrees that there shall be no liability on the part of the Department to Owner if this innovative/alternative system fails, and that the Department does not warrant or guarantee that the system will adequately or properly function.

D. Owner acknowledges and agrees that neither the Department nor any of its agents or employees, either officially or individually, underwrites the operation of any system approved by them.

E. The Owner will devote such care and effort to the maintenance of the system so that a system malfunction is not the result of poor maintenance, faulty operation or neglect.

F. Owner agrees, that, should the system be determined by the Department to pose a threat to the public health, safety or comfort, the Department may order any necessary changes or corrections and the Owner agrees to pay for all such changes or corrections. System modifications may include requirements for holding of sewage wastes in holding tanks and regular pumping from the holding tanks. The Owner may also be required to enter

into a contract, acceptable to the Department, to allow, and pay a public or private entity to pump on a regularly scheduled basis an approved holding tank system.


G. The Owner agrees to contact both the Water Management Administration, Division of Residential Sanitation and the Howard County, at least 48 hours prior to system installation so that the Department may layout the system in the field with the contractor. The Owner further agrees that this system will be installed according to the plans and specifications approved by the Department and any changes approved by the Department determined as a result of the field layout. If installation deviates substantially from the approved plans or changes, such that experimental data will be compromised or reduced, the Owner agrees to pay for all necessary corrections.

H. This agreement shall run with the land and binds the owner, his heirs, successors or assigns except that the provisions of paragraph A & B shall be binding for a period of 5 years only after installation of the system and occupation of the home. Owner further agrees that he shall inform any purchaser or lessee of the property of the special maintenance required by the system. The Owner agrees to record this agreement in the land records of Howard County.


1. This agreement shall not be construed to limit any authority of the Department to protect the public health, safety or comfort or to issue any other orders or take any other action which is now or may hereafter be within its authority.

WITNESS, the hand and seal of the parties hereto.

DATE: 10/25/88

  
Owner Donald R. Reuver, JR.

DATE: \_\_\_\_\_

  
Department of the Environment

DATE: \_\_\_\_\_

\_\_\_\_\_  
County  
\_\_\_\_\_

Return to:

James L. Mayer, Esq.  
8293 Main St.  
Ellicott City, Md 21043

**S/E**

**SANITARY / ENVIRONMENTAL ENGINEERING, INC.**

**1414 Washington Road  
Westminster, Maryland 21157**

**To: Craig Williams**

**From: Jim Clise**

**For your review and comments**

# SANITARY / ENVIRONMENTAL ENGINEERING, INC.

Sid  
F.Y.I.

1414 Washington Road  
Westminster, Maryland 21157

James D. Clise, P.E.

(301) 876-7740

April 26, 1989

Mr. Ron Pinkley  
Division of Residential Sanitation  
Department of the Environment  
2500 Broening Highway  
Baltimore, MD 21224

Re: Shallow Pressure Dosing  
System  
Lot 10, Middle Trails  
Howard County

Dear Mr. Pinkley:

In response to your letter of March 16, 1989, concerning the proposed sewage system for Lot 10, Middle Trails, the following comments are submitted:

A. Site Plan:

1. & 2. We have shown a tentative well and house location; however, since this lot may be sold, we are not in a position to determine an actual site.

3. Test pit locations have been shown.

4. Replacement areas have been shown to encompass tested areas.

B. Profile:

What "major turning points" are you referring to? The supply line is one straight line with elevations at both ends shown and an elevation difference of 16'.

The hydraulic profile as submitted also clearly indicates elevations of the top and bottom laterals and the valve box. As per your request we have transferred elevations from the profile to laterals A and F.

Mr. Ron Pinkley  
Division of Residential Sanitation  
Re: Lot 10, Middle Trails, Howard Co.  
Page #2

S/E Engineering, Inc.

C. Septic Tank:

1. An access opening has been shown for the "T" baffle.
2. Tank dimensions. Dimensions and construction details are not normally shown on a "typical" drawing.
3. Same as #2 above.
4. Invert elevations have been shown.
5. Baffles have been extended.

D. Pumping Stations:

1. Elevation of pump cut-off has been shown. Elevations are meaningless for the remaining points you listed. Appropriate measurements were shown as submitted, based upon measurements included in the specifications - See Page 1, Item 3 of the Specifications.

2. A quick disconnect union is not required on the piping to this pump. The entire pumping unit lifts off the base.

3. See Item C-2.

4. See Item C-2.

5. A pump curve is enclosed for your information.

6. The valve box has a removable lid extending above ground. See Page 2, Item 9 of the Specifications.

7. The galvanized pipe is the guide rail for installing or removing the pump.

E. Disposal Field:

1. See comment B.

2. Please look at the drawing. The trench length and lateral lengths are clearly shown. This information has been summarized for each trench and each lateral in the included table.

3. Lateral hole locations and spacings are clearly shown on the drawing as submitted and again in the table.

Mr. Ron Pinkley  
Division of Residential Sanitation  
Re: Lot 10 Middle Trails, Howard Co.  
Page #3

S/E Engineering, Inc.

4. Spacing between trenches is clearly indicated as 5' minimum.

5. Manifold is shown in all locations as 3".

6. See lateral end turn up detail.

F. Procedures for Site Preparation and Construction:

In my opinion no special site preparation or construction directions are needed. If you have any specific procedures or restrictions, please make them known.

G. Specifications, including manufacturers, model numbers and local representatives are included in the Specifications. See Items 8 and 12.

H. I can't duplicate your TDH calculations. I don't know what method you use to extrapolate from 100 to 108 gpm, or from 50 to 54 gpm if you use the charts included in the sand mound guidelines.

I'm enclosing for your information some pertinent pages from the Handbook of PVC Pipe indicating C values to 165 and that C 150 is an acceptable conservative value.


Equation 80 can be used for any C value, and equation 84 allows you to calculate friction loss/100' for any given flow at C=150.

In applying all of these, my calculations range from 30.8 to 31.7 TDH for the Middle Trails system. I'm satisfied our pump selection is adequate.

I. The selected pump is 1-1/2 hp. Pump and motor efficiencies are normally provided only on specific request. I can't imagine how they would assist in your review.

If you have any questions concerning this response, please call me.

Sincerely,



James D. Clise, P.E.

Encs.

Copy: Jack Holthaus  
Frank Skinner

Specifications

At the termination point of each lateral, the last perforation is to be placed in the turn-up elbow or end cap as shown on the drawing.

8. The pump is to be of submersible construction, mounted 8" above the pumping station floor, capable of delivering 108 gallons per minute at 31' TDH. The pump should be a Model SJS 15 standard sewage ejector pump as manufactured by ABS Pumps, Inc., or equal (Contact Sherwood-Logan & Associates, (301) 269-5523). The control box is to be mounted outside the pump chamber in a weatherproof enclosure.

9. Gate valves (two needed) are to be installed on the 3" supply line inside a valve box as shown on the drawing to allow accurate adjustment of the distal pressure. The valve box should extend above ground with a removable cover to allow for inspection and future adjustment.

10. Supply lines, from the pumping station to the laterals, are to be installed with a continuous slope to assure complete drainage of effluent from the supply lines and manifolds following each pump cycle.

11. The high level sounding alarm is to be hardwired on a separate electrical circuit. The sounding alarm is to be located inside the dwelling.

12. An event counter and an elapsed time meter are to be installed on the pump electrical circuit. The elapsed time meter can be any reliable dial-type electric clock. The event counter is to be non-resettable and is to be hardwired into the pump circuit. The event counter should be a Redington counter, electrical, non-resettable, 115V, Model 1 A 188, or equal (Available from W.W. Grainger Co., Landover MD (301) 459-7780).

13. Gravel for the disposal trenches is to be 3/4" to 2" in diameter, washed and free of fines. Gravel is to be inspected and approved prior to placement in the trenches. Trenches are to be dug level and laterals placed level. Following covering of the laterals with gravel, a layer of geotextile fabric is to be applied and sufficient backfill and topsoil placed to provide a minimum of 12" of cover over the top of the stone. Crushed limestone is not an acceptable substitute for gravel.

14. Elevations shown on the drawing are based upon a survey of 11/24/876 by NTT Associates, Mt. Airy, MD.

# Low Pressure Dosing Sewage Disposal System

A 23 129

SUBDIVISION: Middle Trails

LOT NUMBER: 10 A-D

### DRY WELL OR DRY WELL AND TRENCH

\_\_\_\_\_ sq. ft./bedroom

	<u>Septic Tank</u>	<u>Minimum Total Square Feet</u>
3 bedroom	1000 gallon	_____
<u>4 bedroom</u>	<del>1250</del> gallon <i>one 1500 gal single compartment S.T.</i>	_____
5 bedroom	1500 gallon <i>one 1500 gal dbt compartment S.T.</i>	_____

Inlet \_\_\_\_\_ feet below original grade. *plus a pump + float switch / Alarm box control system*

Bottom maximum depth \_\_\_\_\_ feet below original grade.

Effective area begins at \_\_\_\_\_ feet below original grade.

**NOTE:** If trench is used to make up absorbent area, run the trench on level ground and leave a 5-foot earth buffer between dry well and trench. No trench is to exceed 100 feet in length. Trench inlet to be same as dry well, with \_\_\_\_\_ feet of stone below distribution pipe.

### TRENCHES

540 LF Trench Total (6tr 90' long each)  
334 sq. ft./bedroom

Trench to be 1-2 ft wide.

Inlet 1/2 feet below original grade.

Bottom maximum depth 2 1/4 feet below original grade.

Effective area begins at 1/2 feet below original grade.

1 1/4 - 1 1/2 feet of stone below distribution pipe.

- NOTE:**
- (1) No trench to exceed 100 feet in length.
  - ~~(2) If more than one trench used, a distribution box is required.~~
  - (3) Trenches to be installed on level ground.
  - (4) Call for inspection of trench before gravel is installed.
  - (5) Provide 6" - 8" diameter cleanout and cap to grade or above on septic tank and drywell.
  - (6) If a garbage disposal is used, increase septic tank capacity by 50% and increase absorbent sidewall area by 22%.

**LOCATION:** Begin First Shallow Trench 20' from left Lot Line (507.56'), as viewed from access Right of Way, and approximately 90' from Rear property line (405.00') - i.e. near steel post marked as "Bird House" on Plat. Install trenches along Car tour toward the Front Lot Line - i.e. toward the existing house + well. Note All Trenches are to be the same length and no trench may be closer than 100' to the well. (See Plan Details + Ask Sanitarian on Site for Specific Detail Questions).




NTT ASSOCIATES, INC.  
 16205 Old Frederick Rd.  
 Mt. Airy, MD 21771  
 (301) 442-2031


PLOT PLAN  
 PARCEL 10  
 MIDDLE TRAIL  
 TAX MAP 7 PARCEL 407  
 4TH ELECTION DISTRICT  
 HOWARD COUNTY, MARYLAND  
 DATE JULY 07, 1989  
 SCALE 1"=100'

BDDG. PERMIT SIGNED  
 AND RETURNED 8-16-89  
 BR28122  
 SK

NOTE: SEE DETAIL FOR LOW  
 PRESSURE DISTRIBUTION  
 SYSTEM AT HOWARD COUNTY  
 HEALTH DEPARTMENT.

HOUSE:	FIRST FLOOR	BASEMENT	INVERT	SEPTIC TANK:	EXISTING GRADE	PROPOSED GRADE	INVERT IN	INVERT OUT
	710.0	701.0	699.0		703.0	701.0	698.75	698.50





Schematic Diagram of perforation placement within Low Pressure Distribution System

SCALE: None  
DATE: 8-15-88

DRAWN BY: R. J. Pinkley  
REVISED:

**DEPARTMENT OF THE ENVIRONMENT**



201 WEST PRESTON STREET • BALTIMORE, MARYLAND 21201


Middle Trails Subdiv. Lot 10  
Howard County

DRAWING NUMBER

NTT ASSOCIATES, INC.  
16205 Old Frederick Rd.  
Mt. Airy, MD 21771  
(301) 442-2031


TOPO PLAT  
PARCEL 10  
4<sup>TH</sup> ELECTION DISTRICT  
HOWARD COUNTY, MD  
SCALE: 1"=100'  
DATE: 11/24/87  
TAX MAP 7  
PARCEL 407





*Crosssectional Detail of shallow pressure dosing  
distribution Trench*

SCALE:		DRAWN BY
DATE:		REVISED
<b>DEPARTMENT OF THE ENVIRONMENT</b>		
201 WEST PRESTON STREET • BALTIMORE, MARYLAND 21201		
<i>Middle Trails lot 10</i>		DRAWING NUMBER



**DEPARTMENT OF THE ENVIRONMENT**

201 WEST PRESTON STREET • BALTIMORE, MARYLAND 21201

AREA CODE 301 • 225-

William Donald Schaefer  
Governor

Martin W. Walsh, Jr.  
Secretary

August 16, 1988

Mr. Frank Skinner  
Environmental Health  
Howard County Health Department  
P.O. Box 476  
Ellicott City, Maryland 21043

RE: Middletrails, Lot 10

Dear Mr. Skinner:

The results of our site evaluation at the referenced property indicate the site is suitable for installation of an innovative/ alternative shallow pressure dosing trench sewage disposal system. A copy of the site evaluation data is attached. The following sections summarize requirements necessary for proceeding with the project.

Plans and Specifications

A professional engineer or registered sanitarian should be retained to provide final plans and specifications using the attached design information. Monitoring requirements are outlined in the attachments. Plans must be submitted to the Division of Residential Sanitation and the local Approving Authority for review before approval to construct the system can be given.

Agreement


Attached is an Agreement and Easement that must be signed by the property owner and recorded in the land records before permits to construct can be issued. The Agreement and Easement establishes the regulatory conditions associated with the experimental project and provides monitoring access for State and County personnel.

Mr. Frank Skinner  
Page 2

Please forward of copy of this letter, as well as the attachments, to the property owner.

If you or the property owner have any questions, please call me at (301) 225-6351.

Sincerely,

A handwritten signature in cursive script that reads "Ron Pinkley/tg". The signature is written in dark ink and is positioned above the typed name.

Ron Pinkley, R.S.  
Division of Residential Sanitation

RP:tmg

Attachments

cc: Ms. Merrylin Zaw-Mon  
Mr. Jack R. Holthaus, R.S.

LOW PRESSURE DOSING  
SEWAGE DISPOSAL SYSTEM  
MiddleTrails Subdiv.Lot 10

DESIGN CRITERIA

The designer should check the proposed criteria, system location, layout and all calculations and incorporate the appropriate criteria into final plans and specifications. The attached site sketch, typical details, and memorandum should be used in the preparation of final plans and specifications.

1. DESIGN FLOW - 600 gpd. Water saving fixtures and low flow toilets are recommended to reduce wastewater flows to the system.

2. PRETREATMENT UNIT(S) - A double compartment septic tank or two tanks in series should be used. A total capacity of 1500 gal. should be provided in the septic tank(s). At a minimum, the first compartment should be sized for 2/3 of the required volume. If two tanks are used the first tank should be sized for 2/3 of the required volume. All tanks must be watertight and meet all horizontal separation distances specified in State and County regulations. Tanks that are constructed with seams and joints above the high water table are required. A 24 hour leakage test may be conducted to demonstrate watertightness prior to final construction approval.

3. PUMPING SYSTEM AND CONTROLS - The pumping chamber must be protected against buoyant forces and be watertight. Tanks constructed with seams and seals above the high water table are required. A 24 hour leakage test may be conducted to demonstrate watertightness prior to final construction approval. The pump chamber must provide sufficient volume to allow for the dose and one day's storage between the high water alarm and the inlet of the first septic tank. It is also recommended that volume be provided so that the pump can be set on a block and remain submerged at all times. The use of a three float system to control pump on, pump off, and the high water alarm is recommended. The pump shall be capable of delivering 108 gpm at design head. The design head includes two feet (2ft.) head at the distal end of the uppermost laterals. A flow meter or event counter and elapsed time meter is required to determine gallons pumped to the system. The control box or panel should be located outside the pump chamber in a waterproof enclosure. The high water alarm must be wired on a separate electrical circuit. All pump chambers must meet minimum horizontal separation distances as specified in State and County regulations. A test of the pumping system and distribution network will be required prior to covering. The force main can be partially covered as long as all joints, elbows, tees, etc. are visible. The test will require sufficient water on-site to activate the pump through several pumping cycles. Provisions to protect the pumping system and distribution network from erosion and sedimentation during construction should be made by the contractor.

4. TRENCH DESIGN

- A) Design flow = 600 gpd
- B) Design infiltration rate = 0.45 gpd/sq.ft.
- C) Required infiltration area = 1334 sq.ft.
- D) Width = 8 in.
- E) Sq. ft. infiltration per linear ft. of trench = 2.5
- G) Total trench length = ~~523~~ ft. = 546 LF
- H) Number of trenches = 6 (126 lbs)
- I) Individual trench length = 90 ft.
- J) Trench depth = 27 in.
- K) Spacing = 5 ft. edge to edge (1-2')
- L) The bottom of each trench is to be level

5. DISTRIBUTION SYSTEM - Refer to design and layout of pressure distribution networks in excerpts from the EPA Design Manual: On-Site Wastewater Treatment and Disposal Systems (EPA 625/1-80-012), the University of North Carolina Sea Grant College Publication: Design and Installation of Low-Pressure Pipe Waste Treatment Systems (UNC-SG-82-03), and the distribution system equations attachment. If the above assumptions are used, the pressure distribution network should be designed as follows (trenches are labeled a-f, i.e. lowest to highest elevation, respectively):

- A) Split manifold distribution system
- B) Number of laterals = 12 (6 trenches)
- C) Length of laterals - a, d = 40 ft.  
b, e = 40 ft. 6 in.  
c, f = 40 ft. 10 in.
- D) Diameter of laterals = 1 1/2 in. *can be 1 1/4 dia ppp*
- E) Diameter of perforations = 5/16 in.
- F) Space between perforations - a, d = 10 ft  
b, e = 9 ft  
c, f = 8 ft 2 in.
- G) Perforations per trench - a, d = 9  
b, e = 10  
c, f = 11

- H) Perforation discharge for 5/16 in. dia. perforation at:
  - a, d) 3 ft. of head = 1.99 gpm
  - b, e) 2.5 ft. of head = 1.82 gpm
  - c, f) 2 ft. of head = 1.63 gpm

*486 LF of lateral  
x 2.8 gal/100 LF/1 ft  
37.9 gal  
x 6  
189.5 gal*

- I) Trench discharge rate - a, d = 17.91 gpm  
b, e = 18.2 gpm  
c, f = 17.93 gpm } *x2 = 108.08 gpm*
- J) Total discharge rate = 108.1 gpm

- K) A pump must be selected that can deliver 108 gpm at the design head. *189.5 gal*
- L) Dose = (5 x volume of laterals) + volume of manifold + volume of supply line, or; design flow divided by 6. Choose the equation that gives the larger dose. *26.5 gal (60LF) 23.0 gal (60LF) = 240 gal min dose*
- M) Diameter of supply line = 3 in. ✓
- N) Diameter of manifold = 3 in. ✓
- O) All laterals are to be installed level. At the lowest elevation of each trench the invert of the lateral is to be installed 12 inches beneath the surface of the ground. Fill must be provided such that there is a minimum of 12 inches cover over the crown of all lateral pipes. *6" concrete prepared*

7. MONITORING REQUIREMENTS - The following are required:

- A) Observation ports - ~~6~~ 9
- B) Suction lysimeters - NO
- C) Tensiometers - No
- D) Surface water stations - No
- E) Monitoring wells - No

Proposed locations and details are shown on the attached drawings.

8. ARTIFICIAL DRAINAGE - None

*Thank*

# SOIL TEST DATA

NAME	Middle Trails Subdiv Lot 10	FILE NO.	
LOCATION	off S/Old Frederic Rd (Near Lisbon MD)	COUNTY	Howard
	Just 1 Mi W Rt 99 intersection	DATE	7/17/87
INSPECTOR	R Pinkley, B. G. Delfy	GRID	

HOLE NO.	TEST NO.	DEPTH	CLOCK TIME	ELAPSED TIME	WATER LEVEL	REMARKS
Infiltration Tests	I <sub>1</sub>	@ 24" drive 6" filled 7"	11:21		11 15/16	
			11:37		12 3/16	
			11:47		12 4/16	
			12:07		12 8/16	
			12:21		12 9/16	
			12:36	approx 1" in 120 min	12 9/16	
			12:55		12 9/16	
			2:12		13 8/16	
			2:20		13 9/16	
					13 11/16	
	I <sub>2</sub>	@ 24" drive 6" filled 7"	11:25		10 14/16	
			11:37		11 1/2	
			11:45		11 14/16	
			11:58	32 min/in	12 4/16	
			12:07		12 8/16	
			12:17		12 15/16	
			12:33		13 3/16	
				refill to 7"		
			12:36	1 1/2" in 10 min	10 14/16	
1:56	54 min/in	12 8/16				
2:13		12 13/16				
	P10		11:23			
			11:36	28 min rate		
12:04						
	P11		refill			
			12:33	2+ inch @ 1:56		
			1:56			
			12:32			
			12:38			only 1st inch in 6 min

# SOIL TEST DATA

NAME	Middle Trails Subdiv L#10 <small>American Properties</small> <small>Frank Reich</small>	FILE NO.
LOCATION	off S. Old Frederick Rd near Lisbon Md about 1 mile W of 88 intersection	COUNTY <u>Howard</u>
		DATE <u>7/10/87</u>
		GRID _____
INSPECTOR	<u>E. Pinkley (with Mark Reich)</u>	

HOLE NO.	TEST NO.	DEPTH	CLOCK TIME	ELAPSED TIME	WATER LEVEL	REMARKS
OT1	P5	35"	2:09 2:43 3:11 3:28	79 min → 90 min note	Top Nail 1/4" below " 1/2" below " 7/8" below Top Nail	7 1/2 ft Fractured (Reddish) Bed Did Not Clear lot (present) incl Test in Rd SIC
OT2	P7	32"	3:40 3:52 4:14 4:42 5:05	→ present 46 min fin.	Top Nail 1/4" full 2nd Nail 1/2" 1/2" full 3rd Nail	

# SOIL TEST DATA

NAME Middle Trails <sup>Subdiv</sup> (American Properties - own) FILE NO. \_\_\_\_\_  
 LOCATION Off Old Frederic Rd (Near Lisbon, Md) COUNTY Howard  
about 1 mi W/ Rt 94 intersection DATE 7/17/87  
 INSPECTOR R. J. Pickley GRID \_\_\_\_\_  
(D. Kerr on site eval)

HOLE NO.	TEST NO.	DEPTH	CLOCK TIME	ELAPSED TIME	WATER LEVEL	REMARKS
<u>Pork Standard</u>	<u>P1</u>	<u>23" Top Nail 2nd Nail 3rd Nail 4th Nail Top Nail 2nd Nail</u>	<u>12:52 1:06 1:32 2:00 2:49</u>	<u>&gt; 26 min above &amp; 49 min</u>	<u>NA</u>	<u>Reside AHL lot described by significant sandy rock &amp; fragments of 2 ft or greater size. trace sandy clasts below 20" 5% sandy clasts</u>
	<u>P2</u>				<u>NA</u>	<u>Too difficult to dig (with shovel past one ft (sandy clasts 6-10" long)</u>
	<u>P3</u>	<u>22" Top Nail 2nd 3rd empty hole by</u>	<u>1:21 1:31 1:49 2:46</u>	<u>&gt; 18 min prob</u>	<u>NA</u>	<u>15-25% sandy clasts in red SICL below 10"</u>
	<u>P4</u>	<u>23" Top Nail 2nd Top Nail at 1/4" 2nd Nail</u>	<u>1:45 1:55 2:05 2:46</u>	<u>- 61 min for lot arch</u>	<u>NA</u>	<u>Red SICL denser, higher clay content and only trace of sandy clasts compared to other test holes</u>

Well (New one to this lot)

Neighbor's house



apple tree  
+ rose tree  
area  
Neighbor



1000 ft  
To Old Friends  
A

end of short (New) gas (line lot)

at 6 1/2  
Slope  
Weed with high  
C. slickery  
from oak  
Short trees



10-20 ft tall locust trees

15 ft Blue walnut tree

Tall trees

To 5-70



7/10/87

Middle Trails Lot 10 E Mark Reich  
Affinity

OT 1 encountered loose fractured rock at 7 1/2 ft (pump had circulation 20 seconds)

Reade 0-10 brown SIL  
10-19 ~~red~~ SIL (Transition)  
17-30 like SIL-SIC dense  
E 25-30% rock fragment  
30-~~35~~ <sup>SIC</sup> filled in similar to OT 2  
7 1/2 ft fractured red schist rocks

~~25~~ @ 65" filled 7"  
start top Nat @ 2:09  
est 1/2" dry by 2:43  
3:11  
Too slow at 4 1/2 ft  
did not clear for  
filled 7" @ 3:28  
(9 1/2")  
> 90 min  
pulled - Nephel just stuck in  
another hole

OT 2

0-9" Br SIL  
9-30" <sup>(brown)</sup> red SIL-SIC - weak structure (mostly impure)  
30-43" Red SIL-SIC 30-50% rock frag - dense  
43"-60" yellow/orange sil - red SIL structure (20%-30% rock frag) - Micaceous  
Fracture red schist @ 72"  
60-72" saponite > 70% rock to soil

P7 dug 32" filled 9"  
start top Nat 3:40  
est 1/2" @ 3:52  
2nd Nat @ 4:19  
est 1/2" @ 4:42  
3rd Nat @ 5:05  
46 min  
10' deep  
res

OT 3

0-10 Br SIL  
10-19 Brownish red SIL  
19-36" red SIL-SC (20-30% rock frag)  
36-56" red SIL-SC E increased rock frag  
56"-72" orange/yellow mixed red clay & red frag  
72" begins fruit red texture (50-70%)  
@ 36"

one month  
mined in the  
layer /  
rocks still hard  
& brittle  
P6 @ 258 Top Nat  
filled 7" est 1/2" amount by 3:10  
lot incl @ 3:34  
@ 516 only 1/2" drop @ 4:36  
approx 20 min rate  
Just covered in @ 4:36 had up to 1/2" Nat  
out to 1/2" in hole

OT 4

series P3  
densest texture  
begins at 18"-20"  
& lower  
0-10 brown  
10-3ft red SIL-SIC  
3-5ft Mio Or/yel/red.  
5-8 1/2 ft yellow  
@ 8 1/2 ft fractured rock (50-70%)

P8 dug 36" filled 7" (only "dirt"  
Top Nat @ 3:09  
est 1/2" @ 3:36  
2nd Nat @ 4:02  
est 1/2" more by 5:02  
pulled @ 5:15

# SOIL DESCRIPTION

File No. \_\_\_\_\_

Name America Property Survey Darkwater / Park Road  
 Location Middle Trails Subdiv (off Old French Road mile  
from highway)  
 County Howard Grid No. E 11 Geologic Material clay silt

Date 7/7/89 Elevation \_\_\_\_\_ by R. Pinkley (D. Kern left after a level) + M. Kelly

Remarks more remarked history (since '78) of tests - problem is especially track  
at 7ft depth at this site - rest of lot to steep or rock at 2-4 ft at stream  
road area set 1-1/2 acres for the system (25 down lot)

Profile No. AH1 inside park 1

Percent Slope approx 6-8% Drainage Class LD

Position								
Horizon	Depth in ft	Color	Mottles	Texture	Structure	Consistence	Coarse Fragment %	Remarks
A <sub>0</sub>	0-10	9.5YR 4/6	—	SIL				Small tree stumps, silt
B <sub>1</sub>	10-30	5YR 5/6	—	HSIL			2-3"	at 20" 25% clay, "clay"
	Equivalent 30"							
						refilled at 2:00 to top Nail		
						2:49 to 2nd Nail		
Additional Notes <u>P1 filled 7" Sta (- Top Nail 12:52</u>								
<u>deg 23"</u> <u>2nd Nail @ 1:06</u> <u>3rd Nail @ 1:32</u> <u>49 min park</u> <u>at P3 + P2</u>								

Profile No. P2 top of 79 den 1:59 18 min park  
take 1/2 bag (clay block 5-10" long) with gravel only  
P3 deg 22" Top Nail @ 1:21 2nd Nail @ 1:31 3rd Nail @ 1:49 empty @ 2:46

Percent Slope \_\_\_\_\_ Drainage Class \_\_\_\_\_

Position								
Horizon	Depth in ft	Color	Mottles	Texture	Structure	Consistence	Coarse Fragment %	Remarks
A <sub>0</sub>	0-10"	Brown	—	SIL				
B <sub>1</sub>	10-23"	Reddish	—	SICL				when wet appears more clay than P1 + P2 + is denser
Additional Notes <u>P4 Sta 1st Nail @ 1:46</u>								
<u>deg 23'</u> <u>still at Top Nail 1:55</u> <u>2:10</u> <u>lot full of (clay)</u> <u>hard ground</u>								
<u>filled 7"</u> <u>Top of 2nd Nail 2:46</u> <u>more holes in sub wall</u> <u>small to other hole</u>								

Reddish color  
 white at this  
 site

Soil dry &  
 light damp  
 hard

49 min park

B1 horizon has 15-25%  
 clay silt

18 min park



# APPLICATION

A 23190

P \_\_\_\_\_

SEWAGE DISPOSAL TESTING  
STATE OF MARYLAND DEPARTMENT OF HEALTH AND MENTAL HYGIENE

HOWARD COUNTY HEALTH DEPARTMENT  
ENVIRONMENTAL HEALTH SERVICES  
P. O. BOX 476, ELLICOTT CITY, MARYLAND 21043  
TELEPHONE: 465-5000, EXT. 356

DISTRICT 4

DATE 5/3/76

5/4/76  
9:30

TO: THE COUNTY HEALTH OFFICER  
ELLICOTT CITY, MARYLAND

I, HEREBY, APPLY FOR THE NECESSARY TEST IN ORDER TO CONSTRUCT (OR RECONSTRUCT) A SEWAGE DISPOSAL SYSTEM.

PROPERTY OWNER Howard Associates Grantland C. Saulsbury - 747-4099

ADDRESS \_\_\_\_\_ PHONE Any questions call:  
Joel Abramson  
730-7733

PROPERTY LOCATION:

SUBDIVISION \_\_\_\_\_ LOT NO. 10 B

ROAD AND DESCRIPTION 16249 Old Frederick Road

SIZE OF LOT 1.282 acres TYPE BLDG. 3 or 4  
NUMBER OF BEDROOMS \_\_\_\_\_

IF NOT SINGLE RESIDENCE DESCRIBE \_\_\_\_\_ (Single Fmly. Dwllg.)

THE SYSTEM INSTALLED UNDER THIS APPLICATION IS ACCEPTABLE ONLY UNTIL PUBLIC FACILITIES BECOME AVAILABLE.

SIGNATURE OF APPLICANT /s/ Joel Abramson

APPROVED BY Sidney Abel FOR low Pressure Dosimf DATE 8-16-89  
(KIND OF SYSTEM)

REJECTED BY Frank Sherrin FOR any DATE 5/6/76  
(KIND OF SYSTEM)

HOLD PENDING FURTHER TESTS \_\_\_\_\_ DATE \_\_\_\_\_

REASONS FOR REJECTION OR HOLDING unsuitable soil - hard capolite

BLDG. PERMIT SIGNED

AND RETURNED 2/27/91

Serial # 36390-SFD



BLDG. PERMIT SIGNED

AND RETURNED 8-16-89

BP 28122  
8/16

# THIS IS NOT A PERMIT

00155



INDICATE NORTH. - NAME ADJOINING ROADWAY AS BASE LINE.


Old Fredrick Rd.

DATE	TEST NO.	DEPTH	PRE-WET		TEST - 1" DROP		TIME
			START	STOP	START	STOP	
5/14/76	1	11 1/2'	Clay to 4 1/2'		15 min	24 min	1st pull, 2nd pull FAILED
	2	4 1/2'	1:44	2:08			
	2A	12'	1:44				pulled peg 2:10, no movement still clayey
	3	8'	Clay to 4'				loose saprolite to 6'; harder saprolite below
	4	9'	Hard saprolite at 7'				
	5	8'	Hard saprolite at 6'				
	6	8'	Harder saprolite at 7'				


REMARKS fade per cost

TYPE OF SOIL Clay to ~4-5'; loose saprolite 5-9'; harder saprolite below


TESTED BY F.S. ALSO PRESENT: Leubovins crew



BRUNING 40-105 11334



REFERENCE



MERIDIAN

**RICHARD P. BROWNE ASSOCIATES**  
 CONSULTING ENGINEERS, PLANNERS  
 WAYNE, N.J. COLUMBIA, MD.

MAP OF PROPERTY OF  
**HOWARD ASSOCIATES**

SITUATED IN  
 4th Election Dist. Howard Co., Md.

SCALE: 1"=100'

DATE: 4-1-76

RICHARD P. BROWNE

PROJECT No. \_\_\_\_\_ W. O. No. \_\_\_\_\_

DRAWN BY M CHECKED \_\_\_\_\_

# APPLICATION

A 23189

P \_\_\_\_\_

## SEWAGE DISPOSAL TESTING

STATE OF MARYLAND - DEPARTMENT OF HEALTH AND MENTAL HYGIENE

HOWARD COUNTY HEALTH DEPARTMENT  
ENVIRONMENTAL HEALTH SERVICES

P. O. BOX 476, ELLICOTT CITY, MARYLAND 21043  
TELEPHONE: 465-5000, EXT. 356

DISTRICT 4

DATE 5/3/76

TO: THE COUNTY HEALTH OFFICER  
ELLICOTT CITY, MARYLAND

I, HEREBY, APPLY FOR THE NECESSARY TEST IN ORDER TO CONSTRUCT (OR RECONSTRUCT) A SEWAGE DISPOSAL SYSTEM.

PROPERTY OWNER Howard Associates

ADDRESS \_\_\_\_\_ PHONE \_\_\_\_\_

Any questions call:

Joel Abramson

730-7733

PROPERTY LOCATION:

SUBDIVISION \_\_\_\_\_ LOT NO. 10 A

ROAD AND DESCRIPTION \_\_\_\_\_

SIZE OF LOT 1.210 acres TYPE BLDG. 3 or 4

NUMBER OF BEDROOMS

IF NOT SINGLE RESIDENCE DESCRIBE \_\_\_\_\_ (Single Fmly. Dwllg.)

THE SYSTEM INSTALLED UNDER THIS APPLICATION IS ACCEPTABLE ONLY UNTIL PUBLIC FACILITIES BECOME AVAILABLE.

SIGNATURE OF APPLICANT /s/ Joel Abramson

APPROVED BY \_\_\_\_\_ FOR \_\_\_\_\_ DATE \_\_\_\_\_

(KIND OF SYSTEM)

REJECTED BY \_\_\_\_\_ FOR \_\_\_\_\_ DATE \_\_\_\_\_

(KIND OF SYSTEM)

HOLD PENDING FURTHER TESTS \_\_\_\_\_ DATE \_\_\_\_\_

REASONS FOR REJECTION OR HOLDING \_\_\_\_\_

# THIS IS NOT A PERMIT


INDICATE NORTH. - NAME ADJOINING ROADWAY AS BASE LINE.

DATE	TEST NO.	DEPTH	PRE-WET		TEST - 1" DROP		TIME
			START	STOP	START	STOP	

REMARKS \_\_\_\_\_

TYPE OF SOIL \_\_\_\_\_

TESTED BY \_\_\_\_\_ ALSO PRESENT: \_\_\_\_\_

# APPLICATION

SEWAGE DISPOSAL TESTING

STATE OF MARYLAND - DEPARTMENT OF HEALTH AND MENTAL HYGIENE

A \_\_\_\_\_

P \_\_\_\_\_

HOWARD COUNTY HEALTH DEPARTMENT  
ENVIRONMENTAL HEALTH SERVICES  
P. O. BOX 476 ELLICOTT CITY, MARYLAND 21043  
TELEPHONE: 992-2330

DISTRICT \_\_\_\_\_

DATE \_\_\_\_\_

TO: THE COUNTY HEALTH OFFICER  
ELLICOTT CITY, MARYLAND

I, HEREBY, APPLY FOR THE NECESSARY TEST IN ORDER TO CONSTRUCT (OR RECONSTRUCT) A SEWAGE DISPOSAL SYSTEM.

PROPERTY OWNER \_\_\_\_\_

ADDRESS \_\_\_\_\_ PHONE \_\_\_\_\_

PROPERTY LOCATION:

SUBDIVISION \_\_\_\_\_ LOT NO. 10

ROAD AND DESCRIPTION \_\_\_\_\_

SIZE OF LOT \_\_\_\_\_ TYPE BLDG. \_\_\_\_\_  
(NUMBER OF BEDROOMS)

THE SYSTEM INSTALLED UNDER THIS APPLICATION IS ACCEPTABLE ONLY UNTIL PUBLIC FACILITIES BECOME AVAILABLE. I FULLY UNDERSTAND THE FEE CONNECTED WITH THE FILING OF THIS PERC TEST APPLICATION IS NON-REFUNDABLE UNDER ANY CIRCUMSTANCES. I ALSO AGREE TO COMPLY WITH ALL M.O.S.H.A. REQUIREMENTS IN TESTING THIS LOT.

(SIGNATURE OF APPLICANT)

APPROVED BY \_\_\_\_\_ FOR \_\_\_\_\_ DATE \_\_\_\_\_

REJECTED BY \_\_\_\_\_ FOR \_\_\_\_\_ DATE \_\_\_\_\_

HOLD PENDING FURTHER TESTS \_\_\_\_\_ DATE \_\_\_\_\_

REASONS FOR REJECTION OR HOLDING 2-28-85 Perc. unsatisfactory holding for further testing and review. S.A.M.

6-6-86 Perc UNSATISFACTORY - NO FURTHER TESTING ON THIS LOT - INSUFFICIENT AREA REMAINING TO TEST. S.A.M.

## THIS IS NOT A PERMIT


85  
2/2  
129

① ②  
SOIL PROFILE

0"	A0-3
3"	BROWN CLAY >50% SAPROLITE
3.0-3.5'	STRUCTURED SAPROLITE AT 4'
3.5-4'	HARD ROCK

0"	A0-3
3"	BROWN CLAY >50% SAPROLITE
5'	STRUCTURED SAPROLITE & LARGE CLAY CONTENT

0"	A0-3
3"	CLAY, BROWN SAPROLITE >50%
4.5'	STRUCTURED SAPROLITE
6.5'	SOLID ROCK



0"	A0-3
6"	BROWN CLAY LOAM >20% SAPROLITE
1'	BROWN SAND LOAM >50% SAPROLITE
9"	STRUCTURED SAPROLITE

0"	A0-3
6"	CLAY BROWN 40-50% SAPROLITE
3'	SAND + SAPROLITE >50%
7'	STRUCTURED SAPROLITE
8.5'	SOLID ROCK

INDICATE NORTH - NAME ADJOINING ROADWAY AS BASE LINE.  
Row

DATE	TEST NO.	DEPTH	PRE-WET		TEST - 1" DROP		TIME	
			START	STOP	START	STOP		
2/28/85	①	4'	STRUCTURED SAPROLITE		SOLID ROCK			
	②	3.5'	STRUCTURED SAPROLITE		SOLID ROCK			
	③	4'	STRUCTURED SAPROLITE		SOLID ROCK			
	④	3'	SOLID ROCK AT 3'					
	⑤	CLAY TO 5' THEN STRUCTURED SAPROLITE						
	⑥	SOLID ROCK AT 6.5'						
	7 S	3.5'	3:15	3:24	3:24	3:52	28min	
	8 S	9.5'	see profile					
	8 S	3'	3:30	3:35	3:35	3:45	10min	
	8 V	8.5'	see profile					
	⑨	ROCK-SOLID AT 4'						
	⑩	ROCK AT 5'						

REMARKS \_\_\_\_\_  
 TYPE OF SOIL ME Ainy  
 TESTED BY S. MBL  
 ALSO PRESENT O. Ketterman & Co

EH-12-1079

# APPLICATION

~~10/11/78~~  
~~9:30 A.M.~~  
10/16/78  
1:30 P.M.

6/6/80  
6/3/80  
1:30  
Let test

SEWAGE DISPOSAL TESTING

STATE OF MARYLAND - DEPARTMENT OF HEALTH AND MENTAL HYGIENE

A 28946  
P \_\_\_\_\_

HOWARD COUNTY HEALTH DEPARTMENT  
ENVIRONMENTAL HEALTH SERVICES  
P.O. BOX 476 ELLICOTT, MARYLAND 21043  
TELEPHONE: 992-2330

DISTRICT 4th  
DATE 10/2/78

TO: THE COUNTY HEALTH OFFICER  
ELLICOTT CITY, MARYLAND

I HEREBY APPLY FOR THE NECESSARY TEST IN ORDER TO CONSTRUCT (OR RECONSTRUCT) A SEWAGE DISPOSAL SYSTEM

PROPERTY OWNER Joseph Partyka (Contract Purchasers)

ADDRESS Great Oaks Apartments, PHONE \_\_\_\_\_

PROPERTY LOCATION:

SUBDIVISION (Middle Trail) LOT NO. 10A, B, C + D

ROAD AND DESCRIPTION Old Frederick Road

SIZE OF LOT 1.210 acres TYPE BLDG. 3 or 4 bedrooms

THE SYSTEM INSTALLED UNDER THIS APPLICATION IS ACCEPTABLE ONLY UNTIL PUBLIC FACILITIES BECOME AVAILABLE.

I FULLY UNDERSTAND THE FEE CONNECTED WITH THE FILING OF THIS PERC TEST APPLICATION IS NON-REFUNDABLE UNDER

ANY CIRCUMSTANCES.

SIGNATURE OF APPLICANT Edward J. K. [Signature]

APPROVED BY \_\_\_\_\_ FOR \_\_\_\_\_ DATE \_\_\_\_\_

REJECTED BY \_\_\_\_\_ FOR \_\_\_\_\_ DATE \_\_\_\_\_

HOLD PENDING FURTHER TESTS, \_\_\_\_\_ DATE \_\_\_\_\_

REASONS FOR REJECTION OR HOLDING 10/16/78 DIG MONS & HOLD FOR REVIEW

TOO FAST PERC. IN SHALE 10/20 RH. & FF. same comments.

# THIS IS NOT A PERMIT



# APPLICATION

A 23190

P \_\_\_\_\_

## SEWAGE DISPOSAL TESTING

STATE OF MARYLAND - DEPARTMENT OF HEALTH AND MENTAL HYGIENE

HOWARD COUNTY HEALTH DEPARTMENT  
ENVIRONMENTAL HEALTH SERVICES  
P. O. BOX 476, ELLICOTT CITY, MARYLAND 21043  
TELEPHONE: 465-5000, EXT. 356

DISTRICT 4

DATE 5/3/76

TO: THE COUNTY HEALTH OFFICER  
ELLICOTT CITY, MARYLAND

I, HEREBY, APPLY FOR THE NECESSARY TEST IN ORDER TO CONSTRUCT (OR RECONSTRUCT) A SEWAGE DISPOSAL SYSTEM.

PROPERTY OWNER Howard Associates

ADDRESS \_\_\_\_\_ PHONE \_\_\_\_\_

Any questions call:  
Joel Abramson  
730-7733

PROPERTY LOCATION:

SUBDIVISION \_\_\_\_\_ LOT NO. 10 B

ROAD AND DESCRIPTION \_\_\_\_\_

SIZE OF LOT 1.282 acres TYPE BLDG. 3 or 4

NUMBER OF BEDROOMS  
(Single Fmly. Dwllg.)

IF NOT SINGLE RESIDENCE DESCRIBE \_\_\_\_\_

THE SYSTEM INSTALLED UNDER THIS APPLICATION IS ACCEPTABLE ONLY UNTIL PUBLIC FACILITIES BECOME AVAILABLE.

SIGNATURE OF APPLICANT /s/ Joel Abramson

APPROVED BY \_\_\_\_\_ FOR \_\_\_\_\_ DATE \_\_\_\_\_  
(KIND OF SYSTEM)

REJECTED BY \_\_\_\_\_ FOR \_\_\_\_\_ DATE \_\_\_\_\_  
(KIND OF SYSTEM)

HOLD PENDING FURTHER TESTS \_\_\_\_\_ DATE \_\_\_\_\_

REASONS FOR REJECTION OR HOLDING \_\_\_\_\_

# THIS IS NOT A PERMIT



INDICATE NORTH. - NAME ADJOINING ROADWAY AS BASE LINE.

DATE	TEST NO.	DEPTH	PRE-WET		TEST - 1" DROP		TIME
			START	STOP	START	STOP	
6/6/86	11 ✓	STRUCTURED SAPROLITE AT 5'	CLAY TO 4'	HARD BOTTOM	8"		
	12 Y	STRUCTURED SAPROLITE AT 6'	CLAY TO 5'	HARD BOTTOM	8"		
	13 ✓	STRUCTURED SAPROLITE AT 18"	CLAY OVER BURDEN	HARD BOTTOM	3"		
	14 ✓	MASSIVE SAPROLITE AT 7'	HARD BOTTOM	8.5'	CLAY TO 3'		
	15 ✓	11" - CLAY TO 4'	SANDLOAM	4-11"	40% FRAGMENTS		


REMARKS \_\_\_\_\_

TYPE OF SOIL \_\_\_\_\_


TESTED BY \_\_\_\_\_ ALSO PRESENT: \_\_\_\_\_




**SITE PLAN**  
SCALE: 1" = 70'




**COMPARTMENTED 1500 GAL. SEPTIC TANK (TYPICAL)**  
SCALE: 3/4" = 1'-0"




**TRENCH AND OBSERVATION PORT DETAIL**  
NOT TO SCALE



**LATERAL END TURNUP DETAIL**  
NOT TO SCALE




**END VIEW END CAP PLACEMENT DETAIL**  
NOT TO SCALE




**DISPOSAL FIELD LAYOUT**  
SCALE: 1" = 10'


Trench			Laterals			
Segments	Length	Width	Depth	Length	Perforation &	Spacing
F	45'	8"	27" (Typ.)	41'	5/16"	8.2'
E	45'	8"	27"	40.5'	5/16"	9'
D	45'	8"	27"	40.5'	5/16"	10'
C	45'	8"	27"	41'	5/16"	8.2'
B	45'	8"	27"	40.5'	5/16"	9'
A	45'	8"	27"	40.5'	5/16"	10'




**PUMPING STATION 1500 GAL**  
SCALE: 3/4" = 1'



**HYDRAULIC PROFILE**  
NOT TO SCALE



**LATERAL CONNECTING DETAIL (TYPICAL)**




**VALVE BOX / MANIFOLD PLAN**  
NOT TO SCALE

REVISIONS		
NO.	DATE	DESCRIPTION

**SPELLMAN, LARSON & ASSOCIATES, INC.**  
CIVIL ENGINEERS AND LAND SURVEYORS  
SUITE 107, JEFFERSON BLDG., TOWSON, MD., 21204  
PHONE 823-3535

SHALLOW PRESSURE DOSING SYSTEM  
LOT 10  
MIDDLE TRAILS  
MT. AIRY MARYLAND



# APPLICATION

A 23189

P \_\_\_\_\_

SEWAGE DISPOSAL TESTING

STATE OF MARYLAND - DEPARTMENT OF HEALTH AND MENTAL HYGIENE

HOWARD COUNTY HEALTH DEPARTMENT  
ENVIRONMENTAL HEALTH SERVICES  
P. O. BOX 476, ELLICOTT CITY, MARYLAND 21043  
TELEPHONE: 465-5000, EXT. 356

DISTRICT 4

DATE 5/3/76

5/4/76  
9:30

TO: THE COUNTY HEALTH OFFICER  
ELLICOTT CITY, MARYLAND

I, HEREBY, APPLY FOR THE NECESSARY TEST IN ORDER TO CONSTRUCT (OR RECONSTRUCT) A SEWAGE DISPOSAL SYSTEM.

PROPERTY OWNER Howard Associates

ADDRESS \_\_\_\_\_ PHONE Joel Abramson

Any questions call:  
730-7733

PROPERTY LOCATION:

SUBDIVISION \_\_\_\_\_ LOT NO. 10 A

ROAD AND DESCRIPTION \_\_\_\_\_

SIZE OF LOT 1.210 acres TYPE BLDG. 3 or 4

NUMBER OF BEDROOMS

IF NOT SINGLE RESIDENCE DESCRIBE \_\_\_\_\_ (Single Fmly. Dwllg.)

THE SYSTEM INSTALLED UNDER THIS APPLICATION IS ACCEPTABLE ONLY UNTIL PUBLIC FACILITIES BECOME AVAILABLE.

SIGNATURE OF APPLICANT /s/ Joel Abramson

APPROVED BY \_\_\_\_\_ FOR \_\_\_\_\_ DATE \_\_\_\_\_

(KIND OF SYSTEM)

REJECTED BY Frank Shenior FOR any DATE 5/6/76


(KIND OF SYSTEM)

HOLD PENDING FURTHER TESTS \_\_\_\_\_ DATE \_\_\_\_\_

REASONS FOR REJECTION OR HOLDING unsuitable soil - hard capolite

# THIS IS NOT A PERMIT

all holes  
 0' clay  
 3' loose saprolite  
 7' hard saprolite  
 9' hard saprolite  
 11'





INDICATE NORTH. - NAME ADJOINING ROADWAY AS BASE LINE.

Old Fredrick Road

DATE	TEST NO.	DEPTH	PRE-WET		TEST - 1" DROP		TIME
			START	STOP	START	STOP	
5/4/76	①	7'	hard saprolite at 7'				
	②	8'	hard saprolite at 6-8'		clay to 3'		
	③	8'	hard saprolite 7-8'		clay to 3'		
	④	11'	hard saprolite 8-11'		clay to 3'		

REMARKS fair per test  
 TYPE OF SOIL clay to 3', loose saprolite 3-7', hard saprolite below  
 TESTED BY F.S. ALSO PRESENT: Lundin & Crew



 This area designates a private sewage easement of 10,000 square feet as required by the Maryland State Department of Health and Mental Hygiene for individual sewage disposal. Improvements of any nature in this area are restricted until public sewage is available. These easements shall become null and void upon connection to a public sewage system. The County Health Officer shall have the authority to grant variances for encroachments into the private sewage easement. Recordation of a modified sewage easement shall not be necessary.

Percolation test holes shown hereon have been field located and shown as "⊕".

The lots shown hereon comply with the minimum ownership width and lot areas as required by the Maryland State Department of Health and Mental Hygiene.

Percolation areas and water wells for adjoining lots have been shown where pertinent.

APPROVED: For Private Water and Private Sewage Systems

OK SA James Rogers 6-6-89  
County Health Officer Date

PERCOLATION TEST PLAT  
PARCEL 10  
MIDDLE TRAIL  
TAX MAP 7 PARCEL 407

4<sup>TH</sup> Election District  
Howard County, Maryland  
Scale 1"=100'  
Date 5-26-89

NTT Associates, Inc.  
16205 Old Frederick Road  
Mt. Airy, MD 21771  
(301) 442-2031

B 1 **5940** SEQUENCE NO. (DP USE ONLY)  
 (THIS NUMBER IS TO BE PUNCHED IN COLS. 3-6 ON ALL CARDS)



STATE OF MARYLAND  
 PERMIT TO DRILL WELL  
 please print or type

STATE PERMIT NUMBER  
**40-88-0863**  
 fill in this form completely

Date Received (APA) **06/13/89**  
 OWNER INFORMATION  
**ROWNER DONALD**  
 15 Last Name 13 Owner 34 First Name  
**8307 MAIM ST**  
 36 Street or RFD 55  
**ELICOTT CITY MD 21043**  
 57 Town 70 State 72 Zip 76

B 3 LOCATION OF WELL  
 1 **Howard** 21 COUNTY  
**Middle TRAIL** 23 SUBDIVISION  
 SECTION **10** 44 46 LOT **10** 48 50 Parcel **407**  
**LISHON** 52 NEAREST TOWN 71  
 MILES FROM TOWN (enter 0 if in town) **1** 73 76 77 78 MI

DRILLER INFORMATION  
**Frank Delph** 453 77 License No. 80  
**Frank Delph Well Drillers Inc.** Firm Name  
**18234 Penn Shop Rd. Mt Airy** Address  
**Frank Delph** 6/6/89 Date  
 Signature

B 4  
 1 DIRECTION OF WELL FROM TOWN (CIRCLE BOX)  
  
 2 **Old Fredrick** 11 NEAR WHAT ROAD 30  
 ON WHICH SIDE OF ROAD (CIRCLE APPROPRIATE BOX)  
  
 34 **200** 37 DISTANCE FROM ROAD  
 ENTER FT or MI **FT** 38 39

B 2 WELL INFORMATION  
 1 APPROX. PUMPING RATE (GAL. PER MIN.) **5** 8 12  
 AVERAGE DAILY QUANTITY NEEDED (GAL. PER DAY) **500** 14 20

USE FOR WATER (CIRCLE APPROPRIATE BOX)  
 HOME (SINGLE OR DOUBLE HOUSEHOLD UNIT ONLY)  
 FARMING (LIVESTOCK WATERING & AGRICULTURAL IRRIGATION)  
 INDUSTRIAL, COMMERCIAL, STATE AND FEDERAL GOV. OTHER (REQUIRES APPROPRIATION PERMIT)  
 PUBLIC OR PRIVATE WATER COMPANY (REQUIRES APPROPRIATION PERMIT AND STATE HEALTH DEPARTMENT APPROVAL)  
 TEST, OBSERVATION, MONITORING (MAY REQUIRE APPROPRIATION PERMIT)

NOT TO BE FILLED IN BY DRILLER HEALTH DEPARTMENT APPROVAL  
**Howard** COUNTY NAME  
**A-28-418** COUNTY NO.  
 STATE SIGNATURE \_\_\_\_\_ INSERT S \_\_\_\_\_  
 DATE ISSUED **07/10/89** EXP. DATE **01-09-90**  
 NORTH GRID **553000** EAST GRID **0773000**  
 43 48 CO SIGNATURE 55 57 63


APPROXIMATE DEPTH OF WELL **200** 24 FEET 28

APPROXIMATE DIAMETER OF WELL **6** 30 NEAREST INCH 36

METHOD OF DRILLING (circle one)  
 BORED (or Augered)  JETTED  Jetted & DRIVEN  
 AIR-ROTary  AIR-PERCussion  ROTARY (Hydraulic Rotary)  
 CABLE  REVERSE-ROTary  DRIVE-POINT  
 other \_\_\_\_\_

SHOW MAJOR FEATURES OF BOX & LOCATE WELL WITH AN X  
 SOURCES OF DRILLING WATER  
 1. **WELL**  
 2. **9 AUG 89**  
 3. **ALREADY GROUTED**  
 WRITE THE BOX NUMBER FROM THE MAP HERE  
 E **7787**  
 N **553** 000 000  
**8-4-89**  
**OK TO SHUT**  
**S. ab**  
**2 1/2" PIPES**  
**10 FT OPEN**  
**6 BAGS**  
**OK**

REPLACEMENT OR DEEPEMED WELLS (CIRCLE APPROPRIATE BOX)  
 THIS WELL WILL NOT REPLACE AN EXISTING WELL  
 THIS WELL WILL REPLACE A WELL THAT WILL BE ABANDONED AND SEALED  
 THIS WELL WILL REPLACE A WELL THAT WILL BE USED AS A STANDBY  
 THIS WELL WILL DEEPEM AN EXISTING WELL  
 PERMIT NUMBER OF WELL TO BE REPLACED OR DEEPEMED (IF AVAILABLE) \_\_\_\_\_



Not to be filled in by driller (OEP USE ONLY)  
 APPROP. PERMIT NUMBER \_\_\_\_\_ GAP \_\_\_\_\_  
 FORCE **3A** WRITE INITIALS IN BOX PERMIT NO. **40-88-0863**  
 67 68 70 71 72 73 74 75 76 77 78 79

SPECIAL CONDITIONS

C1 1003 SEQUENCE NO. (DENV USE ONLY)  
 (THIS NUMBER IS TO BE PUNCHED IN COLS. 3-6 ON ALL CARDS)

STATE OF MARYLAND  
 WELL COMPLETION REPORT  
 FILL IN THIS FORM COMPLETELY  
 PLEASE PRINT OR TYPE

THIS REPORT MUST BE SUBMITTED WITHIN 45 DAYS AFTER WELL IS COMPLETED.  
 COUNTY NUMBER A-28946

ST/CO USE ONLY DATE Received DATE WELL COMPLETED Depth of Well PERMIT NO. FROM "PERMIT TO DRILL WELL"  
 8 13 15 20 22 26 28 29 30 31 32 33 34 35 36 37  
 305 (TO NEAREST FOOT) 40-88-0863

OWNER, last name first name TOWN  
 STREET OR RD. Old Farmhouse Rd. LIGON  
 SUBDIVISION Middle TRAIL SECTION LOT 10 ABC

WELL LOG: Not required for driven wells

STATE THE KIND OF FORMATIONS PENETRATED, THEIR COLOR, DEPTH, THICKNESS AND IF WATER BEARING

DESCRIPTION (Use additional sheets if needed)	FEET		Check if water bearing
	FROM	TO	
Top Soil	0	2	
Brown Slate	2	10	
Blue slate	10	45	
Brown Slate	45	70	✓
Blue Slate	70	90	
Brown Slate	90	95	✓
Blue Slate	95	305	

GROUTING RECORD

WELL HAS BEEN GROUTED (Circle Appropriate Box)  Y  N

TYPE OF GROUTING MATERIAL  
 CEMENT  BENTONITE CLAY

NO. OF BAGS 6 NO. OF POUNDS 600  
 GALLONS OF WATER 36  
 DEPTH OF GROUT SEAL (to nearest foot)  
 from 0 ft. to 1 ft. ft. (enter 0 if from surface)

CASING RECORD

ST CO  
 STEEL CONCRETE  
 PL OT  
 PLASTIC OTHER

MAIN CASING TYPE Nominal diameter top (main) casing (nearest inch) Total depth of main casing (nearest foot)  
 PL  U  JI

OTHER CASING (if used) diameter depth (feet) inch from to

EACH CASING

SCREEN RECORD

screen type or open hole insert appropriate code below  
 ST  BR  HO  
 STEEL BRASS OPEN HOLE  
 PL  OT  
 PLASTIC OTHER

C2

DEPTH (nearest ft.)

EACH SCREEN

SLOT SIZE 1 2 3  
 DIAMETER OF SCREEN (NEAREST INCH)  
 from to

GRAVEL PACK IF WELL DRILLED WAS FLOWING WELL INSERT F IN BOX 68

OEP USE ONLY (NOT TO BE FILLED IN BY DRILLER)

T (E.R.O.S.) W Q  
 70 72 74 75 76  
 TELESCOPE CASING LOG INDICATOR OTHER DATA


C3

PUMPING TEST

HOURS PUMPED (nearest hour) 6  
 PUMPING RATE (gal. per min. to nearest gal.) 3  
 METHOD USED TO MEASURE PUMPING RATE Bucket  
 WATER LEVEL (distance from land surface) BEFORE PUMPING 40 WHEN PUMPING 40  
 TYPE OF PUMP USED (for test) A air P piston T turbine C centrifugal R rotary O other (describe below) J jet S submersible

PUMP INSTALLED


DRILLER WILL INSTALL PUMP YES NO  
 IF DRILLER INSTALLS PUMP, THIS SECTION MUST BE COMPLETED FOR ALL WELLS EXCEPT HOME USE  
 TYPE OF PUMP INSTALLED PLACE (A,C,J,P,R,S,T,O) IN BOX - SEE ABOVE:  
 CAPACITY: GALLONS PER MINUTE (to nearest gallon) PUMP HORSE POWER PUMP COLUMN LENGTH (nearest ft.) CASING HEIGHT (circle appropriate box and enter casing height) LAND SURFACE (nearest foot)




CIRCLE APPROPRIATE LETTER  
 A A WELL WAS ABANDONED AND SEALED WHEN THIS WELL WAS COMPLETED  
 E ELECTRIC LOG OBTAINED  
 P TEST WELL CONVERTED TO PRODUCTION WELL

I HEREBY CERTIFY THAT THIS WELL HAS BEEN CONSTRUCTED IN ACCORDANCE WITH COMAR 26.04.04 WELL CONSTRUCTION AND IN CONFORMANCE WITH ALL CONDITIONS STATED IN THE ABOVE CAPTIONED PERMIT, AND THAT THE INFORMATION PRESENTED HEREIN IS ACCURATE AND COMPLETE TO THE BEST OF MY KNOWLEDGE.


DRILLERS IDENT. NO. 453  
 DRILLERS SIGNATURE (MUST MATCH SIGNATURE ON APPLICATION)  
 SITE SUPERVISOR (sign. of driller or journeyman responsible for sitework if different from permittee)




**SITE PLAN**  
SCALE: 1" = 70'




**COMPARTMENTED 1500 GAL. SEPTIC TANK (TYPICAL)**  
SCALE: 3/4" = 1'-0"




**TRENCH AND OBSERVATION PORT DETAIL**  
NOT TO SCALE




**LATERAL END TURNUP DETAIL**  
NOT TO SCALE



**DISPOSAL FIELD LAYOUT**  
SCALE: 1" = 10'




**PUMPING STATION**  
SCALE: 3/4" = 1'




**HYDRAULIC PROFILE**  
NOT TO SCALE

Site check OK - well is located 105' from beginning area to be used by LPD system, but septic tank and pump chamber will only be approx 75' from it, though down killif well is 160' down slope of neighbor's existing SPST strands. 8/19/91



**LATERAL CONNECTING DETAIL (TYPICAL)**



**VALVE BOX / MANIFOLD PLAN**  
NOT TO SCALE

Trench		Laterals					
Segments	Length	Width	Depth	# per	Length	Perforation	Spacing
F	45'	8"	27" (Typ.)	11	41'	5/16"	8.2'
E	45'	8"	27"	10	40.5'	5/16"	9'
D	45'	8"	27"	9	40'	5/16"	10'
C	45'	8"	27"	11	41'	5/16"	8.2'
B	45'	8"	27"	10	40.5'	5/16"	9'
A	45'	8"	27"	9	40'	5/16"	10'

540' trench  
 476' of lateral pipe  
 60' of 3" manifold pipe  
 61' of 3" manifold pipe  
 47.5' gal

MARYLAND DEPARTMENT OF THE ENVIRONMENT  
DIVISION OF RESIDENTIAL SANITATION  
Reviewed by: [Signature] Date: 4/19/91  
Approved by: [Signature] Date: 4/18/91

Approval of final field layout is required by the Division of Residential Sanitation at least 48 hours prior to system installation.

Approved by: [Signature] Date: 4/18/91

H.M.G. PERMIT SIGNED AND RETURNED 8/16/89  
28123  
P.M.C.

James D. Olson

REVISIONS		
NO.	DATE	DESCRIPTION

**SPELLMAN, LARSON & ASSOCIATES, INC.**  
CIVIL ENGINEERS AND LAND SURVEYORS  
SUITE 107, JEFFERSON BLDG., TOWSON, MD., 21204  
PHONE: 823-3535

**SHALLOW PRESSURE DOSING SYSTEM**  
LOT 10  
MIDDLE TRAILS  
MT. AIRY MARYLAND

SCALE: AS SHOWN DES. BY: J.D.C.  
DATE: Feb, 1989 DRN. BY: A.E.S. SHT. 1 OF 1