

LAYOUT 12/1/08 INSP 4 12/4/08
INSP 2 12/2/08 INSP 5 _____
INSP 3 12/3/08 INSP 6 _____

ISSUE DATE: 11/14/2008

PERMIT

P 530239

APPROVAL DATE: 1/23/09

A 518543

Tax ID # 05-445256

ON-SITE SEWAGE DISPOSAL SYSTEM HOWARD COUNTY HEALTH DEPARTMENT BUREAU OF ENVIRONMENTAL HEALTH

South Carroll Backhoe IS PERMITTED TO INSTALL ALTER

ADDRESS: 4410 Salem Bottom Road, Westminster PHONE NUMBER: 410-875-4197

SUBDIVISION: Clarksville Overlook-Macbeth Farm LOT NUMBER: 31

ADDRESS: 6301 Kerne Court PROPERTY OWNER: NVR Inc

SEPTIC TANK CAPACITY (GALLONS): 2000 OUTLET BAFFLE FILTER REQUIRED

PUMP CHAMBER CAPACITY (GALLONS): 1500 COMPARTMENTED TANK REQUIRED

NUMBER OF BEDROOMS: 4

SQUARE FOOTAGE OF HOUSE: 3501

55'
70'
90'

LINEAR FEET OF TRENCH REQUIRED: 214

TRENCHES:	Trenches to be 2.0 feet wide. Inlet 3.0 feet below original grade. Bottom maximum depth 7.0 feet below grade. Effective area begins at 5.0 feet below original grade. 4.0 feet of stone below distribution pipe.
LOCATION:	
NOTES:	Layout required prior to system installation. Install system per plan unless directed by HCHD. Gravel tickets required to be shown to inspector.

PLANS APPROVED: Sara Sappington DATE: 10/07/2008

- NOTE: PERMIT VOID AFTER 2 YEARS
- NOTE: CONTRACTOR RESPONSIBLE FOR SCHEDULING A PRE-CONSTRUCTION INSPECTION FOR ALL INSTALLATIONS
- NOTE: WATERTIGHT SEPTIC TANKS REQUIRED
- NOTE: ALL PARTS OF SEPTIC SYSTEM SHALL BE 100 FEET FROM ANY WATER WELL
- NOTE: MANHOLE RISERS REQUIRED ON ALL SEPTIC TANKS AND PUMP CHAMBERS

NEITHER THE HOWARD COUNTY COUNCIL OR THE HEALTH DEPARTMENT IS RESPONSIBLE FOR THE SUCCESSFUL OPERATION OF ANY SYSTEM PERMITTEE RESPONSIBLE FOR OBTAINING FINAL APPROVAL ON THIS PERMIT CALL 410-313-1771 FOR INSPECTION OF SEPTIC SYSTEM

NOT TO SCALE

See As-Built
Drawing On
Separate Sheet

TRENCH/DRAINFIELD DATA		
WIDTH	INLET	BOTTOM
2'	3'	4'
NUMBER OF TRENCHES		3
TOTAL LENGTH		210
ABSORPTION AREA		420 + SW
DISTRIBUTION BOX LEVEL		Yes
DISTRIBUTION BOX BAFFLE		Yes
DISTRIBUTION BOX PORT		Yes

SEPTIC TANK DATA	
SEPTIC TANK 1 LEVEL	Yes
MANUFACTURER	Babylon
CAPACITY	2000 GAL
SEAM LOC	Top
TANK LID DEPTH	1'-2'
BAFFLES	Yes
BAFFLE FILTER	No
MANHOLE LOC	Front/Rear
6" PORT LOC	none
WATERTIGHT TEST	No
SLOTTED	Yes
PUMP/SEPTIC TANK LEVEL	
Yes	
MANUFACTURER	Babylon
CAPACITY	1500 GAL
SEAM LOC	Top
TANK LID DEPTH	15'-2.5'
BAFFLES	Front
BAFFLE FILTER	No
MANHOLE LOC	Rear
6" PORT LOC	none
WATERTIGHT TEST	No
SLOTTED	No

PRE-CONSTRUCTION
 12/1/08 No wall
 check in file.
 Place the distribution
 box near the top

middle of the easement and install three trenches on contour
 towards lot B. (BB) 12/2/08 Tanks set and house connection
 made. (BB)

INSTALLATION 12/3/08 Contractor set D box and has top trench
 completed. 2nd trench is 50% complete. looks good. OK to
 continue. (KW) 12/4/08 Trenches complete. OK to backfill.
 No F.M. installed. (KW) 12/9/08 2" F.M. installed. OK to
 backfill. Need P/A test for final approval. (KW) 1/22/09
 Pump and alarm NOT working. (BB) 1/23/09 Pump
 and alarm working. (BB)

FINAL INSPECTOR B. Baker DATE OF APPROVAL 1/23/09

6301 Kesne Ct
Lot (31)

NOT TO SCALE

