

LAYOUT 12:30 10/15 INSP 4 4/19/04  
 INSP 2 12pm 10/16 INSP 5 \_\_\_\_\_  
 INSP 3 12pm 10/17 INSP 6 \_\_\_\_\_

ISSUE DATE: 9/25/2003

APPROVAL DATE: 1/20/04

**PERMIT  
INDEXED**

P 519590

A 35683

**ON-SITE SEWAGE DISPOSAL SYSTEM  
HOWARD COUNTY HEALTH DEPARTMENT  
BUREAU OF ENVIRONMENTAL HEALTH**

Fogles Septic Clean, Inc \_\_\_\_\_ IS PERMITTED TO INSTALL  ALTER

ADDRESS: 580 Obrecht Rd, Sykesville 21784 PHONE NUMBER: 410-795-5670

SUBDIVISION: Gaither Farm LOT NUMBER: 24

ADDRESS: 11012 Gaither Farm Road PROPERTY OWNER: David & Elizabeth Williams

SEPTIC TANK CAPACITY (GALLONS): 2000 OUTLET BAFFLE FILTER REQUIRED

PUMP CHAMBER CAPACITY (GALLONS): 2000 COMPARTMENTED TANK REQUIRED

NUMBER OF BEDROOMS: 6

SQUARE FEET PER BEDROOM: 210

LINEAR FEET OF TRENCH REQUIRED: 310 HOUSE SERVED BY PUBLIC WATER

TRENCHES:	Trench to be 2.0 feet wide. Inlet 4.5 feet below original grade. Bottom maximum depth 8.0 feet below original grade. Effective area begins at 4.5 feet below original grade. 3.5 feet of stone below distribution pipe.
LOCATION:	Place the distribution box about 10' downhill from the top of the easement and 100' from the well as shown on the approved building permit plan. Run trenches on contour towards the garage.
NOTES:	Trenches cannot be deeper than 8'. The septic tanks should not have more than 3' of cover over them.

PLANS APPROVED: Brian Baker (KB) 9/26/03 DATE: 5/7/03

NOTES: PERMIT VOID AFTER 2 YEARS  
 CONTRACTOR IS RESPONSIBLE FOR SCHEDULING A PRE-CONSTRUCTION INSPECTION FOR ALL INSTALLATIONS  
 WATERTIGHT SEPTIC TANKS REQUIRED  
 ALL PARTS OF SEPTIC SYSTEM SHALL BE 100 FEET FROM ANY WATER WELL UNLESS SPECIFICALLY AUTHORIZED  
 MANHOLE RISERS REQUIRED ON ALL SEPTIC TANKS AND PUMP CHAMBERS UNLESS SPECIFICALLY AUTHORIZED  
 CONTRACTOR RESPONSIBLE FOR COMPLIANCE WITH APPLICABLE REGULATIONS, GUIDELINES AND THE TERMS OF THIS PERMIT

**NEITHER THE HOWARD COUNTY COUNCIL NOR THE HEALTH DEPARTMENT IS  
 RESPONSIBLE FOR THE SUCCESSFUL OPERATION OF ANY SYSTEM  
 PERMITTEE RESPONSIBLE FOR OBTAINING FINAL APPROVAL ON THIS PERMIT  
 ALL 410-313-2640 FOR INSPECTION OF SEPTIC SYSTEM**

**BUILDING PERMIT SIGNED  
 AND RETURNED**

1/16/04 800 145699 DETACHED GARAGE  
1/16/04 800 145700 POOL HOUSE  
2/12/04 800 146192 INGROUND POOL

A 35683



4/14/04 - PM

4/19/04 PM

6/7/04 - 2PM

4/30 AM

PUB. SEWER STATUS VERIFIED BY \_\_\_\_\_

ISSUE DATE: 4/14/2004

P 520148

APPROVAL DATE: 6/7/04

A UPGRADE

# PERMIT

Pool House

## ON-SITE SEWAGE DISPOSAL SYSTEM HOWARD COUNTY HEALTH DEPARTMENT BUREAU OF ENVIRONMENTAL HEALTH

Fogles Septic Clean, Inc IS PERMITTED TO INSTALL  ALTER

ADDRESS: 580 Obrecht Road PHONE NUMBER: 410-795-5670

SUBDIVISION: Gaither Farm LOT NUMBER: 24

ADDRESS: 11012 Gaither Farm Road PROPERTY OWNER: David Williams

SEPTIC TANK CAPACITY (GALLONS):

PUMP CHAMBER CAPACITY (GALLONS):

1500 compartmented

NUMBER OF BEDROOMS: \_\_\_\_\_

SQUARE FEET PER BEDROOM: \_\_\_\_\_

LINEAR FEET OF TRENCH REQUIRED: \_\_\_\_\_

TRENCHES:	Trench to be _____ feet wide. Inlet _____ feet below original grade. Bottom maximum depth _____ feet below original grade. Effective area begins at _____ feet below original grade. _____ feet of stone below distribution pipe.
LOCATION:	<del>Sanitary</del> TIE IN POOLHOUSE LINE TO EX. SEPTIC TANK/SYSTEM. SHOOT TOPO/ELEVATIONS W/ SANITARIAN PRESENT PRIOR TO WORK.
PURPOSE:	Hooking up septic to pool house and installing a pump. Call for inspection when ground is opened so sanitarian can recommend repair.

PLANS APPROVED: KN DATE: 4-14

- NOTE: PERMIT VOID AFTER 2 YEARS.
- NOTE: CONTRACTOR RESPONSIBLE FOR SCHEDULING A PRE-CONSTRUCTION INSPECTION FOR ALL INSTALLATIONS
- NOTE: WATERTIGHT SEPTIC TANKS REQUIRED
- NOTE: ALL PARTS OF SEPTIC SYSTEM SHALL BE 100 FEET FROM ANY WATER WELL
- NOTE: MANHOLE RISERS REQUIRED ON ALL SEPTIC TANKS AND PUMP CHAMBERS

**NEITHER THE HOWARD COUNTY COUNCIL OR THE HEALTH DEPARTMENT IS RESPONSIBLE FOR THE SUCCESSFUL OPERATION OF ANY SYSTEM PERMITTEE RESPONSIBLE FOR OBTAINING FINAL APPROVAL ON THIS PERMIT CALL 410-313-2640 FOR INSPECTION OF SEPTIC SYSTEM**

See main house sheet

4/6/04 Pump and alarm test cancelled - no alarm installed (BB)

4/7/04 - Pump & Alarm tests ok. *[Signature]*