

R.W. 65

State Office Building  
ANNAPOLIS, MARYLAND 21401

STATE OF MARYLAND  
DEPARTMENT OF  
WATER RESOURCES

THIS REPORT  
MUST BE SUBMITTED  
WITHIN 30 DAYS  
AFTER COMPLETION  
OF THE WELL

WELL COMPLETION REPORT

WELL DESCRIPTION

Permit Number Mu-66-W-371  
Owner Doug Morganbaum  
Address Edlicott City  
Subdivision \_\_\_\_\_  
Section \_\_\_\_\_ Lot \_\_\_\_\_

WELL LOG

State the kind of formations penetrated, their color, their depth, their thickness, and if water-bearing

CASING AND SCREEN RECORD

State the kind and size and position of casing, liner, shoe, screen, and other accessories (if no casing used, give diameter of well).

FEET from ___ to ___		DIAM. (Inches)	FEET from ___ to ___
4 clay			
44 sand + gravel		6 1/4"	48
18 shale Rock		Pipe	
84 mica + slate Rock			
WELL 150			

7' pit 55 ft.  
3' " 70 "

PUMPING TEST  
Hours Pumped 2  
Type of Pump Used air  
Pumping Rate \_\_\_\_\_  
Gallons per Minute 10

WATER LEVEL  
Distance from land surface to water:  
Before Pumping 36 Ft.  
While Pumping \_\_\_\_\_ Ft.

APPEARANCE OF WATER  
Clear  Cloudy \_\_\_\_\_  
Taste \_\_\_\_\_  
Oder None

Height of Casing Above Land  
Surface 2 Ft.

PUMP INSTALLED  
Type \_\_\_\_\_  
Capacity \_\_\_\_\_  
Gallons per Minute \_\_\_\_\_  
Gallons per Hour \_\_\_\_\_  
Pump Column Length \_\_\_\_\_ Ft.

LOCATION OF WELL ON LOT  
Show permanent structures such as building(s), septic tank, and/or other landmarks and indicate not less than 2 distances (measurements) to well.



Date Well  
Was Completed 6/23/66

Well Driller Ed Brown  
Signature \_\_\_\_\_

TRIPPLICATE