

8/8/03 - 10AM

8/11/03-12

8/13/03 F/4 10AM

PUB. SEWER STATUS VERIFIED BY

SRK NA

8/15/03 - 12 PM

ISSUE DATE:

8/8/03

PERMIT

P 519078-B

APPROVAL DATE:

8/15/03

INDEXED

A REPAIR

ON-SITE SEWAGE DISPOSAL SYSTEM  
HOWARD COUNTY HEALTH DEPARTMENT  
BUREAU OF ENVIRONMENTAL HEALTH

04-358732

Jack Fyock Septic Service

IS PERMITTED TO INSTALL  ALTER

ADDRESS: P.O. Box 89 Glenelg, MD 21739

PHONE NUMBER: (410) 988-9270

SUBDIVISION: Bridlewood

LOT NUMBER: 12

ADDRESS: 16920 Hardy Road

PROPERTY OWNER: Terry Davis

SEPTIC TANK CAPACITY (GALLONS): 1050

Abandon ex. system.

PUMP CHAMBER CAPACITY (GALLONS): NA

Set new d. box  
60-70'± off house

NUMBER OF BEDROOMS: 3

SQUARE FEET PER BEDROOM: 180

LINEAR FEET OF TRENCH REQUIRED:

120 (2x60' TRENCHES ON CONTOUR  
3-3/2' 3-3/2' 9' EDGE TO EDGE)

TRENCHES:	Trench to be 3-3/2' feet wide. Inlet 3-3/2' feet below original grade. Bottom maximum depth 5-5/2' feet below original grade. Effective area begins at 2 feet of stone below distribution pipe. 3-3/2'
LOCATION:	
PURPOSE:	Septic system has failed. Call for inspection when the ground is opened so sanitarian can recommend repair.

PLANS APPROVED:

S. Krucz / F. Alpraco

DATE:

8/13/03

NOTE: PERMIT VOID AFTER 2 YEARS

NOTE: CONTRACTOR RESPONSIBLE FOR SCHEDULING A PRE-CONSTRUCTION INSPECTION FOR ALL INSTALLATIONS

NOTE: WATERTIGHT SEPTIC TANKS REQUIRED

NOTE: ALL PARTS OF SEPTIC SYSTEM SHALL BE 100 FEET FROM ANY WATER WELL

NOTE: MANHOLE RISERS REQUIRED ON ALL SEPTIC TANKS AND PUMP CHAMBERS

NEITHER THE HOWARD COUNTY COUNCIL NOR THE HEALTH DEPARTMENT IS RESPONSIBLE FOR THE SUCCESSFUL OPERATION OF ANY SYSTEM PERMITTEE RESPONSIBLE FOR OBTAINING FINAL APPROVAL ON THIS PERMIT

BUILDING PERMIT SIGNED

CALL 410-313-2640 FOR INSPECTION OF SEPTIC SYSTEM

AND RETURNED

1-29-04 600146012 - Family Room + Kitchen

519078-B

NOT TO SCALE

BARN

INDEXED

SLOPE

SLOPE

old system

15' LTV

16'

55'

80'

10920 HOUSE

DRIVE WAY

Assumed points of approved SDA

HARDY ROAD

No tag APPROX WELL LOCATION

TRENCH/DRAINFIELD DATA		
WIDTH	INLET	BOTTOM
3'	3.5'	5.5'
NUMBER OF TRENCHES		2
TOTAL LENGTH		130
ABSORPTION AREA		
DISTRIBUTION BOX LEVEL		<input checked="" type="checkbox"/>
DISTRIBUTION BOX BAFFLE		<input checked="" type="checkbox"/>
DISTRIBUTION BOX PORT		<input type="checkbox"/>

SEPTIC TANK DATA	
SEPTIC TANK 1 LEVEL	<input checked="" type="checkbox"/>
CAPACITY	1250 GAL
SEAM LOC	Top
TANK LID DEPTH	2'
BAFFLES	<input checked="" type="checkbox"/>
BAFFLE FILTER	<input checked="" type="checkbox"/>
MANHOLE LOC	Center
6" PORT LOC	Front
WATERTIGHT TEST	<input type="checkbox"/>
SEPTIC TANK 2 LEVEL	NA
CAPACITY	
SEAM LOC	
TANK LID DEPTH	
BAFFLES	
BAFFLE FILTER	
MANHOLE LOC	
6" PORT LOC	
WATERTIGHT TEST	

PRE-CONSTRUCTION 8/8/03 - MET CONTRACTOR (FLOCK) ON SITE, EXISTING SYSTEM FAILING, TANK & D-BOX FILLED W/SCUM/SLUDGE, EXCAVATED PERC HOLE (A) SEE SOIL DESCRIPTION, INSTALL SYSTEM PER REVERSE PAGE SPECS - FA/SRK

INSTALLATION 8/11/03 - Tank set (SO) 8/15/03 OK to cover all work (SO)

BUILDING PERMIT SIGNED AND RETURNED

FINAL INSPECTOR [Signature] DATE OF APPROVAL 8/15/03

LAYOUT \_\_\_\_\_ INSP 4 \_\_\_\_\_

INSP 2 \_\_\_\_\_ INSP 5 \_\_\_\_\_

INSP 3 \_\_\_\_\_ INSP 6 \_\_\_\_\_

ISSUE DATE: \_\_\_\_\_

# PERMIT

P \_\_\_\_\_

APPROVAL DATE: \_\_\_\_\_

A 50845-I

## ON-SITE SEWAGE DISPOSAL SYSTEM HOWARD COUNTY HEALTH DEPARTMENT BUREAU OF ENVIRONMENTAL HEALTH

IS PERMITTED TO INSTALL  ALTER

ADDRESS: \_\_\_\_\_ PHONE NUMBER: \_\_\_\_\_

SUBDIVISION: Bridlewood LOT NUMBER: 12

ADDRESS: 16920 Hardy Road PROPERTY OWNER: Charles Stancer

SEPTIC TANK CAPACITY (GALLONS): \_\_\_\_\_ OUTLET BAFFLE FILTER REQUIRED

PUMP CHAMBER CAPACITY (GALLONS): \_\_\_\_\_ COMPARTMENTED TANK REQUIRED

NUMBER OF BEDROOMS: \_\_\_\_\_

SQUARE FEET PER BEDROOM: \_\_\_\_\_

LINEAR FEET OF TRENCH REQUIRED: \_\_\_\_\_

TRENCHES:	Trench to be _____ feet wide. Inlet _____ feet below original grade. Bottom maximum depth _____ feet below original grade. Effective area begins at _____ feet below original grade. _____ feet of stone below distribution pipe.
LOCATION:	_____
NOTES:	_____

PLANS APPROVED: \_\_\_\_\_ DATE: \_\_\_\_\_

- NOTE: PERMIT VOID AFTER 2 YEARS
- NOTE: CONTRACTOR RESPONSIBLE FOR SCHEDULING A PRE-CONSTRUCTION INSPECTION FOR ALL INSTALLATIONS
- NOTE: WATERTIGHT SEPTIC TANKS REQUIRED
- NOTE: ALL PARTS OF SEPTIC SYSTEM SHALL BE 100 FEET FROM ANY WATER WELL
- NOTE: MANHOLE RISERS REQUIRED ON ALL SEPTIC TANKS AND PUMP CHAMBERS UNLESS SPECIFICALLY AUTHORIZED

**NEITHER THE HOWARD COUNTY COUNCIL NOR THE HEALTH DEPARTMENT IS  
RESPONSIBLE FOR THE SUCCESSFUL OPERATION OF ANY SYSTEM  
PERMITTEE RESPONSIBLE FOR OBTAINING FINAL APPROVAL ON THIS PERMIT  
CALL 410-313-2640 FOR INSPECTION OF SEPTIC SYSTEM**

50845-I