

1376

SEQUENCE NO. (USE ONLY)

STATE OF MARYLAND WELL COMPLETION REPORT

THIS REPORT MUST BE SUBMITTED WITHIN 45 DAYS AFTER WELL IS COMPLETED

THIS NUMBER IS TO BE PUNCHED IN COLUMNS ON ALL CARDS

COUNTY NUMBER P19734

Date Received (USE ONLY)

DATE WELL COMPLETED

Depth of Well

PERMIT NO. FROM PERMIT TO DRILL WELL

OWNER

STREET OR RFD

TOWN

SUBDIVISION

SECTION

LOT

Not required for driven wells. STATE THE KIND OF FORMATIONS PENETRATED, THEIR COLOR, DEPTH, THICKNESS AND IF WATER BEARING

Table with columns: DESCRIPTION (use additional sheets if needed), FEET (FROM, TO), Check if water bearing. Includes handwritten entries: Top Soil, Sandy, Sandstone, Mica, Sandstone, Mica.

WELL HAS BEEN GROUTED (Circle Appropriate Box) Y N. TYPE OF GROUTING MATERIAL CEMENT (CM) BENTONITE CLAY (BC). NO. OF BAGS: 20. NO. OF POUNDS: 200. GALLONS OF WATER: 120. DEPTH OF GROUT SEAL (to nearest foot) from 0 to 0 ft. (enter 0 if from surface)

CASING RECORD. Casing type (insert appropriate code below). STEEL (ST), CONCRETE (CO), PLASTIC (PL), OTHER (OT). MAIN CASING TYPE: ST. Nominal diameter (to nearest inch): 6. Total depth of main casing (nearest foot): 50.

OTHER CASING (if used) diameter inch, depth feet from. SCREEN RECORD. Screen type or mesh size. (insert appropriate code below). STEEL (ST), BRASS (BR), OPEN MOLE (HO), PLASTIC (PL), OTHER (OT). DEPTH (nearest ft.): 2.

SLOT SIZE. DIAMETER OF SCREEN (NEAREST INCH) from to.

GRAVEL PACK. IF WELL DRILLED WAS FLOWING WELL CIRCLE BOX F.

OSF USE ONLY. NOT TO BE FILLED IN BY DRILLER. TELESCOPE CASING, LOG INDICATOR, OTHER DATA.

PUMPING TEST. PUMPING TEST: 4. HOURS PUMPED (nearest hour). PUMPING RATE (gal. per min. to nearest gal.): 3. METHOD USED TO MEASURE PUMPING RATE: Bucket. WATER LEVEL (distance from land surface) BEFORE PUMPING: 30. WHEN PUMPING: 2.5. TYPE OF PUMP USED (see legend): A (air), P (piston), T (turbine), C (centrifugal), R (rotary), O (other), J (jet), S (submersible).

PUMP INSTALLED. DRILLER WILL INSTALL PUMP (CIRCLE APPROPRIATE BOX) YES (Y) NO (N).

IF DRILLER INSTALLS PUMP, THIS SECTION MUST BE COMPLETED FOR ALL WELLS EXCEPT HOME USE. TYPE OF PUMP WRITE APPROPRIATE LETTER IN BOX - SEE ABOVE: IA, C, J, P, R, S, T, G. CAPACITY GALLONS PER MINUTE to nearest gallon.

PUMP HORSE POWER. PUMP COLUMN LENGTH (nearest ft.).

CASING HEIGHT (circle appropriate box and enter casing height) above and below LAND SURFACE.

LOCATION OF WELL ON LOT. SHOW PERMANENT STRUCTURE SUCH AS BUILDING, SEPTIC TANKS, AND/OR LANDMARKS AND INDICATE NOT LESS THAN TWO DISTANCES (MEASUREMENTS TO WELL).

- CIRCLE APPROPRIATE BOX. A A WELL WAS ABANDONED AND SEALED WHEN THIS WELL WAS COMPLETED. E ELECTRIC LOG OBTAINED. P TEST WELL CONVERTED TO PRODUCTION WELL.

THE DRILLER CERTIFIES THAT THIS WELL HAS BEEN CONSTRUCTED IN ACCORDANCE WITH COMAR 10.17.13. WELL CONSTRUCTION AND ANY HOLDING PERMITS WITH ALL CONDITIONS STATED IN THE ABOVE CAPTIONED PERMIT AND THAT THE INFORMATION PRESENTED HEREIN IS ACCURATE AND COMPLETE TO THE BEST OF HIS KNOWLEDGE.

DRILLERS IDENT NO.

DRILLERS SIGNATURE MUST MATCH SIGNATURE ON APPLICATION.

SITE SUPERVISOR sig. of driller or journeyman responsible for a leak or if different from permittee.

new well Dec 1981

**FOGLE'S SEPTIC CLEAN, INC.**

580 OBRECHT RD. - SYKESVILLE, MD 21784

(410) 795-5670

Portable Toilets

Backhoe Service • Percolation Tests • Septic Line Cleaning  
Pump Septic Tank & Drywells • New Installations • Repair Systems

HC-18-04



W.O.# 77352

Bill To: MDB Contracting Mike Bayce  
 Address: 3 Melvin Ave Catonsville 21228  
 City: \_\_\_\_\_  
 Job Name: \_\_\_\_\_  
 Location: 7518 Browns Bridge Rd  
Fulton  
 Work Ordered By: \_\_\_\_\_

Date of Order: \_\_\_\_\_  
 Order Taken By: Kerr  
 SCHEDULE FOR: 8:00-12:00  
 Morning Tues  
 Afternoon 8/9/01  
 Job Phone: \_\_\_\_\_  
 Home Phone: 443-277-24

Work Order	Actual Work	DESCRIPTION OF WORK
✓	✓	Pump Septic & Back Flush
		Pump Drywell
		CCLS Tank Additive
		Emergency Fee
		Extra Back Flushing
		Extra Hose
		Locating System
		Hand Digging
		Mini-Excavator
		Hand Snaking
		Electric Snaking
		Septic Certification
		Service Call
		Gallons Removed
		Condition of Driveway:
		<i>TANK IS 1500 Gal</i>
		<i>Drywell is At Adequate level and Baffle of system appears fine.</i>

**We are not responsible for your cleanout cap if we break it when we remove it.**

**We are not responsible for any damage to your driveway.**

No One Home      Date Completed: 8-9-01      Done By: [Signature]

Signature: [Signature]

I hereby acknowledge the satisfactory completion of the above described work.

**NET 30 DAYS**

A finance charge 1.5% will be charged monthly on unpaid balance.  
 And any actual and reasonable collection fees may be added if delinquent. There is a \$25.00 fee for a returned check.  
 PRICES SUBJECT TO CHANGE