



INDICATE NORTH - NAME ADJOINING ROADWAY AS BASE LINE.

Cortez Dr.

PERMIT CARD _____

SEPTIC TANK, LEVEL 116 CLEANOUT _____

DISTRIBUTION BOX, LEVEL _____

TILE FIELD, DEPTH _____ FT. TRENCH WIDTH _____ FT.

GRAVEL DEPTH _____ IN. TOTAL LENGTH _____ FT.

NUMBER OF TRENCHES 1 TOTAL SURFACE AREA _____

STEPAGE PITS, INCH-DIAMETER 7.5 FT. DEPTH BELOW INLET _____ FT.

ABSORBENT AREA _____ SQ. FT.

REMARKS 6-24-74 - System not installed as per spec

7/5/74 - piping must be completed @ ST not level, @ install cleanout @ pit

gravel in D.V. pit. @ Trench not of proper construction it is only 12 ft

long with no buffer; that required length 25' (including 5' buffer)

Soil in Trench is sand RJM

7/10/74 System completed as per specs & comments.

DATE SYSTEM APPROVED 7-10-74 INSPECTOR H. H. Zapp

(a) Trench is 11' deep @ each end.
(b) Per spec to be 12' deep

12, 13?