



8177 Mission Rd.  
 Jessup, Maryland 20794  
 (410) 799-7727  
 office@heilplumbing.com

# Invoice

<b>DATE</b>	11/23/2020
<b>INVOICE#</b>	174947
<b>TERMS</b>	Due Upon Receipt

BILL TO
Williams, Emerson 7081 Old Columbia Road Columbia, MD 21046

PRIMARY SERVICE LOCATION
7081 Old Columbia Road Columbia, MD 21046

JOB#	DATE	PO/REF#	DESCRIPTION
43919016	11/16/2020		<p>Customer has water going into their septic tank from an unknown source, septic tank has no drain field. Please call when on the way. Below descriptions may differ depending on what exactly the county wants in terms of path of sewer and sewer connection to main line. Waiting to hear back from Roy Hooe or Kyle Roberts on particulars of connection.</p> <p>Sewer new installation ( Taking sewer out near front of house)            Heil Plumbing Shall:            Start at the front of the house, excavate an area 2' wide x approximately 200 +/- linear feet at a minimum depth required to provide a continuous downhill grade from the front of the house, to the County Sewer House Connection.            Supply and install approximately 200 +/- linear feet of 4" PVC (schedule 40) piping, with a tracer wire, from the building to the County Sewer House Connection.            Connect to the existing 4" building drain to the County Sewer House Connection.            Supply and install a clean out at the house, additional clean outs shall be installed every 75 linear feet and at the SHC.            Disconnect and cap the existing sewer line to the septic. Pump and dispose of the contents of the septic tank.            Collapse the lid, fill in one septic tank (1,000 gallon) with dirt, according to the County code.            Have the County inspect the job.            Back fill with native soil, grass seed and straw the disturbed area.            This quote does not include the installation of the county sewer line across the stream in the back yard, only connecting to the existing sewer connection behind 7077 Old Columbia Rd.            An easement through 7077 will need to be made in order to follow through.            Exterior concrete and asphalt repairs are excluded from this quote. Homeowner will be responsible for obtaining any right of ways or easements.            Homeowner will be responsible for paying connection fees for the county connection</p>

11.16.20 - Gary Ronnie Otto  
 Exposed pipe at Inlet of septic tank and then ran pipe across front of house located Electric FiOS and cable TV install clean-out ram pipe beside house down almost to stream

11.17.20 - Gary Ronnie Otto  
 Make Connection in stream, continue to run sewer line down the hill uncovered septic tank for Wednesday morning pump out

11.18.20 - Gary Ronnie Otto  
 Had septic tank pumped out remove top of tank filled with dirt and gravel maid connection at house and at bottom of Hill backfield been cleaned up. Job is complete needs to be billed

**Completion Notes:**

Job Charges	Qty	Rate	Total
Sewer New Installation	1.00	\$12,500.00	\$12,500.00
<b>Job Subtotal</b>			<b>\$12,500.00</b>
<b>Job Total</b>			<b>\$12,500.00</b>

**PRE-WORK SIGNATURE**

*Emerson R Williams*

**POST-WORK SIGNATURE**

*Emerson R Williams*

Signed By:

Signed By:

**CUSTOMER MESSAGE**

We are dedicated to offering the highest quality plumbing for every customer. We stand by the service we provide, so if you are not satisfied please contact us within a year of service. Heil Plumbing's warranty does not cover drain cleaning, owner furnished parts, ordinary wear, damage caused by improper use, or exceptions that are noted. Callbacks are addressed during normal business hours Monday - Friday 7:30AM - 4:30PM.

**Invoice Total:** \$12,500.00

**Deposits (-):** \$0.00

**Payments (-):** \$0.00

**Total Due:** \$12,500.00