



8177 Mission Rd.
 Jessup, Maryland 20794
 (410) 799-7727
 office@heilplumbing.com

Invoice

DATE	03/30/2019
INVOICE#	168719
TERMS	Due Upon Receipt

BILL TO
Heinz, John 3901 Chatham Road Ellicott City, MD 21042

PRIMARY SERVICE LOCATION
3901 Chatham Road Ellicott City, MD 21042

JOB#	DATE	PO/REF#	DESCRIPTION		
19123047	03/25/2019		<p>Extend sewer lateral across the road to the property line. A vertical stand pipe (drop house connection) was installed on the sewer main during the original construction. The DHC stand pipe feet is 9 deep in the roadway directly over the sewer main.</p> <p>Remove 25 SF of the asphalt roadway Excavate at the existing drop house connection (DHC) stand pipe Connect to the existing stand pipe with 4" SDR 35 Install 4" SDR 35 PVC across the roadway to the property line Install a WYE block connection at the property line Back fill with native soil Patch upto 25 SF of asphalt</p> <p>3/25/19 Joel Otto Zack 7-530 (Dakota 7-4) we dug down to find the tap off the sewer main which was 10ft and ran two 45 bends and then ran 12 ft of pipe and then had to tunnel the water main and ran another stick of pipe to get out of the road way. Back fill and clean up</p> <p>3/26/19 Joel Otto Zack we had to dig out for the asphalt and get a ft of cr6 in as a base for the asphalt and then started to look for the gas main on site once we found the gas main we were able to dig out for the county clean out on property line and ran 90 ft of pipe and two clean outs on the property. And tied in the sewer in to the cast iron 1 ft off the house. Backfilled where the ditch was over 5ft and the left spots open for inspector and about 45 ft left open.</p> <p>Completion Notes:</p>		
Job Charges			QTY	Rate	Total
Underground Crew			2.00	\$3,000.00	\$6,000.00
Underground Crew per 8 hour day					
Asphalt Repair 4 inches			1.00	\$1,885.00	\$1,885.00
Asphalt repair/replacement includes new base					
Permit Required			1.00	\$215.00	\$215.00
Howard County Permit #P19001166					
Job Subtotal					\$8,100.00
Job Total					\$8,100.00

PRE-WORK SIGNATURE

POST-WORK SIGNATURE

CUSTOMER MESSAGE

We are dedicated to offering the highest quality plumbing for every customer. We stand by the service we provide, so if you are not satisfied please contact us within a year of service. Heil Plumbing's warranty does not cover drain cleaning, owner furnished parts, ordinary wear, damage caused by improper use, or exceptions that are noted. Callbacks are addressed during normal business hours Monday - Friday 7:30AM - 4:30PM.

Invoice Total:	\$8,100.00
Deposits (-):	\$0.00
Payments (-):	\$0.00
Total Due:	\$8,100.00



8177 Mission Rd.
 Jessup, Maryland 20794
 (410) 799-7727
 office@heilplumbing.com

Invoice

DATE	03/30/2019
INVOICE#	168718
TERMS	Due Upon Receipt

BILL TO
Heinz, John 3901 Chatham Road Ellicott City, MD 21042

PRIMARY SERVICE LOCATION
3901 Chatham Road Ellicott City, MD 21042

JOB#	DATE	PO/REF#	DESCRIPTION
19123170	03/27/2019		<p>Installation of new sewer 2' deep at the house and 5 feet deep at the property line</p> <p>Starting at the left rear corner of the house, excavate 105 +/- linear feet at a minimum depth required to provide a continuous downhill grade from the left side of the house, to the Howard County sanitary sewer connection.</p> <p>Supply and install approximately 105 +/- linear feet of 4" PVC (schedule 40) piping, with a tracer wire, from the building to the Howard County Sewer House Connection.</p> <p>Install a clean out near the house, then install a clean out every 75 feet and at the sewer house connection.</p> <p>Connect to the Howard County Sewer Connection.</p> <p>Have Howard County inspect the job.</p> <p>Have the septic tank pumped.</p> <p>Collapse and fill in one septic tank (750 gallon) with debris, according to Howard County code.</p> <p>Shall backfill with native soil, seed and straw the disturbed area.</p> <p>3/27/19 Joel Otto Zack we went out to get the line Inspected pre-cut the lid on the septic tank Hatfields showed up and pumped out the tank, we collapse the lid and back filled with dirt. inspector showed up and we backfilled the trench, cleaned up, raked, seeded and put straw down on the disturbed area, job is complete.</p> <p>Completion Notes:</p>

Job Charges	Qty	Rate	Total
Underground Crew Underground Crew per 8 hour day	2.00	\$2,500.00	\$5,000.00
Subcontractor Pump out septic tank	1.00	\$750.00	\$750.00
Misc. Material	1.00	\$550.00	\$550.00
Permit Required Permit fee required	1.00	\$275.00	\$275.00
Permit Service	1.00	\$150.00	\$150.00
Job Subtotal			\$6,725.00

Job Total	\$6,725.00
------------------	-------------------

PRE-WORK SIGNATURE

POST-WORK SIGNATURE

CUSTOMER MESSAGE
We are dedicated to offering the highest quality plumbing for every customer. We stand by the service we provide, so if you are not satisfied please contact us within a year of service. Heil Plumbing's warranty does not cover drain cleaning, owner furnished parts, ordinary wear, damage caused by improper use, or exceptions that are noted. Callbacks are addressed during normal business hours Monday - Friday 7:30AM - 4:30PM.

Invoice Total:	\$6,725.00
Deposits (-):	\$0.00
Payments (-):	\$0.00
Total Due:	\$6,725.00